

CONTRAL MANAGEMENT SUMMARY REPORT

1. Contract Identification Geothermal Reservoir Assessment Northern Basin and Range Province	2. Reporting Period 6/1/81 through 12/31/81	3. Contract Number DE-AC08-79ET-27005
4. Contractor (Name and Address) Aminoil USA, Inc. P. O. Box 94193 Houston, Texas 77018		5. Contract Start Date 4/1/79 6. Contract Completion Date 12/31/81

7. Months	J	F	M	A	M	J	J	A	S	O	N	D						8. FY
-----------	---	---	---	---	---	---	---	---	---	---	---	---	--	--	--	--	--	-------

9. Cost Status															g. Cost Plan Date
Thousands	1,000	500	0												3/1/81
															h. Planned Costs Prior FYs
															840,105
															i. Actual Costs Prior FYs
															840,105
															j. Total Estimated Costs for Contract
															867,092
															k. Total Contract Value
															1,291,008
															l. Unfilled Orders Outstanding
											0				
Accrued Costs												m. Estimate for Subsequent Reporting Period			
	c. Planned	0	0	0	0	50	445	445	0	0	0	0	0	0	
	d. Actual	0	0	0	10	52	0	0	0	0	0	0	(35)		
	e. Variance	0	0	0	(10)	(2)	445	445	0	0	0	0	35		
f. Cum. Variance													0		

10. Manpower Status (Direct Labor)															e. Manpower Plan Date
												f. Planned Manpower Prior FYs			
												g. Actual Manpower Prior FYs			
												h. Total Estimated Manpower for Contract			
												i. Total Contract Manpower			
	Manpower														
b. Planned															
c. Actual															
	d. Variance														

11. Major Milestone Status														
a.														
b.														
c.														
d.														
e.														
f.														
g.														
h.														
i.														

12. Remarks: All work to be performed under this contract has been completed.

13. Signature of Contractor's Project Manager and Date <i>G.A. Beard</i> 4-6-82	14. Signature of Government Technical Representative and Date
--	---