

GLO 1356

GEOHERMAL
DIRECT HEAT APPLICATIONS
PROGRAM SUMMARY

NOVEMBER 1980



GEOHERMAL
DIRECT HEAT APPLICATIONS
PROGRAM SUMMARY

PRESENTED
AT THE
SEMI-ANNUAL REVIEW MEETING
LAS VEGAS, NEVADA
NOVEMBER 20-21, 1980

U.S. DEPARTMENT OF ENERGY
GEOHERMAL ENERGY DIVISION

ACKNOWLEDGMENTS

The project descriptions contained in this summary were prepared by the Project Teams of each of the twenty direct heat application projects currently in progress throughout the United States. The Department of Energy gratefully acknowledges their assistance in providing this information which will assist other potential users in assessing the economic and technical viability of the direct use of geothermal energy. Additional copies of this summary can be obtained through the Department of Energy Offices listed on page 7.

At this review, the project presentations are organized according to the phase the project is in: reservoir confirmation, drilling and testing; financial and institutional concerns; system design; and system construction and operation.

TABLE OF CONTENTS

	<u>Page</u>
Meeting Agenda	2
Direct Use Applications Project	6
DOE Project Offices	7
Project Descriptions	8

Reservoir Confirmation, Drilling and Testing

Madison County, Idaho	9
Elko, Nevada	14
Pagosa Springs, Colorado	19
Holly Sugar, California	24
Warm Springs, Montana	25
Utah Roses, Utah	29
Utah State Prison, Utah	33
Susanville, California	38

Financial and Institutional

Boise, Idaho	43
Moana, Reno, Nevada	48
El Centro, California	52

System Design

Kelly Hot Springs, California	55
Navarro College, Texas	64
Klamath Falls, Oregon	68
T-H-S Hospital, Texas	69

System Construction and Operation

Philip, South Dakota	72
Diamond Ring Ranch, South Dakota	76
St. Mary's Hospital, South Dakota	78
Klamath County YMCA, Oregon	80
Aquafarms, California	85

GEOTHERMAL DIRECT HEAT APPLICATIONS
SEMI-ANNUAL REVIEW MEETING

AGENDA

Thursday, April 15, 1980

- 8:00 - 9:00 Registration
- 9:00 - 9:10 Welcome
Mahlon Gates, Manager
Nevada Operations Office
- 9:10 - 10:15 DOE Geothermal Programs
Overview
Eric Peterson, Program Manager
Direct Heat Applications Programs
DOE, Washington, D.C.
Title VI - Energy Security Act
Hilary Sullivan, Program Coordinator
DOE, San Francisco Operations Office
ICF Study on Direct Heat Application Projects
William C. Stitt, President
ECF Incorporated
Materials Testing
Marshal Conover
Radian Corporation
- 10:15 - 10:30 Coffee Break

Session I

Reservoir Confirmation, Drilling and Testing

- 10:30 - 11:00 Madison County (ID) Food Processing
Roger C. Stoker, Manager
Geological Engineering
Energy Services, Inc.

11:00 - 11:30 Elko (NV) Space and Process Heating
Sheldon Gordon, Project Engineer
Chilton Engineering

11:30 - 12:00 Pagosa Springs (CO) Heating
Kenneth Goring, Project Engineer
Coury & Associates

12:00 - 1:30 Lunch
Speaker: Phil Edwardes
 City of Susanville

1:30 - 2:00 Holly Sugar (CA)
Jay Seidman, Project Manager
TRW Energy Systems Group

2:00 - 2:30 Warm Springs (MT) State Mental Hospital
Karen Barclay, Project Manager
Montana Energy and MHD R & D Institute, Inc.

2:30 - 3:00 Utah Roses
Dr. Jay Kunze, General Manager
Energy Services, Inc.

3:00 - 3:15 Coffee Break

3:15 - 3:45 Utah State Prison
Jeff Burks, Project Engineer
Utah Energy Office

3:45 - 4:45 Susanville (CA) District Heating
Phil Edwardes, Principal Investigator
City of Susanville

4:45 - 5:15 Reservoir Management for District Heating Systems
Harold Derrah, Assistant City Manager
Klamath Falls, Oregon

5:30 - 6:30 Social Hour

Friday, November 21, 1980

SESSION II

Financial and Institutional

- 8:30 - 9:00 Boise (ID) District Heating
Nathan Little, Project Manager
CH2M Hill - Boise
- 9:00 - 9:30 Moana, Reno (NV) Apartment Complex Heating
Dr. David J. Atkinson, President
Hydrothermal Energy Corporation
- 9:30 - 10:00 El Centro (CA) Space Heating and Cooling
Georgy Parker, City Manager
City of El Centro, California
- 10:00 - 10:15 Coffee Break
- 10:15 - 10:45 Municipal Bonding Outlook
Harold Derrah, Assistant City Manager
Klamath Falls, Oregon

SESSION III

System Design

- 10:45 - 11:15 Kelly Hot Springs (CA) Agricultural Center
Alfred B. Longyear
Lahontan, Inc.
- 11:15 - 11:45 Navarro College and Memorial Hospital (TX)
Ron Keeney, Project Engineer
Radian Corporation
- 11:45 - 1:00 Lunch

- 1:00 - 1:30 Klamath Falls (OR) District Heating
James K. Balzhiser, Hubbard and Associates
- 1:30 - 2:00 Torbett-Hutchings-Smith Memorial Hospital (TX)
Marshall Conover, Project Engineer
Radian Corporation

SESSION IV

System Construction and Operation

- 2:00 - 2:30 Philip (SD) Schools
Dick Berg, Project Engineer
Hengal, Berg & Associates
- 2:30 - 3:00 Diamond Ring Ranch (SD)
Dr. Stanley M. Howard
Professor of Metallurgical Engineering
South Dakota School of Mines and Technology
- 3:00 - 3:15 Coffee Break
- 3:15 - 3:45 St. Mary's Hospital (SD)
James Russel, Administrator
St. Mary's Hospital
- 3:45 - 4:15 YMCA of Klamath County (OR)
Brian FitzGerald, General Director
Klamath County YMCA
- 4:15 - 4:45 Aquafarms (CA)
Becky Broughton
Aquafarms International, Inc.

DIRECT HEAT APPLICATION PROJECTS

The use of geothermal energy for direct heat purposes by the private sector within the United States has been quite limited to date. However, there is a large potential market for thermal energy in such areas as industrial processing, agribusiness, and space/water heating of commercial and residential buildings. Technical and economic information is needed to assist in identifying prospective direct heat users and to match their energy needs to specific geothermal reservoirs. Technological uncertainties and associated economic risks can influence the user's perception of profitability to the point of limiting private investment in geothermal direct applications.

To stimulate development in the direct heat area, the Department of Energy, Division of Geothermal Energy, issued two Program Opportunity Notices (PON's). These solicitations are part of DOE's national geothermal energy program plan, which has as its goal the near-term commercialization by the private sector of hydrothermal resources. Encouragement is being given to the private sector by DOE cost-sharing a portion of the front-end financial risk in a limited number of demonstration projects.

The twenty-two projects summarized herein are direct results of the PON solicitations. These projects will provide (1) visible evidence of the profitability of various direct heat applications in a number of geographical regions, (2) technical, economic, institutional, and environmental data under field operating conditions that will facilitate decisions on the utilization of geothermal energy by prospective developers and users, and (3) demonstration of a variety of types of applications.

DOE PROJECT OFFICES

Three Department of Energy Operations Offices are responsible for the management of the direct heat application projects. The offices and their respective projects are:

<u>OFFICE</u>	<u>PROJECTS</u>
Idaho Operations Office 550 Second Street Idaho Falls, Idaho 83401 <u>Contact:</u> Mike Tucker Project Coordinator (208) 526-3180 Technical Support: Ed DiBello EG&G Idaho, Inc. Idaho Falls, ID 83401 (208) 526-9521	Boise Diamond Ring Ranch Elko Heating Madison County Pagosa Springs Philip Schools St. Mary's Hospital Utah Roses Utah State Prison Warm Springs State Hospital
Nevada Operations Office P.O. Box 14100 Las Vegas, Nevada 89114 <u>Contact:</u> Conway Grayson Engineering Branch (702) 734-3424	Navarro College T-H-S Hospital
San Francisco Operations Office 1333 Broadway Oakland, California 94612 <u>Contact:</u> Hilary Sullivan Program Coordinator (415) 273-7943 Technical Support: George Budney Project Manager Energy Technology Engineering Center Canoga Park, CA 91304 (213) 341-1000	Aquafarms International El Centro Holly Sugar Kelley Hot Springs Klamath County YMCA Klamath Falls Moana, Reno Susanville

DIRECT HEAT APPLICATIONS

PROJECT DESCRIPTIONS

PROJECT TITLE: Madison County Geothermal Project

PRINCIPAL INVESTIGATOR: Dr. J. Kent Marlor, Chairman
Madison County
Energy Commission (208) 356-3431

PROJECT TEAM: Madison County
American Potato Company
Energy Services, Inc.

PROJECT OBJECTIVE: To demonstrate the economics and feasibility of using a low-temperature geothermal resource for food processing and space heating application.

LOCATION DESCRIPTION: Rexburg, Madison County, Idaho
25 miles (40 km) northeast of
Idaho Falls, Idaho
Population: 10,773 (Rexburg)
Area Activities: Potato Processing,
agriculture and
trade center.

RESOURCE DATA:

Well Depth: 3950 ft (1204 m)

Date Complete: 7/4/80 (rig dismissed, well not completed)

Completion Technique: Open Hole

Wellhead Temperature: 68°F (20°C)

Flowrate: 600 - 700 gpm (38-44 l/s)

Summary: Madison County is at the edge of the Snake River Plain, an area that has been characterized as a young volcanic rift. Northeast trending faults, concentrated along the plain boundaries, are the source of many hot springs. The Madison County well intersected a fault at 3,000 ft (914 m). But the very porous formation has made it impossible to sample the formation fluid temperatures below 2400 ft, just below the casing.

Madison County (Continued)

SYSTEM FEATURES:

Application: Potato processing and district heating
were originally proposed.

Heatload (Design): 25×10^6 Btu/hr potato processing (proposed)
 60×10^6 Btu/hr space heat (proposed)

Yearly Utilization (Maximum): Geothermal resource not
confirmed to date.

Energy to be Replaced: 1.8×10^{10} Btu/yr potato processing and
 4.5×10^{10} Btu/yr space heat. (proposed)

Facility Description: Nine public buildings, residences
and the American Potato plant were
originally proposed.

Disposal Method: One injection well was originally proposed.

Summary: The Madison County project was originally proposed
as a combination district heating and industrial
process system. A deep well was to supply 250°F
(121°C) water to the American Potato Company for
use in blanching and drying equipment. An additional
well supplemented by the geothermal water discharged
from the potato plant was to be used in a district
heating system for the Rexburg business district.

STATUS: Drilling below the 3150 ft level, using water as the
drilling fluid, proceeded without returns. Severe
lost circulation, at a number of known depths. Bridging
occurred at several locations, and the hole has never
been logged below 3480 ft. Drilled to 3950 ft, when it
was decided to stop drilling because cuttings were not
being adequately lifted. Air lifted (pumped) well for
3 days at about 600 gpm. No drawdown and no change in
wellhead temperature (68°F). Well is cased to 2304 ft.
Rig was dismissed. Well is bridged at 2800 ft. Flow
meter logging revealed a 40 gpm natural flow into well at
2400 ft, flowing down. It is therefore, concluded that
the cold water production at 2400 ft must be sealed off
before anything definitive can be determined about the
formation water temperatures below this depth.

CURRENT ESTIMATED
PROJECT COSTS:

Total: \$3,422,500

DOE Share: \$1,677,025
49%

Participant Share: \$1,745,475
51%

Expenditures to date: \$660,000

Madison County (Continued)

LESSONS LEARNED:


The \$6,000 perday expense of the rig dictated that it be dismissed. Now there is pending remedial action with a workover rig. However, had it been known that downward flow in the well was masking the formation temperatures, liner could have been ordered in advanced, along with smaller diameter drill pipe to work within the liner using the rig that was then over the hole. Also, with half of the budgeted drilling funds uncommitted, there was the option of this being the reinjection hole, and drilling another well for production.

In retrospect, the choice of dismissing the large rig in favor of a workover rig was the least expensive option in pursuit of true formation water temperatures near the bottom of the hole. However, if much deeper drilling is to be done (as a result of encouraging bottom hole temperatures), the overall effect will be greater expense then had the large rig been kept over the hole on standby.

Currently, the project is awaiting authorization to proceed with a workover rig, to install a 7 in. liner from 2,300 ft (casing bottom) to top of fill at 3,700 ft. A cement plug will be spotted at 3,700 ft, and it and the fill drilled out to 3,950 ft.

7/23/80


MADISON COUNTY GEOTHERMAL WELL #1



GEOHERMAL WELL #1

(Everything Referenced to the Kelly Bushing " KB ")

KB = 0'



(Not Drawn to Scale)

PROJECT SUMMARY

Project Title:

Field Experiments for Direct Uses of Geothermal Energy
Elko Heat Company, Elko, Nevada

Location:

City of Elko, NV

Principal Investigator:

Mr. Ira S. Rackley, P.E., Project Manager
Chilton Engineering, 702-738-3108

Project Team:

- Elko Heat Company, Elko, NV - Mr. Jim Meeks, President
- Chilton Engineering, Elko, NV - Mr. Ira S. Rackley, P.E. Project Manager and Mr. Sheldon S. Gordon, P.E., Project Engineer

Project Objectives:

This project was selected to demonstrate the technical and economic feasibility of the direct use of geothermal brines from the Elko KGRA for the purpose of providing space, water, and process heat. In a more general sense, it is the aim of the project to generate information and approaches that will enable the proposers to develop the Elko resource as a viable alternative to the consumption of primary fuels for space, water and process heating in Elko.

Objectives related to this overall goal are:

- Develop adequate resource information to allow for the design of the geothermal process system.
- Use of this resource information to generate a plan for the continued development and use of this resource after the period of government support.
- Displace a significant portion of the primary fuel consumption in Elko for identified energy markets with geothermal energy.
- Determine the economics of the required investment and characterize the economics of a variety of applications of the resource.

Resource Data:

A gradient hole drilling program was initiated in April, 1980 with two holes being drilled within the business district of Elko. The location of the test holes was determined by the surface thermal survey conducted by Geothermal Surveys, Inc.

In September, 1980, two additional gradient holes were drilled on the western edge of the Elko Business District in an effort to gather more data on the complex faulting which seems to be controlling the heat flow from the Elko resource. A summary of the results of this drilling program is as follows:

Test Well EHC No. 1

Water Temperature @ 100'	15.4°C
Average Temperature Gradient	3.73°C/100'
BHT @ 995'	48.8°C
Maximum Temperature Gradient observed	5.8°C/100'
Water Quality	Good

Test Well EHC No. 2

Water Temperature @ 100'	14.5°C
BHT @ 900'	36.4°C
Average Temperature Gradient	2.74°C/100'
Maximum Temperature Gradient observed	2.8°C/100'
Water Quality	Good

Test Well ECH No. 3

Water Temperature @ 100'	61.9°C
BHT @ 565'	71.2°C
Average Temperature Gradient	2.97°C/100'
Maximum Temperature Gradient observed	2.97°C/100'
Water Quality	TDS - 694 mg/ℓ Silica - 56 mg/ℓ

Test Well EHC No. 4

Water Temperature @ 100'	15.1°C
BHT @ 625'	29.0°C
Average Temperature Gradient	2.65°C/100'
Maximum Temperature Gradient observed	2.65°C/100'
Water Quality	unknown

The lithology of the gradient holes is similar, consisting of some brown sands and silts in the upper sections, lighter volcanic sands in the middle, and altered volcanics to intermixed clay lenses in the bottom.

It is theorized that test holes No. 1 and 3 are on the down thrust side of a controlling northeast-southwest fault line. Also, there appears to be cross faulting in the vicinity of test hole No. 3.

It should be noted that the resource temperature is estimated to be 115°C based upon silica geothermometry.

Design:

The project team has recently started conceptual design work for the project. Due to parallel scheduling of work tasks relating to the confirmation of the geothermal resource (i.e., gradient hole drilling) the present effort of the design team has been directed primarily towards the preparation of an inventory and detailed description of the existing mechanical systems in the three selected buildings.

This effort is the first step in a system design and modeling effort which we feel is somewhat unique. The three selected buildings will be computer modeled using DOE-2, a detailed building loads and system simulation model used to certify compliance to Title 24 of the California Administrative Code - Energy Conservation Standards. The building and process loads description generated by that modeling effort will then be used to drive a modified TRYNYSYS simulation of the geothermal distribution system. This modeling effort will allow the design team to look at a number of options for the configuration of the geothermal distribution system and to design a system which may be expanded to meet future geothermal development needs of the community. The modeling tool will also have general applicability to the problems of design and performance estimation for geothermal district and process heating systems. The design team feels that a design tool of this nature will be particularly useful in the evaluation of system economics.

The buildings selected for retrofit to the geothermal source provide a wide variety of system types and configurations. These are described in more detail below. While the diversity of systems has posed a number of problems for the design team, it has also provided the opportunity for the project team to design and operationally test systems for a variety of retrofit applications. This experience will be useful in the effort at continued development of the resource.

Building Systems and Load Summary:

1. Henderson Bank Building

The fifty year old Henderson Bank Building is a four-story, 21,000 sq.ft., brick or stone faced concrete building. The first floor (bank lobby) rises the equivalent of two stories. A mezzanine covers approximately one-third of the floor area and serves as bank office space. The second through fourth floors are office rental spaces. The basement is an unconditioned space and houses the primary energy conversion equipment.

The primary energy conversion equipment applicable to geothermal retrofit is a 200 HP hot water boiler. The boiler is coupled to a perimeter radiation distribution system. Cast iron radiators are located normally at each window. Each radiator is controlled by a thermostatically actuated modulating valve.

2. Vogue Laundry

The Vogue Laundry is a 17,300 sq.ft. building. The building construction is tilt-up concrete walls with a 25 ft. high beamed dome, which houses the dry cleaning and laundry facilities. A single story office space fronts the domed building.

Process loads make up the majority of the building energy demand. Internal gains from these process loads supply, in large part, the heat necessary to meet building loads. The primary energy conversion equipment are two 250 HP 125 PSIG steam boilers in parallel. Normally, only one boiler is fired at a time. The 125 PSIG steam is utilized directly by two commercial flat irons. A hot water generator converts the steam into 175°F hot water which is stored in a 5,000 gallon holding tank. This 175°F hot water is used by six commercial washing machines of a combined capacity totalling 3,130 lbs. Discharged waste water from the washers is run through a heat recovery system to preheat makeup water into the hot water storage tank. The geothermal retrofit will be utilized to heat hot water for the washers.

3. Stockmen's Motor Hotel

The Stockmen's consists of several building components. First is the original motor court building. This is a two-wing, three-story, motel-type building with a heated swimming pool located in the court yard.

Attached to the motor court is the two-story casino/restaurant. The first floor houses the casino/restaurant. The second floor houses air handling equipment and operates as a return plenum. In 1965 a two-story addition was built on top of the casino/restaurant section. These two floors consist of hotel rooms with a large glass-covered atrium court yard in the middle. Another addition was built off the casino/restaurant section in 1973. This two-story addition consists of a showroom, storage area, and four banquet rooms. Underneath the entire building is a basement/garage, which is used as office space, storage, parking, and to house mechanical equipment.

The primary energy conversion heating equipment consists of two 250 HP 60 PSIG steam boilers. Again, these boilers are piped in parallel with usually only one boiler on line at a time. The 60 PSIG steam is used as the main heat transfer medium to the steam coils or hot water generators.

There are several types of distribution systems which corresponds to the various building components. The original motor court is serviced by a modified, two-pipe hot/chilled water system, with individual terminal room fan coil convertors. 180°F hot water is supplied to the system from a steam fired hot water generator. The heated swimming pool utilizes 100°F hot water, again from a hot water generator.

The casino/restaurant is serviced by three air distribution systems and an outside air preheat system. The four systems utilize steam coils for heating. 60 PSIG supply steam is pressure reduced to 10 PSIG at each coil.

The two floors of hotel rooms overhead of the casino/restaurant is serviced by a four-pipe hot/chilled water system. Again, individual terminal room fan coil convertors are utilized. 180°F hot water is supplied from a steam fired hot water generator.

The showroom addition has three types of systems. The majority of space conditioning is supplied by six air handlers. These air handlers are equipped with steam coils which utilize pressure reduced 10 PSIG steam. Two 30 PSIG unit heaters service the storage area. Lastly, a 30 PSIG baseboard system is used to heat a small portion of the addition.

Finally, three air handlers service the underground parking area and mechanical room. These air handlers are equipped with steam coils which utilize either 60 or 30 PSIG steam.

Cooling is accomplished by utilizing two centrifugal water chillers supplying chilled water to the various systems noted above. The feasibility of retrofitting the Stockmen's heating systems will be two-fold. First, all hot water systems will simply be tied into the geothermal source via heat exchangers. Secondly, all steam boilers, distribution piping, and coils will be retrofitting to hot water and connected to the geothermal source. This will be a major undertaking and requires extensive repiping.

PROJECT TITLE: Pagosa Springs Geothermal Heating and Distribution System

PRINCIPAL INVESTIGATOR: Fred A. Ebeling, Planning Administrator
(303) 264-5851

PROJECT TEAM: Town of Pagosa Springs
Archuleta County
School District #50-Joint
Cory and Associates, Inc.

PROJECT OBJECTIVE: To provide the community with a means of using its natural hydrothermal resource for space heating.

LOCATION DESCRIPTION: Pagosa Springs, Colorado
60 miles (97 km) east of Durango, CO
Population: 1500
Area Activities: Ranching, Lumbering, & Tourism/Recreation

RESOURCE DATA:

	<u>PS-3</u>	<u>PS-5</u>
Well Depth:	300 ft. (91 m.)	275 ft. (84 m.)
Date Complete:	7/2/80	7/31/80
Completion Technique:	Open hole	Open hole
Wellhead Temperature:	131 ^o F. (55 ^o C.)	148 ^o F. (64 ^o C.)
Flowrate:	600 gpm (38 l/s) for 12 hr test	1200 gpm (76 l/s) for 12 hr test

Summary: The geothermal resource in Pagosa Springs has been used since the early 1900's. Nearly 30 wells have been drilled for heating and recreation purposes. These wells are drilled to depths of less than 500 feet (152 m) and produce waters ranging in temperature from 130^o-170^oF. (54^o-77^oC.). The hydrothermal fluids are produced from a Dakota Sandstone aquifer.

SYSTEM FEATURES:

Application: District Heating
Heatload (Design): 27×10^6 BTU/hr (7.9 MW)
Yearly Utilization (Maximum): 28.6×10^9 BTU/yr (.96 MW-yr)
Energy Replaced: Natural gas - 40.8×10^6 cu.ft.
Facility Description: 10 public buildings, 54 businesses, and 63 residences
Disposal Method: The State of Colorado has agreed to discharge of the geothermal fluid to the San Juan River.

Summary: The district system will provide heating for users located along U.S. Highway 160. For the proposed closed distribution system, two independent loops have been designed. The initial system will utilize 900 gpm (57 l/s) but will be capable of expansion to 1800 gpm, (113 l/s).

STATUS:

Technical Scope

The objective of this project is to demonstrate the engineering and economic feasibility of the utilization of a moderate temperature geothermal resource for space heating.

For the proposed closed distribution system, two independent loops have been designed, one for the east side of town and the other for the west side, to provide a safety factor in the event of a pipeline breakage. The east loop is designed to carry 1350 gpm. The west loop has been designed for 1000 gpm; however, initially it will carry only 500 gpm. This is to permit future expansion of the distribution system into the growth areas of Pagosa Springs. A schematic diagram of the overall design is shown on Figure 1. Briefly, the system will operate as follows:

1) Clean city water will be heated with the geothermal fluid using two plate heat exchangers. The geothermal fluid leaving the plate heat exchangers is then discharged to the San Juan River.


2) The clean heated city water will be circulated in each of two closed loops by means of one to four pumps, depending on user demand. Each of the loops consists of large diameter concrete asbestos pipes, 6 inches to 10 inches, referred to as trunklines, and smaller diameter service pipes carrying the water to the individual users. Two parallel trunklines are in each loop. An insulated supply trunkline carries the heated circulating water, and an uninsulated return trunkline directs the cooled circulating water back to the heat exchangers.

3) At the terminal point of the supply line, in each loop, there will be flow control valves to ensure a minimal amount of hot water being circulated at all times.

4) The circulating water is collected in the return trunkline and then routed to the heat exchangers where the entire process is repeated.

SCHEDULE:

The wells required for the project were completed earlier this summer. Based on results from the well drilling program, the final design was completed in October and has been reviewed by DOE. Recommendations coming from this review are currently being incorporated into the design and bid documents. The major milestones for the remainder of the project are now scheduled as follows.



SCHMATIC DIAGRAM OF THE TOWN GEOTHERMAL HEATING SYSTEM

FIGURE #1

- | | |
|---------------------------|-------------------|
| 1. Send out bid documents | Mid-November 1980 |
| 2. Construction contracts | January 1981 |
| 3. Construction | March - July 1981 |
| 4. System testing | August 1981 |
| 5. System operation | September 1981 |

CURRENT ESTIMATED PROJECT COST

Total	1,364,280		
DOE share	1,111,000	81%	* Includes \$115,500 of existing facility credits. Also, Participant has agreed to pay back \$60,000 from revenues after the system becomes operative.
Participant share	253,280	* 19%	

LESSONS LEARNED

1. With the rapidly escalating costs of materials and labor, an appropriate contingency factor should be included in all cost estimates and should be acknowledged and accepted by grantor agencies. A good portion of our cost overrun from original agreement estimates made over two years ago are because of inflationary cost escalation during that time.
2. Keeping the public informed of project progress is important for successful acceptance, and to minimize erroneous information and rumors. Interviews by media reporters frequently result in partial, misleading information being published or broadcast. Carefully written news releases are best but even then the media space or time limitations result in editing which often changes the context. If at all possible a person should be designated to communicate with the media and the public on a regular basis.
3. Predicting the existence of geothermal fluid underground, and especially quantification, is not reliable even in close proximity to existing wells. It seems the only dependable way to determine the existence of, and to quantify, geothermal sources is by means of test holes.

In our project a new well located only 30 feet from a previously drilled test well produced fluid 10°F cooler than had been obtained from the test well at comparable depth. A second new well located 350 feet southwest of the first one did not produce fluid quantity or temperature comparable to the first new well nor as expected from geological analysis of the sub-strata. The well could not be used and was cemented up. A third new well located 180 feet east of the first one and about 30 feet south of an existing old well produced much greater quantity of fluid than either of them and 17°F hotter and at a depth considerable less than predicted by geological analysis of the sub-strata.

4. Drilling geothermal wells, particularly artesian wells, presents problems and situations not encountered in usual water well drilling. This applies not only to the temperatures and pressures involved but also to the subsurface strata which may have been affected by the geothermal conditions. Anomalies from usual geologic situations should be expected.

5. Keeping state agencies and local government bodies informed on the progress of the project and particularly about well drilling is of great value in assisting various permitting and approval requirements.

HOLLY SUGAR

PROJECT TITLE:

Holly Sugar/TRW Geothermal Project

PRINCIPAL INVESTIGATOR:

Louis P. Orleans, Holly
Jay Seidman, TRW

PROJECT TEAM:

Holly Sugar Corporation
TRW Energy Systems Group

PROJECT DESCRIPTION:

This project is the second phase of an industry/DOE program to exploit geothermal energy at a sugar beet processing plant in Brawley, California. The program intends to capitalize on the geothermal energy potentially available from a company-owned resource and apply the energy directly to the processing of sugar beets in the company facility. At its completion, and assuming the resource is adequate in composition, temperature and flow rate, the available geothermal energy will replace over 225,000 equivalent barrels of fuel oil per year through a technically straightforward, economically sound and environmentally acceptable geothermal application.

PROJECT LOCATION:

The well site is located on Holly Sugar property, roughly half way between the cities of Brawley and El Centro in the Imperial Valley in California.

RESOURCE DATA:

Well Depth: 8758 feet MD
8500 vertical depth
Completion Date: February, 1981
Completion Technique: Slotted liner/liner
Well Diameter: 20" conductor, 13 3/8" casing, 9 5/8" casing, 7" liner (Figure 1)
Wellhead Temperature: 350°F (typical)
Flow Rate: 500 gpm (typical)
TDS: 25,000 ppm (typical)

SYSTEM FEATURES:

Application: Energy from the geothermal well will be used to heat air to directly replace gas-heated air in the drying of sugar beet pulp. If the temperature is high

SYSTEM FEATURES:
(Continued)

enough, and if there is a large enough flow, some steam will be generated for general plant application.

Heat Load and Yearly Utilization:
For the pilot plant, the heat load will vary with the temperature of the resource. With a minimum acceptable temperature of 292°F the heat load is approximately 3.8×10^8 Btu/hr or an equivalent of 182,500 Bbl of oil for the duration of the campaign.

If the resource comes in at higher temperatures an added amount of oil can be replaced by supplying heat to other users in addition to the low pressure steam and the pulp drying; potentially upwards of 300,000 Bbl of oil/year.

Energy Displaced: Approximately 300,000 barrels of oil equivalent.

Facility: During the pilot plant operation, the geothermal energy will be used to completely replace the gas used for the beet pulp dryer, and depending on the quality and quantity of the resource, some of the make-up steam for auxiliary plant operations. In the final configuration, the geothermal energy will be used to make up steam for beet processing, electrical generation, mechanical drivers, refrigeration and drying. (The dryers use approximately 45 percent of the total energy used by the plant).

Disposal Method: During the test operation, waste brine will be disposed of in approved sumps. During the pilot plant and subsequent operation, the waste brine will be reinjected into a different strata at the well site.

STATUS:

Preliminary siting and obtaining of permits have been completed. Roads and well pad have been constructed. Cellar has been installed around 75 foot conductor. Subcontractors and suppliers have been selected for the production and injection well casing, the casing inspection, casing slotting, the mud program, well head, cementing, drilling, direction drilling, logging and permeability tests. We anticipate drilling will start January 2, 1981.

COSTS:


Pilot Plant Facility:	\$ 3,266,795
Total Program:	\$ 4,000,000
Total Contract	\$ 3,783,895*
Amount to Date:	

LESSONS LEARNED:

Shortages in supply; particularly casing, poor quality casing, and accelerating costs.

* \$3,546,897--DOE
\$ 236,998--Holly Sugar

(THIS DIAGRAM NOT TO SCALE)
BOTTOM HOLE LOCATION
FROM SURFACE COORDINATES:
1785' S25W



PROJECT TITLE: Geothermal Heating of Warm Springs State Hospital

PRINCIPAL INVESTIGATOR: Karen L. Barclay, Montana Energy Research and Development Institute, (406) 494-6246

PROJECT TEAM: State of Montana
MERDI, Inc.
Energy Services, Inc.
CH2M Hill, Inc.

PROJECT OBJECTIVE: To develop the geothermal resource at Warm Springs for domestic water and space heating.

LOCATION DESCRIPTION: Warm Springs State Hospital, Deer Lodge County, Montana
15 miles (24 km) south of Deer Lodge
Population: 10,700 (Deer Lodge County)
Area Activities: Mining, state hospitals, and agriculture

RESOURCE DATA:

Well Depth: 1498 ft (457 m)

Date Complete: 12/5/79

Completion Technique: Slotted Liner

Wellhead Temperature: 171°F (77°C)

Flowrate: 250-300 gpm (15.8-18.9 l/s) required for system design

Summary: Warm Springs is located adjacent to the State Hospital and discharges 171°F (77°C) water with a dissolved solids content of 1250 mg/l. The source of the geothermal fluid is attributed to deep circulation in fault zones.

SYSTEM FEATURES:

Application: Space and water heating

Heatload (Design): 6.6×10^6 Btu/hr (1.93 MW) estimated

Yearly Utilization (Maximum): 26.0×10^9 Btu/yr (.87 MW-Yr) estimated

Energy Replaced: Natural gas - 7.5×10^7 cu. ft.

Facility Description: 2 buildings out of 9 at the complex will be served with geothermal water.

Disposal Method: Surface discharge to migratory waterfowl wetlands.

Summary: Two plate-type counterflow heat exchangers will provide space and domestic water heating to the Warren and Food Service buildings. A geothermal side ΔT of 100°F will be achieved by placing these heat exchangers in series.

STATUS:

The Warm Springs State Hospital project was initiated in February, 1979 with an environmental assessment being done of what impact the project would have on the surrounding area. This assessment addressed both human and natural environment factors with respect to development of the geothermal resource. Concurrent with this assessment a legal/statutory review was conducted to determine those legal requirements having to be met prior to, during, and after development of the resource.

Resource evaluation also commenced in the same time frame with the primary objective being the selection of the most favorable geological location for siting of the geothermal well.

All readily available data (reports, maps, surveys, and studies) were evaluated in regard to the nature of the geothermal resource. The Montana Bureau of Mines and Geology also conducted a gravity and resistivity survey within the immediate area of Warm Springs' existing surface manifestation (hot spring mound). The resistivity survey indicated a low in the area of the mound and main buildings. The gravity data indicated that a northwest trending linear exists \approx 1300 feet northeast of the mound and a gravity high is located on the south side of this linear just east of the mound.

Two independent structure studies were made of the Deer Lodge valley which resulted in the mapping of a number of features with identifiable surface expression and three questionable faults running northeast to southwest and north to south.

Taking into consideration all the geophysical and geological information, the Warm Springs State Hospital production well was sited (see Figure 1) northeast of the mound in the area of the facility's heating plant.

The well was spudded in at 12:25 p.m. October 12, 1979. A 17-1/2 inch hole was drilled to 900 ft. where 12-3/4 inch casing was set and cemented in place on November 6, 1979. Drilling resumed, with an 11 inch hole from 900 to 1500 feet where temperature and geophysical logs were run on November 17. An 8-5/8 inch liner was suspended from 850 feet to 1498 feet. The slotted section of the liner extended from 1040 to 1370 feet with 16 slots per foot. The well was prepared for pump testing by circulating fresh water to remove drilling fluids.

A five stage, 6 inch turbine line shaft pump was set to 250 feet on November 20, and alternative pumping/recovery cycles were initiated to slowly develop the well while awaiting arrival of a larger pump. On November 26 an electric submersible pump was set to 700 feet and pumped \approx 100 gpm for 7-1/2 hours at 160°F. The submersible pump was then lowered to 1000 feet and pumped \approx 132 gpm for 7 hours. The well was allowed to recover and then continued pumping for another 24 hour period at variable flow rates.

FIGURE 1




Figure 1

X Geothermal Well

Geothermal Wetlands

● Hot Spring

During these pump tests, the decision was made to perform a matrix acid treatment on the well. The acid treatment of the Warm Springs well was conducted on November 30 using Hydrochloric Acid (HCL) based on an analyses of acid reaction to well cuttings.

The actual acidizing job consisted of pumping 4000 gallons of 15% Hydrochloric Acid down the drill pipe and displacing acid by pumping fresh water down the annulus side. The pressure was bled off and then the well was shut in for 24 hours. Jon Carlson, MERDI consultant on the job, indicated that it was likely that the acid went into one or two production zones and that the remaining zones were probably untreated. During a pump test conducted on December 3, 1980, the well flowed 200 gpm for two hours at 160°F, however, the test was stopped due to pump failure.

The decision was made to pursue a more extensive clean-out and well test program due to the limited information obtained from the short tests prior to acidizing and lack of tests after acidizing.

A test plan was developed that would meet the objectives as listed below:

1. Determine local aquifer characteristics.
2. Determine specific capacity.
3. Estimate "long-term" well production.
4. Estimate well losses.
5. Evaluate any influence from shallow ground water aquifer and vice versa.
6. Determine aquifer boundaries in the immediate vicinity of the well.
7. Determine thermal characteristics of the well.

MERDI contracted with Knudsen Irrigation Company of American Falls, Idaho to provide equipment and services to clean-out and test the geothermal production well. The contractor installed a new Worthington line shaft vertical turbine pump on April 29, 1980 and attempted to initiate testing. The test never commenced because upon startup the pump vibrated excessively. The pump was removed and upon examination it was discovered that the rubber bushings spaced every 10 ft on the 830 ft stainless steel shaft had pulled out of the bronze spider bearings.

After examination by Worthington engineers, the 19-stage line shaft pump was again set in the well with bronze bushings and spider bearings rather than rubber bushings. The well was pumped at varying flow rates for ~120 hours at which time the pump began vibrating excessively again. Investigation into the cause of the vibration is currently underway.

CURRENT ESTIMATED
PROJECT COST:

Total:	\$1,166,755	
DOE Share:	\$995,108	Participant Share: \$171,647
	85%	15%

PROJECT TITLE: Floral Greenhouse Industry Geothermal Energy
Demonstration Project

PRINCIPAL INVESTIGATOR: Ralph M. Wright, Chairman of the Board
Utah Roses, Inc. (801) 295-2023

PROJECT TEAM: Utah Roses, Inc.
Energy Services, Inc.

PROJECT OBJECTIVE: To demonstrate to the public the potential offered by
geothermal space heating in a highly populated area,
by using geothermal heating in a commercial application.

LOCATION DESCRIPTION: Sandy, Utah
13 miles (21 km) south of Salt Lake City
Population: 51,227. Metropolitan area of 50,000
Area Activities: Agriculture, light industry and
commercial development

RESOURCE DATA:

Well Depth: 5009 ft (1527 m)

Date Complete: 12/8/79

Completion Technique: Slotted Liner

Wellhead Temperature: 124°F (51°C)

Flowrate: 230 gpm (14 l/s) with pumping

Summary: Several wells in the area of Utah Roses have shows of
warm water, including one within 100 yds. (91 m) of the site,
which has 93°F (34°C) water. The present well was drilled
into loosely consolidated sandstone formations beneath the
Utah Roses property, and encountered the primary production of
132 to 140°F water at 2800 to 3800 ft.

SYSTEM FEATURES:

Application: Greenhouse space heating geothermal handles full load

Heatload (Design): 4.9×10^6 Btu/hr (1.44 MW) to 35°F outside temperature

Yearly Utilization (Maximum): 20×10^9 Btu (0.67 MW-Yr) estimated

Energy Replaced: Fuel oil - 40,000 gal. presently used only for peaking
Natural gas - 14×10^6 cu. ft.

Facility Description: Six acre (24,300 m²) commercial greenhouse

Disposal Method: Surface discharge to adjacent canal is proposed.

Summary: The Utah Roses facility, in a rapidly growing suburb of
Salt Lake City, used \$130,000 of fossil fuels during the
winter of 1979-80. It is anticipated that the well will
provide 25% of the heating for the greenhouse which produces
cut roses for the national floral market.

STATUS:

Well was drilled and temperature logged to a depth of 5009 ft, with casing to 2244 ft. Bottom hole temperature 160°F. Liner (5-1/2") was hung to 3885 ft. to prevent bridging. After pump testing, liner was selectively perforated at 3100, 3650, and 3785 ft, with pump testing after each perforation. Production temperatures between 3100 and 3800 ft. are 132 to 140°F, but 1/2 hour transit time to surface results in 8 to 16°F temperature loss. Long term (3 months) drawdown at 230 gpm continuous pumping will be 900 ft. Dissolved solids 2800 ppm (mg/l). Awaiting decision by State Environmental Department to determine if discharge into surface streams will be permitted. Jordan River salinity would be increased 1/2%, but not exceeding the natural high salinity levels reached in June when geothermal heat would not be used.


CURRENT ESTIMATED PROJECT COST:

Total:	\$856,200		
DOE Share:	\$478,312	Participant Share:	\$377,888
	56%		44%

TOTAL EXPENDITURES TO DATE: \$444,000

LESSONS LEARNED:


Cost of well and remedial work was only \$350,000 for 5000 ft. total depth. Formation is tight, and temperature not as high as anticipated, though about normal gradient for Basin and Range. In the future, wells drilled into this formation should be multiple legged, to increase production; or multiple less expensive wells drilled with 9 5/8" surface casing, 7" production casing. Required depth is 3200 ft. Two wells of this type might be drilled for not much more than single cost of this well. Cable tool or drill-and-drive rotary should probably be used to set surface casing through the very loose gravels. Present economics (competing with 20¢/therm natural gas) cannot justify expenditure of a deep well for reinjection.



Completed Well Temperature Profile

UTAH ROSES

WELL PROFILE AND LITHOLOGY



PROJECT TITLE: Direct Utilization of Geothermal Resources, Field Experiment at the Utah State Prison

PRINCIPAL INVESTIGATOR: Jack Lyman, Director, Utah Energy Office
(801) 533-5424

PROJECT TEAM: Utah Energy Office
Utah Department of Social Services
Utah State Building Board
Utah Geological and Mineral Survey
Terra Tek, Inc.

PROJECT OBJECTIVE: To demonstrate the economic and technical viability of using a low temperature geothermal resource in a variety of direct applications at the Utah State Prison.

LOCATION DESCRIPTION: Utah State Prison (near Draper, Utah)
16 miles (25 km) south of Salt Lake City
Population: 5500 (Draper) 560,700 (Salt Lake County)
Area Activities: Mining, light manufacturing and agriculture

RESOURCE DATA:

Well Depth (300 m) proposed
Date Complete: To be drilled in the Spring, 1981
Completion Technique: Not applicable
Wellhead Temperature: 160-190°F (71-87°C) estimated
Flowrate: 600 gpm (37 l/s) desired for peaking
Summary: The Utah State Prison is located adjacent to Crystal Hot Springs. This spring area has a maximum measured discharge temperature of 176°F (80°C) and surface discharge of approximately 640 gpm (35 l/s). A shallow well drilled by Utah Roses in the hot springs area has a reported flowrate of 198 gpm (12.5 l/s) at 192°F (89°C).

SYSTEM FEATURES:

Application: Space and water heating
Heatload (Design): 4.3×10^6 Btu/hr (1.25 MW) estimated
Yearly Utilization (Maximum): 18.54×10^9 Btu/yr (.62 MW-Yr) estimated
Energy Replaced: Natural gas - 18×10^6 cu. ft
Facility Description:
The minimum security cellblock of the Utah State Prison.
Disposal Method: Injection well.

Utah State Prison (cont'd)

Summary: The project is designed to provide geothermal space and water heating systems for the minimum security block of the prison. Future expansion of the project may include the extension of these services to other buildings, as well as the use of the thermal water for a variety of other direct applications at the prison dairy and slaughterhouse.

STATUS:

The project is presently approaching the end of Phase I - Resource Assessment. The following tasks have been completed:

- 1) environmental report (conditionally approved)
- 2) gravity and aeromagnetic, data collection and initial interpretation
- 3) test drilling program

The following tasks are presently in progress:

- 1) spring monitoring program
- 2) reservoir testing

CURRENT ESTIMATED
PROJECT COST:

Total:	\$637,326		
DOE Share:	\$458,704	Participant Share:	\$178,622
	72%		28%

LESSONS LEARNED:

- 1) Detailed gravity surveys can provide important structural information in the immediate vicinity of thermal systems of the Basin and Range province.
- 2) The reservoir of the Crystal Hot Spring system:
 - a) consists of highly fractured quartzite
 - b) is bound by two normal range-Front Faults
 - c) is capped by relatively impermeable sediments and further sealed at the top of the reservoir by the deposition of calcium carbonate, and
 - d) is under pressures of 5 to 10 psi.
- 3) Results of the detailed gravity survey suggest the possibility of a reservoir of greater lateral extent than previously known.

FIGURE 1b






FIGURE 1a



(36)

FIGURE 2



PROJECT TITLE SUSANVILLE GEOTHERMAL ENERGY PROJECT

PRINCIPAL INVESTIGATOR PHILIP A. EDWARDES

PROJECT TEAM

AEROJET (Design)
Carl Schwarzer
Ken Unmack

GEOOTHERMEX, INC. (Resource Engineers)
Subir Sanyal
Jim McNitt
Carol Peterson

KOEPF & LANGE, INC. (Engineering)
Monte Koepf

LAHONTAN, INC.
(Technical Support and Construction Management)
Fred Longyear
Peter Klaussen

PROJECT DESCRIPTION

A field demonstration utilizing a low temperature (165°F±) geothermal resource for the space heating of 14 public buildings. Cascaded fluids to be utilized in an agri-industry Park of Commerce for economic development purposes.

LOCATION DESCRIPTION

The City of Susanville is located in Northeastern California at the base of the Sierra Nevada Mountains. The City has a population of 6500, is at an elevation of 4300 feet and forms the seat for Lassen County.

RESOURCE DATA

Well Depth - 950 feet
Date Completed - 10 November 1980
Completion Technique - Rotary Air Drill
Wellhead Temperature - 165°F±
Flowrate - expected to be in the 300 - 500 gpm range
Cost - \$120,000
Well Name/Description - Susan I
Drilling Contractor - The Water Development Corporation, Woodland, CA
Well Size - Nominal 18" to 540', 12" to 950'
Casing Sizes - 12" cemented solid casing to 350'
 12" slotted casing to 540'
 8" slotted casing to 950'

DRILLING SUMMARY

Drilling was commenced on October 14 and completed by November 5, 1980.

Considerable problems were encountered in the first 75 feet of drilling which was in the main through old river bed consisting of fine gravel through to rocks the size of a football. Due to the instability of this zone, a "grapel" was used at various stages to extract the larger rocks.

75 - 235 feet - consisted of volcanics and ash and was relatively fast drilling.

235 - 250 feet - mainly ash that caused considerable caving problems. This caving occurred having reached the 500 foot zone. An attempt was made to stabilize the caving by continual circulations in the caving zone. This effort failed, so a cement plug was formed in this zone; and after partial set, was drilled through. The caving ceased until the 900 foot zone was reached when it started again. However, it stabilized after approximately 3 hours.

250 - 800 feet - consisted of volcanics, ash and basalts - medium to fast drilling.

800 - 950 feet - consisted of volcanics, ash and basalts - slow to medium drilling.

LOGGING

Logging was undertaken at 820 feet due to some mild caving from the surface zones. Logs were taken according to the following Logging Plan:

<u>Procedure</u>	<u>Justification</u>
Immediately after drilling, run a combination differential and absolute temperature log.	Need for absolute temperature is obvious. Differential temperature log will show us the anomalous zones due to fracture, lithology or water quality changes.
Run electrical log (SP, 16 in. normal, 64 in. normal, detailed).	For correlation, detection of fractures (if possible), location of sedimentary/volcanic contacts.
Run radioactive log (gamma ray and neutron).	Correlation, qualitative estimates of porosity, possibly sedimentary/volcanic contacts.
Run 4-arm caliper log and run 3-arm caliper log.	Fracture detection, possibly indication of lithology changes.
Wait for 6 hours.	To allow temperature build-up.
Run combination differential and absolute temperature log.	Same as in #1. Will allow use of temperature build-up information.
Inject water in the well to achieve at least 100 gpm rate. If not possible, increase the head by placing a surface casing on the well. If possible, use a pump.	The spinner will allow detection of fractured zones. At least 100 gpm is required to ensure proper operation of the spinner.
Run spinner log.	

SUMMARY OF WELL DRILLING AND LOGGING

The well drilling program was considerably enhanced by having a temperature gradient hole to a depth of 818 feet 10 feet from the production well site (Suzy 9A) which allowed the driller a preview of the type of drilling to be expected.

Suzy 9A was temperature monitored throughout the drilling program and was extremely useful for the purpose of identifying possible production zones as temperatures changed during the course of drilling and circulation in the Susan I well.

Considerable water losses occurred from approximately 350 feet to 380 feet and water was added at the rate of approximately 50 gpm throughout the drilling program. Some evidence of water gain was evidenced at the 800 foot level for a short period. Due to make-up water at 40°F being added throughout the drilling operation, return fluids from the drilling operation did not reflect down hole temperatures. No additives were utilized to stem the water loss during drilling thus minimizing damage to potential flow zones.

The contractors, The Water Development Corporation of Woodland, California, should be complimented on the high degree of professionalism that prevailed throughout the contract period. Equipment was in excellent condition and no delays were caused through lack of backup support from their head office. Materials required to complete the program were always on site well before they were needed.

STATUS

Construction packages are being advertised and program completion is projected for June-August 1981.

CURRENT ESTIMATED PROJECT COST

TOTAL: \$2,039,499.

DOE SHARE: \$2,011,187.

PARTICIPANT SHARE: \$28,312.

LESSONS LEARNED

Well Drilling - Considerable fear of bidding for geothermal production wells by the drilling industry. Greater education is necessary to separate high temperature well drilling problems from low temperature operations.

Large diameter holes limit the number of capable drillers able to respond to bid notices.

Procedure

If the spinner log has not run well, continue water injection for 4 hours, re-run combination differential and absolute temperature log.

Justification

The spinner may not run well if either the flow rate is less than 100 gpm or due to unforeseen mechanical problems. Then temperature log preceded by further cooling due to water injection may allow fracture detection.

Based on an on-site interpretation of the logs, the decision was made to solid case to 355 feet. The logs clearly indicated the major flow to be in the 355 to 380 foot zone at an estimated temperature of 162°F. Other flow zones were identified at:

420' - 480'	estimated temperature	170°F
530' - 620'	" "	174°F
630' - 640'	" "	178°F
760' - 780'	" "	179°F
915' - 950'	" "	180°F+

SYSTEM FEATURES:

- Application Space heating, cascading effluent fluids of 120°F through an agri-industry Park of Commerce
- Heatload (Design) (14 Buildings) 8,241,000 btu (549 gallons/minute)
- Yearly Utilization (Maximum) 15,930 mbtu
- Energy Replaced (Type/Amount) Approximately 142,000 gallons oil per year
- Facility Description The Public buildings consist of: County Courthouse and Jail
Washington School
Lassen High School
Veterans Memorial Building
City Fire Hall
- Disposal Method Until water samples have been analyzed, no final decision will be taken on disposal methods. The following methods have been identified by the Water Quality Control Board as being possible:
 - 1) Injection (worst case)
 - 2) Agricultural use
 - 3) Wild fowl habitat
 - 4) Recreational purposes
 - 5) Introduction into the City water system to enhance the ambient temperature of water supplied to residences in winter months

The type of contract to "let" is probably the most difficult decision to make. The City does not regret the decision to place a fixed-price contract under the conditions that were anticipated for Susan I well. Where no hard rock drilling is anticipated, other options could result in a cheaper well.

It is extremely difficult to time-plan a program until well development and well production testing has been completed. The necessity of a well-planned logging program cannot be over emphasized. I would recommend a close interface with contracted loggers prior to contract signing to ensure availability of all logging tools and capability of equipment.

No two geologists will agree on the interpretation of logs obtained. Be prepared to make final decision on the flip of a coin for best results!

PROJECT TITLE: Boise City - A Field Experiment in Space Heating

PRINCIPAL INVESTIGATOR: Phil Hanson, Director, Boise Geothermal
(208) 384-4013

PROJECT TEAM: Boise City
Boise Warm Springs Water District
CH2M Hill Engineers

PROJECT OBJECTIVE: To develop a geothermal space heating system to serve the largest possible market in and around the Boise central business district.

LOCATION DESCRIPTION: Boise, Idaho
Population: 111,100
Area Activities: Commercial, government, and manufacturing center.

RESOURCE DATA:

- a) Existing Boise Warm Springs Water District (BWSWD) Wells No. 1 and 2:

Well Depth: 400 ft (122 m)

Date Complete: 1890

Completion Technique: Open Hole

Wellhead Temperature: 170°F (76°C)

Flowrate: 1700 gpm (107 ℓ /s) combined flow of wells No. 1 and 2

- b) New Wells (Boise City No. 1 and 2, BWSWD No. 3)

Well Depth: Boise City No. 1 and No. 2 - 1000-1500 ft (305-457 m)
BWSWD No. 3 - 500 ft (152 m)

Date Complete: To be drilled Winter 1980-81

Completion Technique: Slotted Liner or Screen

Wellhead Temperature: 170°F (76°C) estimated

Flowrate: BWSWD No. 3 = 1000 gpm (63 ℓ /s) estimated
Boise City No. 1 and No. 2 = 1000 gpm (63 ℓ /s) estimated per well

- c) Summary:

The resource area is commonly referred to as the Boise Front. This appears to be fault controlled, with the source of water being the annual runoff in the mountains immediately behind Boise City. Two wells presently serve the existing BWSWD system and provide a peak flow rate of approximately 1,700 gpm (107 ℓ /s). A third well developed under the current project is expected to increase that flow by 1000 gpm (63 ℓ /s). Preliminary planning for the city system has been for two 1000 gpm wells. Ultimate flow rates will depend upon further geology work and testing to be done during the drilling of the first wells.

SYSTEM FEATURES:

Application: District Heating

Heatload (Design): 1×10^8 Btu/hour (29.3 MW)

Yearly Utilization (Maximum): 2×10^{11} Btu/year (6.7 MW-Yr)

Energy Replaced: Natural gas - 2.92×10^8 cu. ft.

Facility Description: 500-1000 residences and 11 office buildings

Disposal Method: Alternatives presently under review. Disposal to Boise River is presently preferred method.

Summary: The proposed Boise City and BSWD systems will utilize the local geothermal resource, as described above. Production wells for the city system will be located approximately 1.5 miles (2.4 km) from the primary load located in downtown Boise. The pipeline will be sized for 4,000 gpm (250 l/s) to allow for future growth, although initial production capacity is expected to be approximately 2,000 gpm (126 l/s). The BSWD pipeline will be sized for 3,000 gpm (189 l/s).

STATUS:

Environmental report	completed
Geology data review	completed
Well siting report	completed
Preliminary system design	completed
Market & rate study	completed
Customer confirmation	due: 12/80
BWSWD well specifications	completed
Boise City well specifications	completed
Waste disposal report	completed (draft)
Drilling fund and lease	completed
Drill BWSWD well #3	due: 10/80
Drill Boise City well #1	due: 12/81
Drill Boise City well #2	due: 3/81
Final design of BWSWD system	due: 2/81
Final design of Boise City system	due: 6/81
Construction of BWSWD extended system	due: 11/81
Construction of Boise City system	due: 2/82

PROJECT COST:

Total: \$7,608,300

DoE share: \$4,226,000 Participant share: \$3,382,000

LESSONS LEARNED:

The area assigned to me is "institutional" with direction to discuss problems and resolutions over the past six months. Unfortunately, the institutional issues in Boise with which we have had to deal date to at least 1975. Since

these issues have acquired many layers of political, legal, and organizational fact and opinion. I will simply define the problem for you, describe the form which our resolution of it took, and try to leave you with some general time boundaries.

1. Problem: The State of Idaho began working with geothermal, as a heat source their buildings, about 1974. In 1978 they connected a 34,000 foot office building to the historic Warm Springs system. Other of their activities resulted in a \$190,000 budget to retrofit buildings in the downtown Capital Mall area, and a \$105,000 budget to drill an exploratory well. The exploratory well was to be drilled downtown, on state property, to a target depth of 2,200'. The product of the well was to be used to heat major state buildings which were also candidates for the planned Boise Geothermal system. The well was to have been completed in June 1980 but it was completed in November. The problem resulting from these circumstances was our need to know the States mind so that we could design a delivery/disposal system that either did or did not include the state buildings.

Resolution: Time heals all wounds, almost. Our schedule due to funding commitments, product approval, and task delay slipped so that the states decision window will be close to ours. Unfortunately, the decision alternatives they face have very different impacts on our project. The decision options are:

- a. Connect their buildings to our distribution and disposal system.
- b. Connect their buildings only to our disposal system.
- c. Have no interface with their buildings.

Their five buildings have a heat load of approximately 14.2×10^6 Btu/hour which would require about 600 gpm. out of our initial production goal of 2,000 gpm.

2. Problem: Our original project was proposed to be about \$9.5 million but DoE offered to provide only \$4.9 million. This necessitated that the project be cut back and at the same time some additional funds were raised from EDA and the City. The end result was about \$5.5 million available to the project. The problem is when preliminary engineering estimates were completed we needed a total of \$8.3 million, or \$2.8 million more than we had, and the City did not have that kind of funds nor was the City Council, because of the 1% initiative, willing to try raising that amount through bonds or other conventional financial mechanisms available to cities. This problem was further complicated by DoE wishing to cut about \$700,000 more out of their original commitment.

Resolution: The Boise Warm Springs Water District committed \$625,000 toward the \$2.7 million of which they have obligated and spent about \$265,000 on new piping. The balance was raised through an LID to serve the CBD mall area (\$300,000) and a drilling fund of about \$2 million to develop production wells. This resolution has raised the spectre of another problem, i.e. the drilling fund being private capital will increase the price per therm of delivered energy even though it enjoys the benefit of assuming total risk of failure in drilling for water of the right temperature and quantity. The proposed cut of \$700,000 in DoE funds is not yet resolved.

3. Problem: The Boise Geothermal project is a joint effort of Boise Warm Springs Water District, a special utility district of the State, and Boise City a municipality. These two governments are totally separate and inde-

pendent entities. They are sufficiently chary of each other so that in working on this joint project they have not wanted to relinquish any of their individual authorities to a common venture. The problem has been to determine how to make a two headed organization work.

Resolution: The basic problems created by this dichotomous situation can not be totally resolved. The resolution has involved a number of approaches.

- a. Develop an agreement to define ground rules for interaction between the governments. This agreement helped to clarify the relationships but has no legal force and effect.
- b. Establish an Executive Committee with members drawn equally (total of four) from BWSWD and the City. This Committee reviews all activity and refers decisions, as appropriate, either to the Boise City Council or BWSWD Board.

4. Problem: The withdrawal of large volumes of water in other parts of the U.S. has resulted in problems of subsidence and interference. The geological engineering solution to this problem is to develop a monitoring program to track changes of ground or water levels. This solution is straightforward but costly. The institutional problem created is one of finding someone to assume technical and financial responsibility for monitoring. The City believes the State should assume this responsibility, and vice versa.

Resolution: The only action taken so far is toward a partial resolution of the problem. The state does not want to assume responsibility because they do not have sufficient financial resources for the purpose (up to \$500,000 may be required). The absence of some monitoring system poses the future threat of litigation over interference or subsidence, and if that occasion should arise it is critical to have baseline data. The action taken by Boise Geothermal is partial in the sense that we are arranging monitoring equipment to be installed on those wells now in existence and over which we have some control, as well as those we are contemplating drilling in near future. If a complete program would really cost a half million dollars then our level of effort will be a very small fraction of that amount.

5. Problem: We will be producing up to 4,000 gpm in the initial phase of our project which means, after use, we must provide for disposal of this amount. All of the options for disposal are under the regulatory authority of the Department of Water Resources, the federal EPA, State Health & Welfare, the Corps of Engineers, or/and the Bureau of Lands. The preferred disposal option is to return waste water to the river. In this case Health & Welfare and EPA would have principal responsibility. EPA requires preparation of an NPDES but, since the volume of water is small by their standards, they will not be issuing a permit. On the other hand Health & Welfare will only grant permission for disposal of a limited quantity for an indeterminate period of time. The problem is that we will have permission to dispose of some quantity revocable at any time.

Resolution: This problem is not yet resolved but we are planning some method, perhaps a contract, that will give us discharge permission for, hopefully, a large fraction of the planned useful life of the system. This formalized permission will be required before we invest large amounts of money

burying pipes in the ground.

6. Problem: The use of a well drilling fund is a relatively efficient method of raising capital. The fund is predicated on commitments by the City to purchase water at wholesale prices. These in turn are based on commitments by building owners to purchase the water but building owners will not make commitments until they know the delivered price of the water. These prices cannot be finally determined until firm bids, on which the price is based, are received for laying the pipeline and drilling the wells. But we cannot drill wells until the drilling fund raises money.

Resolution: The needed commitments are being acquired in stages.

- a. A preliminary connection agreement has been prepared for signature by building owners. It provides the owners with a maximum price for the water and the drilling fund with a preliminary commitment that can be used to raise funds for well drilling. The location and success of these wells will, to a certain extent, determine the pipeline route and cost.
- b. After the wells are proven and bids for the pipeline received a final connection agreement will be signed by building owners that specifies a definite price per therm. This will be backed up by a geothermal service ordinance.

PROJECT TITLE: Multiple Use of Geothermal Energy
at Moana KGRA

PRINCIPAL INVESTIGATOR: Dr. David J. Atkinson, President
Hydrothermal Energy Corporation
(702) 323-2306; (213) 464-6446

PROJECT TEAM:

- Hydrothermal Energy Corporation, Developer and Heat Supplier
- S.A.I. Engineers, Engineering Design and Construction
- W.L. McDonald & Sons, Drilling
- Global Geothermal Technologies Inc., Drilling Supervision
- Elliot Zais & Associates, Well Testing

PROJECT DESCRIPTION:

For several tens of years, the hot groundwater of the Moana KGRA has been used in southwest Reno for small-scale heating projects in homes and a few apartments and motels.

Our project involves using these thermal waters in a district heating system supplying space and water heating needs in condominium and apartment buildings, an office building, and a school.

After space and water heating needs are handled, we shall add whichever auxiliary uses prove most feasible, to more fully use the available heat, and to aid in disposal of spent geothermal waters.

LOCATION DESCRIPTION:

The site of the project is in a small section of southwest Reno between Plumb Lane and Moana Lane to north and south, and between South Virginia and Plumas to east and west.

RESOURCE DATA:

The first well has not yet been completed.

SYSTEM FEATURES:

Application:

Space and water heating of condominiums and apartments, a school and an office building.

Heatload (Design), estimated: 9,500,000 BTU/HR.

Yearly Utilization (therms):

	<u>Annually</u>	<u>30 Year Project Life</u>
Salem Plaza Condominiums:	156,000	4,680,000
Country Club Villas:	36,000	1,080,000
Anderson Elementary School:	31,000	930,000
Nevada National Bank	<u>21,000</u>	<u>630,000</u>
TOTAL	<u>244,000</u>	<u>7,320,000</u>

Energy Replaced:

The bulk of the fossil fuel energy replaced will be natural gas, amounting to about 732,000,000,000 BTU's over the thirty year life of the project. About 93,000,000,000 BTU's of fuel oil will also be replaced.

Facility Description:

Salem Plaza is a 150-unit condominium complex, with a swimming pool. In both of the large L-shaped buildings that make up the complex, heating of space and water involves a single open-loop system that supplies domestic hot water and provides heat to forced-air systems in each unit. The two roof-mounted boilers are natural gas fired.

Country Club Villas consists of 51 apartments arranged around a central recreational area with a pool. Space heating is handled by a closed-loop system independent of the system that supplies domestic hot water. A third system heats the pool. All three systems are fired by natural gas.

Anderson School is a year-round elementary school, which uses a large oil-fired boiler running on #5 fuel oil.

The office building is a two-story structure with a natural gas fired heating system mounted on the roof.

Disposal Method:

The best method of disposing of spent fluids cannot be determined until drilling gives us the needed data on the chemistry of the geothermal fluid.

Alternatives include surface disposal by various methods, and reinjection.

Summary:

The project involves retrofitting a condominium complex, an apartment complex, a school, and an office building.

The first production well is about to be drilled at the east edge of the Salem Plaza property.

Buried, insulated pipelines will carry the geothermal fluid to and from the existing boiler facilities in the various buildings, which will be retro-fitted with plate-type heat exchangers.

Disposal may be at surface or by reinjection. Additional use of available heat will involve whichever auxiliary applications prove most feasible after the space and water heating systems are operating.

STATUS:

Environmental clearance for the project has been given by DOE, and we have been granted our applications for water rights in the area by the Nevada State Engineer.

The first well site has been selected in the eastern part of the Salem Plaza property, and the site selection has been approved by DOE and its consultants. A revised version of our well testing plan for the first well is required to meet the reviewing group's recommendations.

As a result of this review process relative to the first well, we have changed the well design. We are submitting a proposal asking for approval of these changes and the effect they would have on the budget.

In preparation for the start of drilling we have handled all the other necessary steps, including filing the notice of intent to drill.

Preliminary design work on the heating systems, and the retrofitting and transmission systems is complete. The final design can be completed as soon as the first well gives us the temperature, depth, and chemical composition of the geothermal fluid we shall be using.

CURRENT ESTIMATED PROJECT COST: Total: \$982,667

LESSONS LEARNED:

By virtue of our work in changing the project site, we have learned an enormous amount about the practical aspects of marketing geothermal energy to the public, and continue to do so. Some of these lessons were discussed in detail in an earlier report.

Since that time the importance of broad-scale public education about geothermal energy has become even clearer.

In recent surveys we have done, of about one thousand long-time residents of Reno, where geothermal energy has been used directly for fifty years, we still found that 77% consider they know little or nothing about geothermal energy. Fortunately, of those giving their viewpoints, 89% approve or strongly approve of geothermal development. The majority view it as a cheap, clean and available resource that should be used, with only 26% aware of any drawbacks. Of the drawbacks, high development cost is seen as the most significant. The public's perception of barriers to development again puts high initial cost as the most important factor, followed by the utilities, the large oil companies, the government, and public ignorance.

In Reno, (and this reaction is probably typical) the overwhelming wish is for geothermal energy to provide a reduction in fuel bills (79% named this as the most important potential benefit to them of geothermal development).

Recently, the local utility has raised prices for natural gas by 89%, and another large rise is planned for January 1981. This accounts for much of the emphasis on price benefits of geothermal energy.

Our project has been arousing much interest locally, with at least six developments now allowing for geothermal retrofitting in their future plans, if our demonstration is successful. Two private homeowner groups have been looking at the possibility of small district heating schemes.

Most of those who have expressed interest have indicated that they are awaiting the outcome of our project to decide whether to proceed with geothermal development.

Dr. David J. Atkinson
Hydrothermal Energy Corporation

**EL CENTRO
GEOTHERMAL ENERGY UTILITY CORE
FIELD EXPERIMENT**

Principal Investigator: George S. Parker
City Manager
City of El Centro

Project Team: City of El Centro, WESTEC Services, Inc., Chevron Resources

1.0 PROJECT DESCRIPTION


The City of El Centro is proposing the development of a geothermal energy utility core field experiment to demonstrate the engineering and economic feasibility of utilizing moderate temperature geothermal heat for space cooling, space heating, and domestic hot water heating. In this application, geothermal fluid at an anticipated temperature of about 250F (121C) will heat a secondary fluid (water) which will be utilized directly or processed through an absorption chiller, to provide space conditioning and water heating for the El Centro Community Center, a public recreational facility.

2.0 LOCATION DESCRIPTION

The proposed pilot scale facility is located on a 2.75 acre (1.1 hectares) parcel of vacant land owned by the Imperial Irrigation District. It is part of a much larger parcel of IID land within the northeastern corner of the City of El Centro (see Figure 1). The El Centro Community Center is located approximately one-half mile south of the proposed well site.

3.0 RESOURCE DATA

The geothermal resources of the Imperial Valley are incorporated into six Known Geothermal Resource Areas (KGRAs): Salton Sea, Brawley, Heber, East Mesa, Dunes, and Glamis. Four of the KGRAs have been drilled and are considered to be economically viable: Salton Sea, Heber, East Mesa, and Brawley. The geothermal reservoir which is the energy source for the El Centro field experiment is located on the periphery of the 13.5 sq m (35 sq km) Heber KGRA, which is estimated to contain 12.4 percent of the Imperial Valley's total geothermal resources.



The geothermal production well will be drilled to approximately 8500 feet (2590 m), a depth at which it is highly probable that 250F (121C) brine will be found in the absence of geothermal anomalies. This depth was chosen based on gathered data interpreted by Chevron Resources and Eugene V. Ciancanelli of Cascadia Exploration. The actual target depth will be set after analyzing temperature data obtained during the drilling of the 4000 ft (1219 m) injection well, which will be drilled first.

The geothermal production well will be completed with a slotted liner as this is the most economically advantageous completion technique available for this particular well. It is expected that this well will be capable of flowing up to 730 gpm, though the downwell geothermal production pump will be sized for a considerably smaller production output based on system economics.

The contract for drilling the well is currently out for bid with drilling expected to commence in January.

4.0 SYSTEM FEATURES

Heat extracted from the geothermal brine will be used to operate a packaged lithium bromide absorption chiller to provide chilled clean working fluid (water) for space cooling, or to directly heat the working fluid for space heating and domestic hot water needs, depending on seasonal space conditioning requirements.

A total of approximately 6.02×10^8 Btu/yr of energy presently consumed by the El Centro Community Center is potentially replaceable by geothermal energy. For this demonstration, the geothermal hot/chilled water plant will be sized to handle approximately 97 percent of this annual load. This means that approximately 2.0×10^5 cubic feet of natural gas and 8.7×10^4 kilowatt hours of electricity will be replaced each year by geothermal energy.

After the usable heat has been removed from the geothermal brine, it will be disposed of by pumping the fluid down a 4000-foot deep injection well into a shallow, comparatively cool geothermal region.

5.0 STATUS

During the past six months, final permits for well drilling, including the permit issued by the California Division of Oil and Gas, were obtained. Permission was received from Southern Pacific Railroad for utilizing a portion of its right-of-way for an access road to the well site and also to use a storm drain which lies beneath portions of Southern Pacific property for a pipe run.

PROJECT TITLE: KELLEY HOT SPRING GEOTHERMAL PROJECT -
Kelley Hot Spring Agricultural Center Preliminary Design

PRINCIPAL INVESTIGATOR: Alfred B. Longyear

PROJECT TEAM: Geothermal Power Corp., Prime Contractor - Frank G. Metcalfe, President and Program Manager; Lahontan, Inc. - A. B. Longyear, P.I., Peter Klaussen, Construction Manager; Ecoview - James A. Neilson, Environmental Assessment; Agricultural Growth Industries, Inc. - Richard H. Matherson, Agriscience; International Engineering Co. - Sam F. Fogleman, Leonard A. Fisher, LAFCO, Systems Engineering; Coopers & Lybrand - William R. Brink, Market and Economics Assessment.

PROJECT DESCRIPTION: A new 1,360 sow, totally confined, environment controlled swine raising complex is being designed to utilize geothermal direct heat for space heating and process energy. The complex will produce over 29,000 live swine per year to be trucked to slaughter in Modesto, California. The complex includes a feed mill, "farrow-to-finish" swine raising facilities and a waste management facility to process animal wastes to produce methane. The space heating will displace 350,000 gallons of fuel oil per year and the generation of methane will displace an additional 300,000 gallons of fuel oil per year.

LOCATION DESCRIPTION: The Project is located near Kelley Hot Spring, Modoc County, California. The site is about one (1) mile north of State Route 299, fourteen (14) miles west of Alturas and four (4) miles east of Canby. The site is on bench land above the Pit River - composed mostly of low yield range land. State Route 299 is an all weather truck route (E-W) between Alturas and Redding. It connects with US395 (N-S) at Alturas and I-5 (N-S) at Redding. The Southern Pacific Railroad crosses State Route 299 near Canby.

RESOURCE DATA:

Well Depth: GRI #1 (near Kelley H.S.) 3,200 ft.
KHS #1 (1-1/2 mi. east of GRI #1) 3,396 ft.
Date Completed: GRI #1 in 1969; KHS #1 in 1974.
Completion Technique: Uncased exploration wells
Wellhead Temperature: Unpumped; Bottom Hole Temperatures:
GRI #1 = 110°C (230°F); KHS #1 = 115°C (239°F).
Flowrate: Unpumped test wells

RESOURCE DATA: (continued)

Summary: The geology, high heat flow, similar lithology in the two test wells, temperature gradients in the test wells, plus the chemistry, large flow and boiling temperature of Kelley Hot Spring, indicate a reservoir on the order of 2,000 ft. thick by four square miles, with a minimum estimate of heat in the fluid on the order of 6.73×10^{16} calories, (not including additional heat by conduction). The system is designed for a flow rate of 325 gallons/min., peak, at 98°C (208°F). Over a thirty (30) year plant life, less than 1% of the reservoir would be utilized for this first application.

SYSTEM FEATURES:

Application: A single well will be drilled to supply 325 gpm at 98°C (208°F) to the complex. Heat will be transferred through heat exchangers for space heating and process energy. The manure slurry is heated through a tube and shell heat exchanger, and processed in an anaerobic digester.

Heatload (Design):

Twelve Swine Buildings:	7,718,000 Btuh (peak)
Methane Fermentation:	1,960,000 Btuh (peak)
Total:	9,678,000 Btuh (peak)

Yearly Utilization (Maximum): 4.8×10^{10} Btu

Energy Replaced:

Space Heating and Process Energy:	350,000 gal/yr. fuel oil
Methane Generation (Equivalent):	300,000 gal/yr. fuel oil
Total	650,000 gal/yr. fuel oil

Note that this is a new facility and not a retrofit.

Facility Description: The swine raising buildings have all concrete floors with sunken gutters that are flushed several times each day. The gutters are covered with slats. The pen shape plus the natural cleanliness of the animals causes waste elimination in the slatted gutter area. The buildings are pre-engineered, metal, one story structures with R-23 insulation in walls and ceilings. Incoming air passes over a double row of finned tubing located in the ceiling air inlet. Summer cooling is accomplished with evaporative pads located in the air plenum in the attics of the buildings. Air is pumped out of each room by exterior wall-mounted fans that are thermostatically controlled. In addition, the farrowing and

SYSTEM FEATURES: (continued)

Facility Description: (continued)

nursery building floors contain radiant heating pipes in the piglet areas only. The piglet areas require up to 90°F and the immediate adjacent sow areas require 65 ± 5°F. To assure minimum maintenance/maximum reliability, the radiant heating utilizes a fresh water loop, receiving geothermal heat through a heat exchanger. A stand-by boiler (water heater) will furnish emergency heat to the piglets. The adult animals need no emergency heat. Humidity moisture must be controlled in all areas by air exchange once every 2 to 8 minutes, depending on cooling or heating mode and animal age and function. Emergency power will be available to run fans and operate pumps.

The feed mill has space conditioning for operator comfort and for sprouted grain production. The mill produces on the order of seven (7) different feed formulas for a total of 35⁺ tons/day.

All animal wastes are flushed separately from each room, as a 75% water slurry, through a closed sewer system to an anaerobic digester. Thermophillic bacteria at 131°F are utilized to convert the 71 tons/day of slurry to 105,000 scf of methane plus other gases. CO₂ and H₂S are scrubbed and the cleaned methane is piped to the facility boundary for use by the utility company to generate electricity. About 400KW continuous power can be generated. The facility buys electricity from the utility at an average demand of 560KW and a peak demand of 750KW. The digester by-products are essentially sterilized fertilizer (1,400 ft³/day) and agricultural quality water (5+ gpm). This water is recycled for manure flushing in some of the swine facilities. The farrowing and nursery facilities are flushed with fresh water.

Disposal Methods: The surplus agricultural waste water will be disposed of in accordance with local regulations (overland drainage or spray irrigation). Residual geothermal fluids will be utilized for flush makeup and any surplus will be disposed of by overland drainage or spray irrigation. If unacceptable constituents are found in these fluids, a re-injection well will be drilled and utilized.

SYSTEM FEATURES: (continued)

Summary: At the preliminary design state, \$8.6 million in facilities and working capital (including inflation), will be utilized in final design, construction and the first year of full production by the end of 1983. The owner's equity should be returned in 3+ years with an internal rate of return of 28%. The facility requires very professional management, experienced in totally confined swine raising for the production of premium pork. This includes a working knowledge of marketing from such a facility.

The design is based upon Scandanavian and European technology as practiced in the midwest today and adopted to west coast conditions.

STATUS: The Project has completed criteria development, over 50 trade studies, a conceptual design and conceptual economic assessment, a preliminary design, construction plan and economic assessment and an environmental assessment. This comprises Phase I of the Project. The final design and construction phase is dependent upon final agreements for the private share. As a part of this latter effort, the selection of professional staff will be required.

CURRENT ESTIMATED PROJECT COST:

Total: \$9,099,729

DOE Share:

Phase I \$473,303
Phase II \$1,344,000

Participant Share:

Phase I \$41,426
Phase II \$7,241,000


LESSONS LEARNED:

1. Wherever there is a possibility of historical significance related to the Project site, such as a hot spring or other surficial evidence of a geothermal resource, the Project should plan on an archeological field survey as a first activity.
2. The phased program with discrete design activity has precluded consideration of some unique low cost approaches to this livestock complex.

LESSONS LEARNED: (continued)

3. The current economic climate can jeopardize the final financing of the Project. The concept was developed and proposed in 1977-78, contracted in September, 1979, and Phase I studies completed in August, 1980. The investment climate has changed considerably during this period.
4. The Project is in consort with the trends in medium and large size swine raising practices in the United States. However, being located in the West, it is best owned and operated as a medium sized facility with the necessary flexibility in purchasing of feed constituents and marketing of live hogs.
5. The Project is an economic development effort. The geothermal energy utilization is a strong plus, but the easiest part of the problem.

(09)



U.S. DOE / GPC

KELLEY HOT SPRING AGRICULTURAL CENTER
 SITE 6 PLOT PLAN
 BINS & WALKWAYS


CONSULTING ENGINEER
 INTERNATIONAL ENGINEERING COMPANY, INC.
 80 HERRING STREET, SAN FRANCISCO, CALIFORNIA 94103

DATE: 11/85
 DRAWN BY: J.E.P.
 CHECKED BY: J.E.P.


9524 - 9 283

PRELIMINARY DESIGN REVIEW DRAWING


(61)



**NURSERY FLOOR HEATING
PIPING DETAIL (Typical of 24)**



**BUILDING SPACE HEATING
COILS SECTION (Typical)**




**FARROWING FLOOR HEATING
PIPING DETAIL (Typical of 36)**

NOT TO SCALE

U.S. DOE / GPC	
KELLEY HOT SPRING AGRICULTURAL CENTER	
BUILDING PIPING DETAILS	
INTERNATIONAL ENGINEERING COMPANY, INC. 90 HORNED STREET, SAN FRANCISCO, CALIFORNIA 94102	
DATE: 11-78 DRAWN BY: [Signature] CHECKED BY: [Signature]	SHEET NO. 258 OF 258 1984 - P 257

PRELIMINARY DESIGN REVIEW DRAWING

(62)



US DOE / GPC

KELLEY HOT SPRING AGRICULTURAL CENTER
GEOHERMAL & METHANE SYSTEM
SCHEMATIC DIAGRAM

INTERNATIONAL ENGINEERING COMPANY, INC.
800 HOWARD STREET, SAN FRANCISCO, CALIFORNIA 94102

DATE: 1/28/84
DRAWN BY: JTB
CHECKED BY: JTB
1884 - P 28

PRINCIPAL FLOWS THROUGH KHSAC

<u>Item</u>	<u>Rate</u>
Geothermal Fluid (peak)	325 gpm
Geo Heat (peak)	9.68×10^6 Btuh
Effluent Water (ave.)	5.4 gpm
Pork Production-Animals (design)	29,353/year
Pork Production-Animals (max)	33,000/year
Pork Production-Weight (design)	6.69×10^6 lb/year
Methane (design minimum)	105×10^3 scf/day
Manure slurry (75% water) (design)	71 ton/day
Feed (design)	35.5 ton/day
Fresh Water (design)	37,000 gal/day

PROJECT TITLE: Water and Space Heating for A College and Hospital by Utilizing Geothermal Energy at Corsicana, Texas

PRINCIPAL INVESTIGATOR: C. Paul Green, Director of Institutional Development, Navarro College, Corsicana, Texas

PROJECT TEAM:

Prime Contractor: Navarro College, Corsicana, TX
Principal Utilizer: Navarro County Memorial Hospital, Corsicana, TX
Geothermal Consulting Engineers: Radian Corporation, Austin, TX
HVAC Consulting Engineers: Ham-Mer Consulting Engineers, Austin, Texas
Drilling Consultant: N. H. Hardgrave, Corsicana, TX
Tubing: Armco Steel, Houston, TX
Financial: Wolens & Irwin, Corsicana, TX

PROJECT DESCRIPTION:

The purpose of this geothermal project is to retrofit a college student union building and county hospital space and water heating systems to use geothermal energy, thereby reducing their dependence on fossil fuels. The geothermal heating system will supply heat to the domestic water system, as well as the forced air heating and outside air preheating systems of the college SUB and hospital. At present, heat input to these systems is accomplished via steam provided by low-pressure, natural gas-fired boilers. These boilers will be maintained in place as backup and augmentation. Readily available commercial piping, pumps, valves, controls, flatplate heat exchangers, and insulation will be utilized in the retrofit of the system.

The final phase is a one-year operational demonstration phase, during which potential geothermal users will be encouraged to visit and observe the geothermal heating system.

LOCATION DESCRIPTION:

Navarro College and Navarro County Memorial Hospital are located in Corsicana, Texas (population 22,300), approximately 45 miles south of Dallas.

RESOURCE DATA:

The production well (Well No. 1) is 2664 feet in total depth and was completed in February 1979. The production zone is shot perforated in several intervals from 2400 to 2600 feet. Well pumping

tests have produced sustained flow rates of 315 gpm of 125°F fluid, at about 5900 mg/l (ppm) total dissolved solids. The source of the heat is faulting associated with the Ouachita fold belt, which outcrops in Arkansas and underlies much of central Texas. The Woodbine Formation is the groundwater reservoir that makes up the aquifer. Hydraulic interconnection of deeper and shallow formations provided by the Mexia-Talco fault system is the factor responsible for the area's low-temperature geothermal value.

SYSTEM FEATURES:

Geothermal fluid to be used for water and space heating in the College Student Union Building and the adjacent 150-bed County Hospital will be supplied by one 2,664 ft. production well. Flat-plate heat exchangers located in each of the buildings, will be used to achieve maximum geothermal heat utilization and for ease of cleaning. Geothermal fluids will be maintained in a closed system so as to control corrosion and scaling phenomena. At peak winter heating periods, the geothermal heating system will deliver approximately one million Btu/hr to the college's Student Union Building (SUB), and about 3.5 million Btu/hr to the hospital water and space heating systems. This load is represented by a fluid temperature drop of about 35°F at 250 gpm. The utilization of geothermal energy will displace about 7300 million Btu/year (theoretical) now supplied by natural gas. In addition, energy conservation methods will result in further savings of approximately 9,000 million Btu/year for a total savings of 16,300 million Btu/year. The geothermal fluid will be disposed of by injection into the producing formation via a second well which has been completed.

STATUS:

Preliminary design efforts are nearing completion pending results of planned additional production/injection well development and testing.

CURRENT ESTIMATED PROJECT COST:

The total estimated project cost as currently approved is \$1,074,860 with DOE contributing \$861,650 (80%) and the participant and its benefactors contributing \$213,210 (20%).




Figure 1. The City of Corsicana, Texas




Figure 2. Location of Wells in Relation to Navarro College and Navarro County Memorial Hospital (not to scale)

KLAMATH FALLS, OREGON

PROJECT TITLE: KLAMATH FALLS GEOTHERMAL HEATING DISTRICT

PRINCIPAL INVESTIGATOR: HAROLD DERRAH

PROJECT TEAM: City of Klamath Falls; Balzhiser/Hubbard & Associates, Design Engineers; LLC Geothermal Consultants, Conceptual Design and Master Planning; Geothermex, Inc., Reservoir Engineering; Lawrence Berkeley Laboratory, Reservoir Engineering; Bruun & Sorensen, Engineering and Pipe Line Design; Eliot Allen & Associates, Land Use Planning.

PROJECT DESCRIPTION: The project is the first phase development of the Geothermal Heating District application for use initially within 14 city, county, state and federal buildings. The project is designed in size to service an 11 block commercial area with planning being made for eventual expansion to serve an urban area of 50,000 people. The project is composed of several segments, the first being the wells which will provide resource from two production wells and a primary deep heating line of approximately 4400' in length in concrete conduit to a central heat exchanger building where two plate heat exchangers transfer the heat from the geothermal fluids to a secondary line will be a direct buried F or P line that will take closed loop domestic water to the individual buildings to provide the necessary heat. Geothermal waters will be injected after passing the exchanger into an existing well.

LOCATION DESCRIPTION: Klamath Falls is located in South Central Oregon approximately twenty miles north of the California border. Klamath Falls is located in the second largest KGRA, as designated by the U.S. Geological Survey. The designation carries with it a geothermal equivalent energy resource equal to 8.18×10^{15} BTU's, or approximately 2 billion barrels of oil.

RESOURCE DATA:

Well Depth: Two production wells have been drilled with Well No. 1's depth to 350' and Well No. 2 drilled to a depth of 900'.

Date Completed: Well No. 1 was completed in September, 1979 and Well No. 2 was completed in January of 1980.

Completion Technique: The wells were completed with casing complete to the bottom of the well with perforations in the heat flow and water flow area. The wells were drilled with a rotary rig, using both mud and air as the removal agent of the cuttings.

Wellhead Temperatures: Both wells have temperatures of 225°F.

Flow Rate: Well No. 1 has been pump tested to 680 g.p.m. with minimum drawdown. Well No. 2 has been pumped to 900 g.p.m. with a 60' well drawdown.

Summary: The wells were completed at a cost of approximately \$65,000 and provide approximately 1600 g.p.m. with minimum drawdown within the production wells themselves and, more importantly, with a minimum drawdown, as indicated by reservoir sampling techniques, of 3' in the closest surrounding wells. The wells will provide sufficient resource for the project which has an estimated peak requirement of 780 g.p.m. The mean for average flows required for the project are 300 g.p.m.

SYSTEM FEATURES:

Application: The application of the project is for geothermal district heating with initial service to 14 buildings with sizing adequate enough for heat load requirements of an 11 block commercial area.

Heatload: The design heat load for the 14 buildings is based on a cubic foot project size of 4,021,610 cu. ft. The peak heat load will be 15.3×10^6 BTU's with a Delta T of 40° requiring a peak flow of 756 g.p.m. Expansion to the total downtown district will require an estimated heat load of 135×10^6 BTU's per hour and will require approximately 6,750 g.p.m. at 200°F with a 40°F temperature drop.

Yearly Utilization: Yearly utilization will be 10×10^5 therms of geothermal energy.

Energy Replaced: Energy to be replaced will be 7.06×10^6 therms with the development of the 11 block area equaling approximately 250,000 barrels of oil to be replaced during a 20-year period.

Facility Description: The project will involve the use of the two production wells which will be tied into a primary pipe line. The primary pipe line is to be placed within concrete conduit for a distance of approximately 4,420'. The concrete conduit will run along existing right-of-ways and will be sized adequately enough to handle additional pipe. The pipe to be placed within the conduit will be 8" steel pipe with 2" of polyurethane insulation. The purpose of the use of the concrete conduit is to provide easy access for future pipe line, increase the life expectancy of the pipe which was determined based on corrosion testing and provide for easier maintenance for the future of the pipe line. At the end of the primary pipe line, the water will circulate through two plate heat exchangers that will transfer the heat to a secondary closed loop system. After the geothermal fluids have passed through the heat exchanger, the fluids will be injected into the existing well directly adjacent to the central heat exchanger. The closed loop secondary system will then proceed with the distribution of the fluids to the 14 buildings. The sizing of the secondary line will be initially with a 10", then telescoping down to an 8", 6" and 3".

Disposal Method:

Summary:

STATUS: The wells have been completed and final design has been completed both on the secondary and primary pipe line. The primary pipe line which includes the heat exchanger building and associated exchangers was bid on October 21, 1980. the contractor has been notified to proceed with construction. It is anticipated the project will be completed by May 31, 1981.

**CURRENT ESTIMATED
PROJECT COST:**

Total: \$2,331,769

DOE Share: \$1,547,183

Participant Share: \$784,766

LESSONS LEARNED: Perhaps the greatest lesson learned to date on this project is associated with the cost estimating completed in the original proposal. In developing the estimates for the original proposal, they were done under the assumption that the project would proceed within a one to one and one-half year time table. Because of the time involved in the environmental reservoir confirmation and design aspects, the project was delayed for approximately three years and the original cost estimate was not subjected to inflationary review. The inflationary affects on the original proposal amounted to approximately 1% per month. Additionally, the exchanger building and associated equipment was underestimated by approximately 100%. With the primary pipe line and the exchanger building bid out, the associated costs for this project may be used in other projects to determine the accuracy of other district heating projects estimating.

One other lesson learned was the ability of the City of Klamath Falls to drill its own well. The City ran into a bidding process for the production wells twice and in both cases received substantially higher bids than had been allowed for. The City then obtained through a leasing agreement a drill rig and hired well drillers as its employees and drilled the wells under its own internal operation. There is approximately \$70,000 to \$80,000 saved over the bids received for the initial well development.

One additional lesson learned was that of project management. The City in undertaking the project and because of its limited financial resources was not able to obtain the full-time services of a principal investigator whose sole responsibility would be for the management of the project.

In turn, the City has spread the responsibilities of the project to various department heads who have undertaken their specific requirements of the project along with their other City requirements. In future projects, it should be recognized that because of the involvement in non-traditional aspects of the district heating geothermal development, that a principal investigator should be assigned to the project with full-time responsibilities directly associated with the project only.

PROJECT TITLE: Direct Utilization of Geothermal Energy for Space and Water Heating at Marlin, Texas

PRINCIPAL INVESTIGATOR: J. D. Norris, Jr., Administrator, Torbett-Hutchings-Smith (THS) Memorial Hospital, Marlin, Texas

PROJECT TEAM:

Prime Contractor:	THS Memorial Hospital, Marlin, TX
Geothermal Consulting Engineers:	Radian Corporation, Austin, TX
Architects:	Spencer Associates, Austin, TX
HVAC Engineers:	Ham-Mer Consulting Engineers, Austin, TX
Drilling and Completion:	Layne Texas Co., Dallas, TX
Surface Disposal:	City of Marlin
Community Coordination:	Marlin Chamber of Commerce
Legal:	J. Welch, Marlin, TX
Accounting:	W. M. Parish & Co., Marlin, TX

PROJECT DESCRIPTION:

The purpose of this geothermal project is to retrofit the 130-bed hospital space and water heating systems to use geothermal energy, thereby reducing its dependence on fossil fuels. The geothermal heating system will supply heat to the hospital domestic water system, as well as to the space heating and outside air preheating systems. At present, heat input to these systems is accomplished via steam provided by a low-pressure, natural gas-fired boiler. This boiler system will remain in place as backup and augmentation. Readily available commercial piping, pumps, valves, controls, flat plate heat exchangers, and insulation will be utilized.

The final phase is a one-year operational demonstration phase, during which potential geothermal users will be encouraged to visit and observe the geothermal heating system.

LOCATION DESCRIPTION:

THS Memorial Hospital is located in Marlin, Texas (population 6,350), approximately 30 miles southeast of Waco, Texas.

RESOURCE DATA:

The production well is 3885 feet in total depth and was completed in July 1979. The production zone is screened (5-1/2" O.D. mill slot screen) from about 3613 to 3883 feet. Pump testing of the well has produced flow rates of 310-315 gpm of 153°F fluid at

4,000 mg/l (ppm) total dissolved solids. The source of the heat is faulting associated with the Ouachita fold belt, which outcrops in Arkansas and underlies much of central Texas. The coarser-grained sandstones (especially the Hosston member of the Travis Peak formation) are the groundwater reservoirs that define the aquifer. The factor which is responsible for the area's geothermal value is the hydraulic interconnection of deeper and shallow sandstones provided by the Mexia-Talco fault system.

SYSTEM FEATURES:

Geothermal fluid to be used for water and space heating in the 130-bed hospital will be supplied by one 3,885-foot production well. Flat plate heat exchangers, located in a proposed structure adjacent to the hospital, will be used to achieve maximum geothermal utilization and for ease of cleaning. Geothermal fluids will be maintained in a closed system so as to control corrosion and scaling phenomena. At peak winter heating periods, the geothermal heating system will deliver approximately 3.6 million Btu/hr to the hospital heating load. This load is represented by a fluid temperature drop of about 45°F at 160 gpm and will reduce the THS Hospital average annual natural gas consumption by 84 percent. The utilization of geothermal energy will displace about 9,400 million Btu/yr (theoretical) now supplied by natural gas. The geothermal fluid is to be discharged to the Brazos River via the city storm sewer and connecting surface water courses, pending approval by Region VI EPA.

STATUS:

The Final Design Report and Draft Bid Package was submitted to DOE for review in September 1980. The Final Design Review meeting was held on October 15, 1980. Letting of bids for construction is anticipated in the near future pending DOE approval of the final design construction package.

CURRENT ESTIMATED PROJECT COST:

The total estimated project cost as currently approved is \$693,550. This total cost includes a donated existing well (\$100,000) originally planned for use as an injection well. However, it was found that this well would not accept an appreciable quantity of fluid and surface disposal was considered. Deleting this amount decreases the total approved project cost to \$593,550 with DOE contributing \$466,820 (79%) and the participant and its benefactors, including the Texas Energy and Natural Resources Advisory Council, contributing \$126,730 (21%).




Figure 1. Map of Marlin, Texas, Showing Location of the T-H-S Memorial Hospital (Scale: 1 inch = approximately 850 feet)

PROJECT TITLE: Direct Utilization of Geothermal Energy for Philip Schools

PRINCIPAL INVESTIGATOR: Charles A. Maxon, Superintendent of Schools
(605) 859-2679

PROJECT TEAM: Haakon School District 27-1
Hengel, Berg & Associates

LOCATION DESCRIPTION: Philip, South Dakota
80 miles (128 km) east of Rapid City, SD
Population: 1000
Area Activities: Agriculture, light industry, and
trade center

RESOURCE DATA:

Well Depth: 4266 ft (1300 m)
Date Complete: 2/23/79
Completion Technique: Open hole
Wellhead Temperature: 157 degrees F. (69 degrees C)
Flowrate: 300 gpm (18.9 l/s) artesian
Summary: The Madison Formation extends under the western half of South Dakota and into the bordering states of Wyoming, Montana and North Dakota. Most Madison wells in South Dakota are naturally flowing with temperatures ranging from 110 degrees F (43 degrees C) to 170 degrees F (77 degrees C).

SYSTEM FEATURES:

Application: Space, water and district heating
Heatload (Design): 5.5×10^6 BTU/hr (1.61 MW)
Yearly utilization (Maximum): 9.53×10^9 BTU/yr (.32 MW-yr)
Energy Replaced: Electricity - 122,989 kWh
Fuel Oil - 54,729 gals.
Propane - 23,858 gals.

Facility Description: 5 school and 8 business district buildings

Disposal Method: Surface discharge to the Bad River after treatment to remove Radium 226.

Summary: The school heating project has stimulated the development of a business district heating system, Philip Geothermal, Inc. In addition, Little Scotchman Industries, the city water plant and county maintenance building use geothermal fluids from other wells for space heating.

STATUS:

Construction complete. Adjustment of the flow through the system and monitoring to start.

CURRENT ESTIMATED PROJECT COST:

Total:	\$1,205,804		
DEO Share:	\$ 936,199	Participant Share:	\$269,605*
	78%		22%

LESSONS LEARNED:

The initial phase of this project was the development of the geothermal resource. A well was drilled into the Madison Formation. The total depth of the well is approximately 4,266 feet. During the drilling operations we had a full time drilling consultant at the well site during drilling operations. He was to be available in the event that drilling problems would shift the drilling operation from a footage basis to a day rate. We would recommend that on a future well that the drilling consultant be placed on a retainer so that he would be available to come to the well site with 24 hours notice. This would reduce the cost of the drilling consultant by eliminating that expense when the drilling operation is proceeding without any problems.

After setting the main casing the open hole completion of the well was drilled. Problems developed during the open hole drilling which included shale lenses and sand pockets in the limestone. This condition could create future problems during operation of the well such as sloughing of the sands and shale into the open hole. A 5" O.D. flush joint casing was suspended inside of the 7 5/8" casing previously installed. On any future wells drilled into the Madison Formation we would recommend that the open hole completion be completed before setting the main casing. If shale lenses or sand pockets that are drilled through they can be cased out with the main casing at a considerable savings in cost.

Samples of the geothermal fluid were tested by the Federal Environmental Protection Agency. Their tests indicate the presents of Radium 226 in the geothermal waters. The level of Radium 226 is approximately 99 pico curies per liter. This exceeds the EPA standards for drinking water 5 pico curies per liter or less. To obtain a discharge permit to discharge the geothermal fluid into the Bad River, the Radium 226 level had to be reduced to less than the 5 pico curies per liter.

Among the various methods investigated for removal of Radium 226, was the method used by the Uranium Mining and Milling Companys. The method they used involved adding a 10% aqueous solution of Barium Chloride to the water. The resulting chemical reaction provides a Barium Sulfate to which the Radium 226 adheres. The result is a flocculation that will settle out of the water. This process has a 99% efficiency. The Barium Chloride Treatment facility consists of a building to house the mixing tanks, a short section of discharge line, and an in-line static mixer. The Barium Chloride solution is added by metering pumps to the in-line static mixer. The barium chloride solution is mixed into the geothermal fluid and piped to the holding pond. The holding pond was designed for a three day retention time. The retention pond was divided into two cells so that maintenance could be preformed on one cell while operating would be the one remaining cell.

The heating system in the High School-Armory building and in the Elementary School building were low pressure steam systems. During the planning for the modification of these systems to a low temperature hot water it was anticipated that the control valves could be reused. However, as the modification contract proceeded it became apparent that the seals in many of the control valves had deteriorated. This showed up when the contractor pressurized the system during standard test procedures.

Another problem that became apparent during the testing of the system was that a few of the baseboard radiation units had developed pin holes at their connections from the years of use. When the pressure test was applied, these areas started to leak water and had to be repaired. On future conversion projects, consideration should be given to pressure testing sections of the system prior to design to determine if that portion of the system could be used or if would have to be replaced. This would add additional cost to the preliminary engineering phase of the project. However, under certain circumstances this may be money well spent.

The contractual arrangement between the Owner and Contractor on this project has been very good. Changes to the construction contract have been kept to a minimum. The negotiated Change Orders with the contractor have been reasonable.

In some of the classrooms the existing steam fin tube radiation and the baseboard radiation units were replaced with hot water fin tube radiation units. The hot water fin tube radiation units were sized based on using water at approximately 140 degrees F. Engineering calculations show that in some instances it was more economical to add a cabinet unit heater along with the baseboard radiation units to provide the required heat for the room. The cabinet unit heaters were installed at the end of the baseboard radiation units where possible, however, in several instances the cabinet unit heater was placed in the middle of a baseboard radiation run. This created a problem because the baseboard radiation covers had to be cut. To make a neat joint between the baseboard radiation cover and the cover on the cabinet unit heater, the contractor provided a PVC window glazing gasket with a profile that covered the raw edge of the baseboard radiation cover.

The piping in the boiler room of both the High School and the Elementary School is designed to vary the flow to the space heat exchanger. During periods of maximum heat demand, all of the geothermal fluid is directed to the space heat exchanger. From the space heat exchanger, the geothermal fluid flows to the domestic hot water heat exchanger. During periods of moderate to low space heating demand, the geothermal fluid is diverted around the space heat exchanger to the domestic hot water heat exchanger. The flow is controlled by a pneumatic actuated three way valve. The pneumatic actuated three way valves normally used in commercial installations would not operate against the artesian flow of this project. We were directed by the manufacturer to their industrial division. All of the three way valves on the geothermal side of the system are of the industrial type.

Pipeline

The geothermal fluid is piped to the school buildings, the business district buildings, and to the Barium Chloride Treatment plant using a filament wound fiberglass epoxy resin pipe. This pipe is designed for applications up to 210 degrees F (99 degrees C).

This pipe is assembled in a bell and spigot method. Whenever the pipe has to be cut in the field the cut end has to be shaved to provide a new spigot. This shaving is done with a specialized pipe shaver provided by the manufacturer.

All of the fittings, sockets, pipe ends and pipe sockets must be clean and dry and must be sanded within 2 hours of assembly. The sanding was accomplished using a flapper type sander on a drill.

If there is just the least bit of moisture or grease from the hands of the individuals handling the pipe, a perfect bond is not obtained. During the construction of this project we had only two joint failures. The contractor was exceptionally careful butting the pipe together because of the high cost of repairing the pipe failure. The joints if made properly are as strong or stronger than the pipe itself.

To repair a joint failure requires that a section of the pipe be cut out and new bell and spigots be cut on each then sanded and the pieces put back together.

The pipe was bedded in a layer of sand. The sand all passing a 3/8" screen was obtained locally. Approximately 6" of sand was placed under the pipe and another 6" was placed over the pipe. The soil in which the trench was excavated is composed primarily of the pier shale. This soil will expand and contract with changes in moisture. The sand was placed to provide a cushion to the pipe during these periods when the soil around it is moving.

The discharge line from the school is the supply line for the business heating district. The heating district was designed to provide a geothermal fluid at the same relative elevation to all of the eight building to be heated.

The construction of the system was recently completed. We have entered the adjustment and monitoring phase. All of the building in the heating district have not been connected to the system as of this date. As each building is added to the system a readjustment of the valves in the fire-hall and the various businesses will have to be made.

PROJECT TITLE: Diamond Ring Ranch Geothermal Demonstration
Heating Project

PRINCIPAL INVESTIGATOR: Dr. S. M. Howard, Professor of Metallurgical
Engineering, (605) 394-2341

PROJECT TEAM: South Dakota School of Mines and Technology
Re/Spec, Inc.
Diamond Ring Ranch

PROJECT OBJECTIVE: Utilize existing Madison well to provide grain drying,
and space heating for homes.

LOCATION DESCRIPTION: Haakon County, Central South Dakota
50 miles (80 km) west of Pierre, SD
Population: 2900 (Haakon County)
Area Activities: Agriculture

RESOURCE DATA:

Well Depth: 4112 ft (1253 m)

Date Complete: 1959

Completion Technique: Open hole

Wellhead Temperature: 152°F (67°C)

Flowrate: 170 gpm (10.7 l/s) artesian

Summary: The Madison Formation extends under the western half of
South Dakota and into the bordering states of Wyoming,
Montana, and North Dakota. Most Madison wells in South
Dakota are naturally flowing with temperatures varying
from 110°F (43°C) to 170°F (77°C).

SYSTEM FEATURES:

Application: Space heating and grain drying

Heatload (Design): 3.35×10^6 Btu/hr (.98 MW)

Yearly Utilization (Maximum): 7.87×10^9 Btu/yr (.26 MW-Yr)

Energy Replaced: Electricity - 185,288 kWh
Propane - 49,415 gal.

Facility Description: Six structures and a 700 bushel/hr grain
dryer are served by geothermal water.

Disposal Method: Surface discharge to ranch reservoirs

Summary: Two heating loops circulate water through water-to-air
heat exchangers and fan coil units to provide space heating
for the hospital barn, mobile homes, shop, employee's home
and owner's home. An additional loop provides hot water to
the 700 bushel/hr commercial grain dryer.

Diamond Ring Ranch (cont'd)

STATUS:

The system is operating. Monitoring equipment is being installed.

CURRENT ESTIMATED
PROJECT COST:

Total:	\$403,098		
DOE Share:	\$250,725	Participant Share:	\$152,373
	62%		38%

LESSONS LEARNED:

1. The 4,000-ft. long pipeline carrying geothermal water to the isolation heat exchangers has three high spots along its length which could have been avoided only at greatly increased pipeline expense. A degasser at the wellhead proved insufficient to prevent gas pockets from forming in the line's high spots. This problem was eventually overcome by installing PVC air vent valves at the first two of the high spots.
2. The space heating system is comprised of a plate-type isolation heat exchanger used to heat recirculating water to six structures: four homes, a hospital barn, and a shop building. These structures are supplied by two loops with the return water mixing as it re-enters the isolation exchanger. The problem of freezing arises in the event of a power failure. Freezing is most likely in the barn and shop since these structures have low thermal mass unlike the homes. To prevent freezing, the recirculating system will be charged with antifreeze. The cost of the antifreeze would have been substantially reduced by use of smaller recirculating lines (2 inch rather than 3 inch) and by dividing the isolation exchange into two units so as to put the structures subject to freezing all on one loop. It should be noted that this would have increased the capital cost but lowered operating cost assuming the antifreeze is lost several times during the system's life.
3. Dividing the exchangers as described above would also have allowed subjugating the heating demands of the barn and shop to the other space heating demands. This would be a distinct advantage since the ambient temperatures of those structures are lower.

PROJECT TITLE: Geothermal Application of the Madison Aquifer for
St. Mary's Hospital

PRINCIPAL INVESTIGATOR: James Russell, Hospital Administrator
(605) 224-5941

PROJECT TEAM: St. Mary's Hospital
Kirkham, Michael and Associates
Sherwin Artus, Reservoir Consultant
Dr. J. P. Gries, Geologist

PROJECT OBJECTIVE: To demonstrate that 106°F (41°C) water can be used
for preheating domestic hot water and space heating.

LOCATION DESCRIPTION: Pierre, South Dakota
Population: 14,500
Area Activities: Government (Pierre is the state
capitol) and agriculture.

RESOURCE DATA:

Well Depth: 2176 ft (663 m)

Date Complete: 4/21/79

Completion Technique: Perforated casing

Wellhead Temperature: 106°F (41°C)

Flowrate: 375 gpm (23.7 g/s) artesian

Summary: The Madison Formation extends under the western half of
South Dakota and into the bordering states of Wyoming,
Montana and North Dakota. Pierre is located on the
eastern edge of this formation.

SYSTEM FEATURES:

Application: Domestic water preheating and space heating

Heatload (Design): 5.55×10^6 Btu/hr (1.63 MW)

Yearly Utilization (Maximum): 11.44×10^9 Btu/yr (.38 MW-Yr)

Energy Replaced: Fuel oil - 115,000 gals.

Facility Description: The existing 83,000 ft² (7710 m²) hospital and
a new 65,000 ft² (6038 m²) addition will be served.

Disposal Method: Surface discharge to the Missouri River.

Summary: Three plate-type heat exchangers provide make-up air heating,
space heating via fan coil units and domestic water preheating.
The new addition heating system is designed to utilize the
geothermally heated water in the hot deck coil of the air
handling units and the heat pump.

St. Mary's Hospital (cont'd)

STATUS:

The well was completed in April of 1979. The original flow rate was approximately 250 gpm. After further perforations of the well casing and by pumping 8,000 gallons of 20 percent HCL solution into the well, the flow rate was increased to the present level of 375 gpm.

The construction work for the application of the geothermal resource to the existing hospital and the new addition is completed. The systems were put into operation in mid-October of 1980 and balancing and final adjustments of control systems are now under way. System performance to date have exceeded the anticipated capability as follows:

<u>Completed Well</u>	<u>System Operation</u>
Well Supply Temp. = 106°F	108°F
Closed Loop Supply Temp. = 100°F	104° to 105°F
Domestic Hot Water Supply = 100°F.	106°F

CURRENT ESTIMATED
PROJECT COST:

Total:	\$718,000	
DOE Share:	\$538,500	Participant Share: \$179,500
	75%	25%

LESSONS LEARNED:

1. There is great difficulty in estimating the cost of a producing geothermal well. Our original estimated cost for the well was \$125,000. The final well cost was \$316,000 which exceeded our original estimate by 150%.
2. Resource and discharge permits can be a problem. We were not familiar with all that was required when we began and, had we been, it could have speeded up the process. Cooperation of the reviewing agency was excellent.
3. Perseverance pays off. In proposing the project, we originally hoped to find 117°F water. When our well came in producing 106°F water there was considerable skepticism even among ourselves that we could accomplish much of what we had set out to do. With the support of DOE, our project continued and is now complete and operational. It appears that our annual fuel savings may be even greater than originally projected. In addition, the temperature of the geothermal fluid increased 2°F in production.

Project Title

Klamath County Direct Use Space and Water Heating Project -
Project No. 1978-YMCA-1

Principal Investigator

Brian C. FitzGerald

Project Team

Engineering - James K. Balzhiser

Drilling Contractor - E. E. Storey & Son

Retrofit Contractor - Patterson Plumbing

Electrical Contractor - East Side Electric

Pump Supplier - Valley Pump

Pump Components - Nelson Drive

Legal - Alan M. Lee

Well Testing - OIT Geothermal Heat; Lawrence Berkeley Laboratories

Environmental Reporting - OIT Department of Natural Sciences

Project Description

The project is a direct use-extraction, exchange-retrofitted to an existing boiler system, reinjection format. Water is extracted from a production well 1410' in depth, piped 540' to an exchanger, and then pumped into the reinjection well some 90' from the heat exchanger. The heat exchanger circulates boiler fluid which in turn maintains necessary heat levels in a swimming pool air coil, swimming pool water heat exchanger, domestic hot water heat exchanger, and multi-zone air heated deck.

Location Description

The project is located on the grounds of the Klamath County YMCA, 1221 South Alameda, Klamath Falls, Oregon 97601. The YMCA is centrally located to the 30,000 population base approximately three miles south of the central business district and two miles north of a suburban population center. The area is well-known as Klamath K.G.R.A. with proven resources ranging from 110°F to 230°F.

Resource Data

Well Depth -- Production well - 1410'
Reinjection well - 2016'

The main production zones within the production well are located at 1150' with approximately 135° and at 1350' with approximately 165° water.

Completion Date -- January, 1979

Completion Techniques -- Six hours of 300 psi air surge followed three days later by a 22 hour pump test at a variable rate averaging 310 gpm.

Note: Eight hours into the pump test the geothermal fluid was still clearing up.

Wellhead Temperature -- 147°F - flow rate of 310 gpm capacity with actual use set at 250 gpm, bowls set at 320'. Drawdown from static of 91 to a total of 270'.

Flow Rate -- Available source is 310 gpm. However, the system is designed to fluctuate according to need from a minimum of 60 gpm to a maximum of 250 gpm. Reinjection well capacity for acceptance of water is such that reinjection at 250 gpm requires a head pressure of 31 pounds. Water flowing into the reinjection well at a rate of 110 gpm requires no pressure whatsoever. It is beyond the 110 gpm rate that pressure is increasingly necessary.

Summary -- The system appears to be intact, completed, and functional. The most critical element of work completed in process in our opinion was proper cleaning of the well through air surge and extended, continuous pump testing.

System Features

Application -- Geothermal fluid moves through a 66 plate, stainless steel heat exchanger heating boiler fluid for delivery of heat to various locations within the facility.

Heatload (Design);

Yearly Utilization;

Energy Replaced -- The system was designed to replace a gas-fired, low temperature boiler unit originally engineered to deliver 77,000 Therms of heat per year. Actual practical heat loads averaged 66,000 Therms per year over a nine year conventional heating history. In order to determine necessary heating requirements, our conventional system was preset to generate 140°F boiler fluid delivered from the boiler, in order to approximate a geothermal supply system. The nine-month program provided through practical experience that a 147°F geothermal supply at 250 gpm would more than adequately serve the needs of the facility.

Facility Description -- Klamath County YMCA is a 30,000 square foot masonry building located on 14 acres of ground in Klamath Falls, Oregon. The structure has approximately 20% of its exterior walls in thermopane glass, the remainder is in brick. Within the facility exists a gymnasium (40x20x24), three classroom facilities (averaging 20x20), two racquetball courts (20x20x20 ea), a martial arts and fitness area (40x40), five offices, mens' and womens' locker room facilities housing 100 lockers and eight showerhead rooms, and a swimming pool (44x74) holding 95,000 gallons of water with an average temperature of 87°, and swimming pool area (60x95x25) with an average temperature of 85°.

Disposal Method -- ReInjection pressure range from 60-110 gpm, zero pounds pressure required. 11-250 gpm, maximum load required is 31 pounds of pressure.

Summary -- The system is intact, functional, and capable of delivering heat at an effective level beyond the conventional system. We have also been able to renegotiate our maintenance contract with Honeywell, Inc. for care of our heating facility from a previous average of \$500 per month cost down to \$280 per month since we have removed two direct gas fired heating units previously taking care of our gymnasium and swimming pool area as well as being able to shut down our boiler system.

Status

Complete - BTU Meter ordered - expect delivery

ReInjection wellhead cover repaired

Electrical panel moved

Cooling system for Nelson Drive unit recalibrated

Current Estimated Project Cost

Total Cost - \$267,254

DOE Share - \$209,000

Participant Share - \$58,254

Lessons Learned

Our experience is limited to this one project, of course, but, should we be entering this project with what we now feel to be true the following areas seem to be valuable.

1. Problem: Signing the driller's contract without the benefit of the competitive bid process places the owner in a poor position.

Solution: Take the time to specify what is desired in an Original bid specification package.

2. Problem: Lost circulation

Solution: Not always lost circulation material, often drilling blind and temporary casing off of the flow can solve the problem. Watch for mud ring of the drilling shaft.

3. Problem: Should we test reinjection.

Solution: We tested the reinjection capacity of a 2016' hole which produced an excess of 500 gpm 110°F with a drawdown of only 60' to 70' as an afterthought. It turned out that it takes 35 pounds of head pressure to push 250 gpm back into the hole. Without the test, we would have assumed negative head pressure.

4. Problem: How far do you case.

Solution: Our first hole was cased only to 512', some 400' from the beginning of basaltic layers. This uncased area allowed mixing of cooler ground water with the warmer geothermal fluid. Using log data from the first hole, we were able to decide to case the second hole to 968' insuring correction of the mixing problem.

5. Problem: How soon should you test, how long, in what way, and who should do it.

Solution: We built air and pump testing into the contract signed by the driller. After desired depth was reached, the driller was required to develop the hole with air. The bit was lowered into the hole within 24 hours of depth attainment to 300' - 300 to 400 psi was developed intermittently, thus alternately blowing off the top 210' of fluid and then allowing the fluid to subside. This exerted tremendous surging forces on the well. We think this cleaned the well properly and avoided the problem of sour bentonite caking the production zones. We also had the driller pump test the hole for 24 hours (8 hours of it in reinjection phase). The well cleaned up after 4 hours of surging and 10 hours of pumping. Presently, the fluid has a suspended solid level of less than 350 ppm. With the exception of 8.2 Ph and the sulfate content the fluid passes city code for drinking water. Incidentally, since the driller could not remove the rig until the test was complete, he borrowed a large tractor and used the power take-off to drive the test pump since local pump people could not meet his time schedule. At \$100 per hour cost to the driller for rig time, they can get very creative!

6. Problem: How do you determine the system's ability to provide necessary heat in a retro-fit situation?

Solution: Turn the existing boiler down in cycle temperature and expand the quick recovery capacity of the boiler to approximately the specifications of available geothermal fluid. We had nine months of demonstration data going in which proved that a 135° fluid at 250 gpm - exchanger approach of 7° and draw of 40° would take care of our complete needs.

Presently, the system, functioning at full 250 gpm capacity, is entering 146° geothermal fluid at the exchanger - reinjecting at an average of 142° - boiler fluid in is averaging 133° - boiler fluid out after exchanger is being maintained at a constant 146° - approach of 0.

A sample test can be run by shutting off the swimming pool air boiler fluid loop allowing that to cool fro 133° to 70°. After circulation is created, boiler fluid in drops from 133° to 85°, geothermal fluid out drops from 142° to 125°. Boiler fluid out moves from 146° to 145° for about five seconds.

We also discovered that retrofit of conventional systems allows for renegotiation of maintenance contracts for heating systems and for insurance costs for boiler and pressure vessels since a 147° geothermal system can be guaranteed to never exceed boiling temperature creating pressure stresses.

DEMONSTRATION PROJECT OF RAISING PRAWNS WITH GEOTHERMAL WATER

IN THE COACHELLA VALLEY, CALIFORNIA

PRINCIPAL INVESTIGATOR: Dr. Grajcer, Aquafarms International Inc. (AII)

PROJECT TEAM: Rick Visoria, Project Manager, DOE, Oakland

Dr. Dov Grajcer, President, AII

Rebecca Broughton, Deputy Project Manager, AII

AII's Technical Staff: Vincent Price
Rodney Chamberlain
Mary Price

Dr. Tsvi Meidav, Geothermal Consultant, Meidav Assoc.
Oakland

Krieger and Back, Accounting, Palm Desert

PROJECT DESCRIPTION:

Aquafarms International Inc., a small California corporation, is developing a 50 acre prawn farm on its property in the Dos Palmas area, east side of the Coachella Valley. By utilizing geothermally heated water, AII intends a continuous, year round prawn farming operation.

LOCATION DESCRIPTION:

AII's headquarters is located off of California state highway 111 near North Shore (mailing address POB 157, Mecca, CA 92254) DOE project site: Dos Palmas area, Coachella Valley, CA.

<u>RESOURCE DATA:</u>	A-1*	A-2	F1	F2	F3
WELL DEPTH:	910'	100'	325'	180'	800'
DATE COMPLETED:	Jan 80	Feb 80	June 80	July 80	July 80
COMPLETION TECHNIQUE:	1" casing	SCREEN GROUTED AND CEMENTED			
WELLHEAD TEMPERATURE:		82°F	79/92°F	83°F	107°F
FLOWRATE:	testing in progress				

SUMMARY:	Hydrogeo-thermal peephole	well to control- Not used for time being	2 temp. available being prepared for service while pumping tests are made	Used for tempering water.	Best geo-thermal well- cave in occurred- awaits hydro-fracturing
----------	---------------------------	--	---	---------------------------	--

SYSTEM FEATURES:

Application: The water will be taken from the wells and delivered to the ponds where it will be used directly. That is to say that AII hopes to use the energy with the fluid as opposed to a heat exchange setup.

Yearly Utilization: The geothermal fluid will be used throughout the year as the desert is subject to extreme temperatures as well as extreme temperature fluctuations. This use of the geothermal fluid will enable these temperatures to be mitigated.

Energy Replaced: If fossil fuel were to be used to heat irrigation water, a total of 170 billion BTU/yr would be required per year for a 50 acre farm. As the pond heating is to be 100% geothermal, that amounts to approximately 30,360 barrels of heating fuel/yr (heat value 5.6×10^6 BTU/bbl) replaced.

Facility Description: The shrimp grow-out facility is located on approximately 250 acres of land. The northern part of this area is being developed into 50 acres of ponds. 25 of these acres are completed with the plumbing now being installed. Ten new acres are in varying states of completion. The remaining ponds will be developed in the areas indicated by stiples on the attached map.

Disposal Method: When AII's water resources reach a point that a disposal procedure must be adopted, several techniques can be employed. Much water is lost to evaporation and some is percolated through the pond substrate. Surplus water could be impounded and recycled.

Summary: With the direct use of geothermal water it seems to be possible to develop an economically sound 50 acre prawn farm in the Coachella Valley Dos Palmas area. At today's prices there is no payback period if fossil fuel is used as the total production is below the existing value of the conventional fuel saved.

STATUS:

A substantial schedule slippage was caused early in the contract by a very slow reaction to and often ambiguous requirements of various environment-related agencies. Therefore, in order for a cost overrun to not be incurred, AII, with cooperation and advice from the DOE, choose an equivalent expense time extension. Through efficient management and a highly qualified total capability team we have been able to complete some tasks under budget. The reserved funds will be channeled into tasks in which inflation made the largest inroads. In effect, we have completed 75% of all work assigned and thereby, with the extended time, there is no foreseen reason why the contract should not be fulfilled with no added cost to the DOE.

CURRENT ESTIMATED PROJECT COST:


Total: 575,266

DOE Share: 363,000

Participant Share: 212,266

LESSONS LEARNED:

Over the last winter some valuable lessons have been learned and some modifications in pond construction have been made. Incidents during pond construction have underscored the need for various types of equipment needed to excavate ponds. The property being utilized is sand and rock in some areas and boggy clay in others. The same earth move can not be used under both conditions.



(88)

LEGEND

- POND CONSTRUCTION AREA
- ▼ WELLS
- ⊙ Geothermal peephole
- - - ponds under construction
- POWER LINES



AQUAFARMS INTERNATIONAL INC.
Pond Layout Map - Northern Half