

GL00740

10-21-83

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
PHONE 512-375-2194 P. O. DRAWER 200
TULETA, TEXAS 78162-0200

MORNING REPORT

COMPANY UNIVERSITY OF UTAH RESEARCH INST/EST COMPANY ENGINEER GENE TERRELL

Well No. LACKLAND AFB #1 Field WIDCAT County & State BEXAR, TEXAS

Depth 68' Footage Made -0- Days Since Spud -0- Form: Sd. Sh. Lime, Salt, Other

Present Operation: MAKING UP BHA Mud. Wt. 8.3 Viscosity 35 W.L. Cake

Chlo. YP PV P.H. HTHP Oil % Sd. % Solids %

Vertical Test @ off @ off @ off @ off @ off @

Bit No. 1-A Size 1 7/8 Mfg. SECURITY Type S3SV Jet Size 3-10 1/2 Ser. No. 126444

In. 64 Out Total Ftg. Hr. Run Cond. RE-TIP

Bit No. Size Mfg. Type Jet Size Ser. No.

In. Out Total Ftg. Hr. Run Cond.

Pump Press -0- Wt. on Bit -0- 1000 lb. Rotary RPM -0- No. of D.C. -0- O.D.

BHA Length -0- Rot. hrs. on BHA -0- No. Stab. NO Days on Drig. Jar NO Wear Bushing NO Days since Last BOP Test NO

Remarks

	EXPENSE	DAILY COST
	Rig	2063
18 HRS. PLY UP - 10 HRS. WIPED UP CONDUCTOR PIPE	Supervisor	150
MOVED 13 3/4 CSQ. TO PIPE BACKS & MEASURED SOME	Mud	114
1 HR BEAM HOUSE HOLE & DRILL PIAT HOLE - 2 HRS.	Logging	
PICKING UP & MAKING UP B.H.A.	Mud Logger	
	Rentals	2287
	Hauling	
	Casing	
	Monitoring	
	BHA	
	Bit	
	HAVE TRASH WATER TO SHED	400
	Day Cost	5714

Mud Logger Back G Conn. G Trip G Max G ROP Prev. Cost = 0

Daily Mud 114 Prev. Mud -0- Total Mud Cost 114 Total Cost 5714

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

10-22-83

MORNING REPORT

COMPANY UNIVERSITY OF UTAH RESEARCH INST./E.S.A. COMPANY ENGINEER GENE TERREN

Well No. LACKLAND A.F.B. #1 Field WILCOAT County & State BEAR, TEXAS
 Depth 1234 Footage Made 964 Days Since Spud 1 Form Sd. Sh. Dime, Salt, Other
 Present Operation: DRILLING Mud. Wt. 9.0 Viscosity 30 W.L. 167 Cake 432
 Chlo. 300 YP 3 PV 7 P.H. 9 HTHP - Oil 0 % Sd. 79 % Solids 7 %
 Vertical Test @ 482 off 3/4 °@ 982 off 1/4 °@ _____ off _____ °@ _____ off _____ °@ _____
 Bit No. 1-A Size 17 1/2 Mfg. SFC Type S3-SJ Jet Size 3-14's Ser. No. 126444
 In 68 Out _____ Total Ftg. 964 Hr. Run 2 1/2 Cond. _____
 Bit No. _____ Size _____ Mfg. _____ Type _____ Jet Size _____ Ser. No. _____
 In _____ Out _____ Total Ftg. _____ Hr. Run _____ Cond. _____
 Pump Press 1600 (2) Wt. on Bit 1000 lb. 20-32 Rotary RPM 1410 No. of D.C. 22 O.D. 20-6" & 2-9"
 BHA Length _____ Rot. hrs. on BHA 2 1/2 No. Stab. 2 Days on Drlg. Jar - Wear Bushing - Days since Last BOP Test -

Remarks

						EXPENSE	DAILY COST
						Rig	14,547
<u>1/2 HR. RIG SET - 3 1/2 HRS. DRILL - 1/2 HR. WORK FLOWLINE -</u>						Supervisor	450
<u>1 1/2 HRS. DRILL - 1/2 HR. SURVEY - 14 1/2 HRS. DRILL</u>						Mud	688
						Logging	
						Mud Logger	
						Rentals	232
						Hauling	840
						Casing	
						Monitoring	
						BHA	
						Bit	
						Day Cost	16,757
Mud Logger	Back G	Conn. G	Trip G	Max G	ROP	Prev. Cost	5,714
Daily Mud	<u>1688</u>	Prev. Mud	<u>414</u>	Total Mud Cost	<u>1102</u>	Total Cost	22,471

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

MORNING REPORT

10-26-83

COMPANY _____ COMPANY ENGINEER Gene Ferrell

Well No. _____ Field _____ County & State _____
 Depth 2046 Footage Made 86 Days Since Spud _____ Form: Sd. Sh. Lime, Salt, Other _____
 Present Operation: Circ & Cold Mud Mud. Wt. 9.1 Viscosity 34 W.L. 8.4 Cake 3/30
 Chlo. 150 YP 5 PV 10 P.H. 10 HTHP -0- Oil -0- % Sd. 7.9 % Solids 6 %
 Vertical Test @ 2046 off 10 °@ _____ off _____ °@ _____ off _____ °@ _____ off _____ °@ _____
 Bit No. _____ Size _____ Mfg. _____ Type _____ Jet Size _____ Ser. No. _____
 In _____ Out 1978 Total Ftg. 233 Hr. Run 20 Cond. 8-8-I
 Bit No. _____ Size _____ Mfg. Smith Type OST Jet Size 3-145 Ser. No. BA97579
 In 1978 Out 2046 Total Ftg. 68 Hr. Run 4 1/2 Cond. 1-1
 Pump Press. _____ Wt. on Bit _____ Rotary RPM _____ No. of D.C. _____ O.D. _____
 BHA Length _____ Rot. hrs. on BHA 95 1/2 No. Stab. _____ Days on Drlg. Jar _____ Wear Bushing _____ Days since Last BOP Test _____

Remarks	EXPENSE		DAILY COST
	Rig		2986
1/2 HR. Rig Set - 1 HR. Drill - 3 HR. Slog & Trip for Bit	Supervisor		450
4-A - 4 1/2 HR. Drilling - 1/2 HR. Short Trip - 1 1/2 HR.	Mud		995
Circ & Cold Mud - 1/2 HR. Slog & Survey - 1 1/2 HR. P.O.H.	Logging		7444
& Laid Down 2-17/8" Stabilizers - 1 1/2 HR. Ripped	Mud Logger		495
1 Dresser Atlas & Trip in Hole for Logging Tool	Rentals	20 27 170	212
& Tagged WAD 2043 - 3 1/2 HR. Logging - 3 HR. Wireline	Hauling		
Logging - 2 1/2 HR. Rig Down Dresser, & Trip in Hole	Casing		
1/2 HR. Circ & Cold Mud	Monitoring		
	BHA		
	Bit		
	MAINT. OF PRESERVE		2045
	WELDING CONDUITS		286
	Day Cost		15,915

Mud Logger Back G 4 Conn. G - Trip G - Max G 8 ROP 7 Prev. Cost 58,292
 Daily Mud 995 Prev. Mud 4601 Total Mud Cost 7596 Total Cost 71,805

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

10-31-83

MORNING REPORT

COMPANY UNIVERSITY OF UTAH, RESEARCH INST. / E.S.A. COMPANY ENGINEER G. L. TERRELL

Well No. LACKLAND A-1-B #1 Field W. 100-7 County & State BEXAR, TEX
 Depth 2973 Footage Made 241 Days Since Spud 10 Form: Sd Sh Lime Salt Other
 Present Operation: Drilling Mud. Wt. 96 Viscosity 35 W.L. 9.8 Cake 432
 Chlo. 150 YP 6 PV 14 P.H. 10 HTHP -0- Oil -0- % Sd. 79 % Solids 13 %
 Vertical Test @ off °@ off °@ off °@ off °@ off °@ 10' 30" @ off °@
 Bit No. 2-B Size 12 1/4 Mfg. SIC Type S-37.5 Jet Size 3-14.5 Ser. No. 257735
 In. 2457 Out. 2825 Total Ftg. 368 Hr. Run 21 Cond. 8-8
 Bit No. 3-B Size 12 1/4 Mfg. Smith Type FOT Jet Size 3-12.5 Ser. No. FB9937
 In. 2825 Out. 158 Total Ftg. 158 Hr. Run 10 1/2 Cond. 8-8
 Pump Press 2000 Wt. on Bit 30-35 Rotary RPM 140 No. of D.C. 22 O.D. 20-6' - 2 9"
 BHA Length 978 Rot. hrs. on BHA 151 No. Stab. 2 Days on Drig. Jar -0- Wear Bushing -0- Days since Last BOP Test -0-

Remarks						EXPENSE	DAILY COST
						Rig	2627 #5
1/2 HR. PAY SER - 8 1/2 HRS. DRILLING - 3 1/2 HRS TRIP FOR BIT #						Supervisor	450
3-B - 1 1/2 HRS DRILLING						Mud	978
						Logging	
						Mud Logger	495
						Rentals	212
						Hauling	
						Casing	
						Monitoring	
						BHA	
						Bit	
						MAGI OFF	
						PREPARE	870
						Day Cost	6442
Mud Logger	Back G <u>3</u>	Conn. G <u>0</u>	Trip G <u>0</u>	Max G <u>4</u>	ROP <u>12'</u>	Prev. Cost	115,401
Daily Mud	<u>2973</u>	Prev. Mud <u>10,897</u>	Total Mud Cost <u>11,774</u>	Total Cost			121,443

R. W. DIRKS PETROLEUM ENGINEER, INC.
 OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

11-9-83

MORNING REPORT

COMPANY UNIVERSITY OF UTAH RESEARCH INST./E.S.H. COMPANY ENGINEER GENE TERRELL

Well No. LAKKIND A.F.B #1 Field WILDHAT County & State BEXAR, TEX
 Depth 3264 Footage Made 67 Days Since Spud 13 Form Sd/Sh Lime, Salt, Other
 Present Operation: Running 9 5/8 LINER Mud. Wt. 9.4 Viscosity 37 W.L. 144 Cake 732
 Chlo. 150 YP 3 PV 8 P.H. 9 HTHP 0 Oil 0 % Sd. 75 % Solids 8 %
 Vertical Test @ 3264 off 3/4 °@ off °@ off °@ off °@ off °@

Bit No 4-B Size 13 1/4 Mfg. SOUTH Type FOT Jet Size 3-10'S Ser. No. ED0657
 In. 3145 Out 3264 Total Ftg. 317 Hr. Run 13 1/2 Cond. 60
 Bit No _____ Size _____ Mfg. _____ Type _____ Jet Size _____ Ser. No. _____
 In. _____ Out _____ Total Ftg. _____ Hr. Run _____ Cond. _____
 Pump Press 2000 Wt. on Bit 1000 lb. 35 Rotary RPM 100 No. of D.C. 22 O.D. 20-6" = 2-9"
 BHA Length 778 Rot. hrs. on BHA 196 1/2 No. Stab. 2 Days on Drlg. Jar 0 Wear Bushing 0 Days since Last BOP Test 0

Remarks

	EXPENSE	DAILY COST
	Rig	3437
2 HRS DRILL - 1 HR. CIRC BOTTOMS UP - 1/2 HR. SHORT TRIP	Supervisor	4.50
1 1/2 HRS CIRC BOTTOMS UP - 1/2 HR. SPLY & SURVEY - 1/2 HR.	Mud	13.00
PO-H TO LOG - 6 1/2 HRS Logging w/ DISSECT ALAS	Logging	10,551
2 HRS. TRIP FOR HOPE, LAIED MUDV 25740.	Mud Logger	485
1 1/2 HRS. CIRC & COND. MUD - 3 HRS. PO-H, LAIED	Rentals	212
DOWN 2-9" DCS - 3 HRS. Bg UP TO RUN & RUNNY 9 5/8" LINER	Hauling	
	Casing	
	Monitoring	
	BHA	
ON DAY RATE @ 3:30 PM 11-2-83	Bit	92
	2-X-DWEN SUBS	
CALL # RENNED		
VAC TRUCKS		
	Day Cost	16,053

Mud Logger Back G 4 Conn. G 0 Trip G 0 Max G 4 ROP 15 Prev. Cost 138,780
 Daily Mud 834 Prev. Mud 13,154 Total Mud Cost 139,614 Total Cost 154,833

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

11-2-83

MORNING REPORT

COMPANY UNIVERSITY OF UTAH RESEARCH INST. / E.S.L.

COMPANY ENGINEER GENIE TERRELL

Well No. LACKLAND A.F.A. #1 Field WILCOAT County & State BEXAR, TEXAS
 Depth 2707 Footage Made 434 Days Since Spud 12 Form: Sd. Sh. Lime Salt Other
 Present Operation: NO. 111-9 Mud. Wt. 9.4 Viscosity 34 W.L. 4.2 Cake 432
 Chlo. 150 YP 0 PV 7 P.H. 8-5 HTHP 0 Oil 0 % Sd. TR. % Solids 8 %
 Vertical Test @ 3445 off 10 @ off @ off @ off @ off @ off @
 Bit No. 3-B Size 12 1/4 Mfg. SMITH Type F.D.T Jet Size 3-12 1/2 Ser. No. EB9937
 In. 2825 Out 3445 Total Ftg. 590 Hr. Run 42 1/2 Cond. 6-6
 Bit No. 4-2 Size 12 1/4 Mfg. SMITH Type F.O.T Jet Size 3-10 1/2 Ser. No. F00657
 In. 3445 Out Total Ftg. 260 Hr. Run 10 1/2 Cond.
 Pump Press 2000 Wt. on Bit 30-35 Rotary RPM 140 No. of D.C. 22 O.D. 20-6" = 2-9"
 BHA Length 778 Rot. hrs. on BHA 192 1/2 No. Stab. 2 Days on Drlg. Jar 0 Wear Bushing 0 Days since Last BOP Test 0

Remarks

						EXPENSE	DAILY COST
						Rig	6549
<u>1/2 HR. BY SEA - 8 1/2 HRS. DRILL - 1/2 HR. SLUG @ SUBJ</u>						Supervisor	450
<u>4 HRS TRIP FOR BIT #4 @ - 10 1/2 HRS DRILLING</u>						Mud	338
						Logging	
						Mud Logger	495
						Rentals	212
						Hauling	
						Casing	
						Monitoring	
						BHA	
						Bit	
						<u>17,552.4</u>	<u>1958</u>
						Day Cost	<u>10,002.26</u> <u>9924</u>
Mud Logger	Back G <u>4</u>	Conn. G <u>0</u>	Trip G <u>0</u>	Max G <u>4</u>	ROP <u>22</u>	Prev. Cost	<u>128,778</u>
Daily Mud	<u>338</u>	Prev. Mud	<u>12,816</u>	Total Mud Cost	<u>13,154</u>	Total Cost	<u>138,780</u>

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

11-4-83

MORNING REPORT

COMPANY UNIVERSITY OF UTAH RESEARCH INT. TEST COMPANY ENGINEER GENE TERRELL

Well No. LACKLAND A.I.B. #1 Field W. LOCAT County & State BEWING KEY 43
 Depth 3704 Footage Made 0- Days Since Spud 14 Form: Sd. Sh. Lime, Salt, Other
 Present Operation: W.O.C. Mud. Wt. 9.6 Viscosity 36 W.L. 11.4 Cake 7.32
 Chlo. 15 YP 3 PV 8 P.H. 9 HTHP 0- Oil 0- % Sd. TR. % Solids 8 %
 Vertical Test @ off °@ off °@ off °@ off °@ off °@

Bit No. 4-B Size 12 1/4 Mfg. Smith Type FOT-BA Jet Size 3-10 1/5 Ser. No. E-00657
 In. Out 2- Total Ftg. 00- Hr. Run 0- Cond.
 Bit No. Size Mfg. Type Jet Size Ser. No.
 In. Out Total Ftg. Hr. Run Cond.
 Pump Press 0- Wt. on Bit 1000 lb. 0- Rotary RPM 0- No. of D.C. 20 O.D. 6"
 BHA Length Rot. hrs. on BHA 19 1/2 No. Stab. 0- Days on Drlg. Jar 0- Wear Bushing 0- Days since Last BOP Test 0-

Remarks

	EXPENSE	DAILY COST
	Rig	4500
1 HR. Finished Running 9 5/8 LINER - 1 HR. 199' Down	Supervisor	450
CSY CHIED BY AP HALL - 1/2 HR. MADE UP LINER	Mud	0-
HOVER - 2 HRS. TR. P. W. HOLE W/ 89 STOS + 1 SINGLE	Logging	
2 TAG BOTTOM - 1 HR. CIRC BOTTOMS W/ 1/2 HRS	Mud Logger	495
SET HANGER @ 1827 - 2 1/2 HRS CNT. LINER W/	Rentals	212
8705X CLASS "H" H ₂ O GET LINER SET @ 3757 - 1/2 HR.	Hauling	
P.O.H 105705 - 1/2 HR. RELEASE OUT - 1 1/2 HR. P.O.H	Casing	
W/ SET TOOL - 1/2 HR. DOWN SIDE - 1 HR. STAMP IN	Monitoring	
1/2 W/ B.H.A. + 6 STOS O.P. - 1 1/2 HRS W.O.C.	BHA	
	Bit	
	8 3/4"	
	STOS.	990
	COST	6865
	LINER	1087
	HAUL OFF	
	RESERVE	1087
	LINER	
	HANGER	8242
	RUNNER	
	LINER	1599
	9 5/8	
	LINER	13,949
	Day Cost	38,387

Mud Logger	Back G	Conn. G	Trip G	Max G	ROP	Prev. Cost	154,433
Daily Mud	Prev. Mud	Total Mud Cost	Total Cost	193,220			

SMITH 207-2210

FOT-1398

F-3-4347

11-6-83

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

MORNING REPORT

COMPANY UNIVERSITY OF UTAH RESEARCH INST. / ES 2 COMPANY ENGINEER GENE TERRELL

Well No. LACKLAND A.F.B. #1 Field WINDCAT County & State DEXAR, TEXAS
 Depth 3973 Footage Made 207 Days Since Spud _____ Form (Sd) Sh. Lime, Salt, Other chem
 Present Operation: DR. 11.4 Mud. Wt. 9.0 Viscosity 36 W.L. 6 Cake 1/32
 Chlo. 150 YP 16 PV 8 P.H. 10 HTHP -0- Oil -0- % Sd. 72 % Solids 5 %
 Vertical Test @ 3955 off 10 °@ _____ off _____ °@ _____ off _____ °@ _____ off _____ °@ _____
 Bit No. 1-C Size 8 3/4 Mfg. SMITH Type FOT Jet Size 3-10 1/2 Ser. No. EB4678
 In 2764 Out 3955 Total Ftg. 1191 Hr. Run 12 1/2 Cond. 88-607 of G.
 Bit No. 2-C Size 8 3/4 Mfg. SMITH Type FOT Jet Size 3-10 1/2 Ser. No. EB-9466
 In 3955 Out _____ Total Ftg. 18 Hr. Run 1/2 Cond. _____
 Pump Press 1700 Wt. on Bit 1000 lb. 25 Rotary RPM 100 No. of D.C. 20 O.D. 6"
 BHA Length 722.21 Rot. hrs. on BHA 213 No. Stab. -0- Days on Drlg. Jar. 0- Wear Bushing -0- Days since Last BOP Test -0-

Remarks

		EXPENSE	DAILY COST
		Rig	4500
<u>2 HRS WASH OUT MUD TANKS - 4 HRS BUILDING POLYMER</u>		Supervisor	450
<u>MUD SYSTEM - 12 1/2 HRS DRILLING - 2 1/2 HRS TRIP FOR BIT</u>		Mud	15,704
<u>LAYEN DOWN APTS. D.P. - 1 1/2 HRS BEARING 3831 TO 3955</u>		Logging	
<u>1/2 HR. DRILL</u>		Mud Logger	495
		Rentals	212
		Hauling	
		Casing	
		Monitoring	
		BHA	
		Bit	
		<u>ARL OFF</u>	
		<u>RESERVE</u>	2175
		Day Cost	

Mud Logger	Back G	Conn. G	Trip G	Max G	ROP	Prev. Cost	23,526
Daily Mud	<u>15,704</u>	Prev. Mud	<u>13,988</u>	Total Mud Cost	<u>29,692</u>	Total Cost	<u>223,501</u>

R. W. DIRKS PETROLEUM ENGINEER, INC.
 OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

11-8-83

MORNING REPORT

COMPANY LACKLAND A.F.B. #1 COMPANY ENGINEER GENE TERRELL

Well No. LACKLAND A.F.B. #1 Field WINDCAT County & State BEXAR, TEX.

Depth 4128 Footage Made -0- Days Since Spud 18 Form: Sd. Sh. Lime, Salt, Other _____

Present Operation: TEST WELL Mud. Wt. _____ Viscosity _____ W.L. _____ Cake _____

Chlo. _____ YP _____ PV _____ P.H. _____ HTHP _____ Oil _____ % Sd. _____ % Solids _____ %

Vertical Test @ _____ off _____ °@ _____ off _____ °@ _____ off _____ °@ _____ off _____ °

Bit No _____ Size _____ Mfg. _____ Type _____ Jet Size _____ Ser. No. _____

In _____ Out _____ Total Ftg. _____ Hr. Run _____ Cond. _____

Bit No _____ Size _____ Mfg. _____ Type _____ Jet Size _____ Ser. No. _____

In _____ Out _____ Total Ftg. _____ Hr. Run _____ Cond. _____

Pump Press _____ Wt. on Bit 1000 lb. _____ Rotary RPM _____ No. of D.C. _____ O.D. _____

BHA Length -0- Rot. hrs. on BHA 225 1/2 No. Stab. -0- Days on Drig. Jar 0- Wear Bushing 0- Days since Last BOP Test 0-

Remarks _____

		EXPENSE	DAILY COST
		Rig	4500
<u>2 HRS. P.O.H. - 12 1/2 HRS. RIGGED UP LOGGERS, LOGGING W/ DRISSEN</u>		Supervisor	450
<u>ATLAS, 4 MAN INDUCTION, COMPENSATED DENSITY, COMP. NEUTRON, GAMMA RAY, BAN TEMP SURVEY, & SHOT 10 SIDEWALL</u>		Logging	
<u>CONES. - 2 1/4 HRS. WAIT ON HALLIBURTON TEST TOOL - 1 1/2 HRS.</u>		Mud Logger	495
<u>PICKED UP & MADE UP TEST TOOL - 2 1/2 HRS. TRIP IN</u>		Rentals	212
<u>HOLE & SET PACKER @ 3207 - 3 HRS. TESTING WELL</u>		Hauling	
		Casing	
		Monitoring	
		BHA	
		Bit	
		<u>HAND OFF PRESERVE</u>	1622
		Day Cost	9299

Mud Logger	Back G	Conn. G	Trip G	Max G	ROP	Prev. Cost	236,651
Daily Mud	<u>-0-</u>	Prev. Mud	<u>37,185</u>	Total Mud Cost	<u>37,185</u>	Total Cost	<u>243,930</u>

664-7261

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

11-9-83

MORNING REPORT

COMPANY UNIVERSITY OF UTAH RESEARCH INST. / E.S.T. COMPANY ENGINEER GLENN TERRELL

Well No. LACKLAND A.F.B. #1 Field LACKLAND County & State BEAR TEX.
 Depth 3744 Footage Made 24 Days Since Spud 19 Form: Sd. Sh. Lime Salt Other
 Present Operation: UNDER READING Mud. Wt. 9.6 Viscosity 50 W.L. 4.2 Cake 132
 Chp. 125 YP 52 PV 14 P.H. 9.5 HTHP 0 Oil 0 % 12 % Solids 8 %
 Vertical Test @ off °@ off °@ off °@ off °@ off °@ off °@
 Bit No. UNDER READER Size 16" Mfg. TR. STRE Type 8-B5B Jet Size 0 Ser. No. 1560
 In. 3760 Out Total Ftg. 28 Hr. Run 1042 Cond.
 Bit No. Size Mfg. Type Jet Size Ser. No.
 In. Out Total Ftg. Hr. Run Cond.
 Pump Press 5000 Wt. on Bit 1000 lb. 4 Rotary RPM 56 No. of D.C. 20 O.D. 6"
 BHA Length 627.33 Rot. hrs. on BHA 2352 No. Stab. 0 Days on Drig. Jar 0 Wear Bushing 0 Days since Last BOP Test 0

Remarks

		EXPENSE	DAILY COST				
		Rig	4500				
<u>1 1/2 HRS. TEST WELL W/ H-10 TEST TOOL - 3 HRS. CHAIN OUT OF</u>		Supervisor	450				
<u>HOLE - 3 HRS. TR. IN IN HOLE W/ B.T - 2 1/2 HRS. C.H.G. & COND. AND D.</u>		Mud	7143				
<u>2 HRS. STAB OUT OF HOLE - 2 HRS. MADE UP UNDER READER &</u>		Logging					
<u>TRIP IN HOLE 10 HRS. UNDER READING</u>		Mud Logger					
		Rentals	212				
		Hauling					
		Casing					
		Monitoring					
		BHA					
		Bit					
		<u>Funarium</u>	<u>2029</u>				
		<u>725+</u>					
		<u>8.15</u>	<u>7143</u>				
		Day Cost	22167				
Mud Logger	Back G	Conn. G	Trip G	Max G	ROP	Prev. Cost	243,930
Daily Mud	<u>7143</u>	Prev. Mud	<u>29185</u>	Total Mud Cost	<u>45,018</u>	Total Cost	<u>266,997</u>

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER. 200
 TULETA, TEXAS 78162-0200

11-10-83

MORNING REPORT

COMPANY UNIVERSITY OF UTAH RESEARCH INST. / EST. COMPANY ENGINEER GENE TERRELL

Well No. LACKLAND A.F.B. #1 Field WILDCAT County & State BEXAR, TEXAS
 Depth 3856 Footage Made 60 Days Since Spud 20 Form. Sd. Sh. Lime Salt, Other CHIT
 Present Operation: UNDER BEARING Mud. Wt. 8.6 Viscosity 50 W.L. 5.6 Cake 192
 Chlo. 125 YP 26 PV 7 P.H. 9 HTHP 0 Oil 0 % Sd. 15 % Solids 6 %
 Vertical Test @ off °@ off °@ off °@ off °@ off °@

Bit No. Bit #1 Size 16" Mfg. TRI-STATE Type LOCK-O-MAT Jet Size 0 Ser. No. 1560
 In 3760 Out 3807 Total Ftg. 64 Hr. Run 1 1/2 Cond. T-4-B-8
 Bit No. Bit #2 Size 16" Mfg. TRI-STATE Type LOCK-O-MAT Jet Size 0 Ser. No. -
 In 3807 Out - Total Ftg. 49 Hr. Run 1 1/2 Cond. 4.2 P.S. 4.3
 Pump Press 500 Wt. on Bit 1000 lb. 9 Rotary RPM 50-60 No. of D.C. 20 O.D. 6"
 BHA Length 627.33 Rot. hrs. on BHA 1 1/2 No. Stab. 0 Days on Drlg. Jar 0 Wear Bushing 0-7 Days since Last BOT Test 0

Remarks

		EXPENSE	DAILY COST
		Rig	4500
<u>3 HRS UNDER BEARING - 1 HR. CIRC. BOTTOMS UP - 2 HRS. P.O.H</u>		Supervisor	450
<u>2 LOGS DOWN UNDER BEARING - 5 1/2 HRS. PICKED UP UNDER BEARING</u>		Mud	2343
<u>BEARING #2 & INSPECT DCS. - 1 HR. FINISH IN HOLE - 1 1/2 HR.</u>		Logging	
<u>UNDER BEARING</u>		Mud Logger	
		Rentals	212
		Hauling	
		Casing	
		Monitoring	
		BHA	
		Bit	
		Day Cost	7505

Mud Logger	Back G	Conn. G	Trip G	Max G	ROP	Prev. Cost	266,097
Daily Mud	<u>2343</u>	Prev. Mud	<u>45,018</u>	Total Mud Cost	<u>47,361</u>	Total Cost	273,602

729-5353

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

MORNING REPORT

11-11-83

COMPANY UNIVERSITY OF UTAH RESEARCH INST / E.S.L.

COMPANY ENGINEER GENE TERRELL

Well No. LACKLAND A.F.B #1 Field WINDCAT County & State BEAR TEX
 Depth 3833 Footage Made 77 Days Since Spud 21 Form: SD SH LIME SALT OTHER
 Present Operation: TRIP Mud. Wt. 8.7 Viscosity 41 W.L. 54 Cake 1/32
 Chl. 150 YP 32 PV 8 P.H. 9 HTHP 0 Oil 0 % Sd. TR % Solids 7 %
 Vertical Test @ off °@ off °@ off °@ off °@ off °@
 Bit No. BEAR #2 Size 16" Mfg. TRIP-SLOT Type LOCK-O-MATIC Jet Size NO Ser. No. 1561
 In. 3807 Out 3862 Total Ftg. 55 Hr. Run 13 1/2 Cond. 4-8
 Bit No. BEAR #3 Size 16" Mfg. TRIP-SLOT Type LOCK-O-MATIC Jet Size NO Ser. No. 1559
 In. 3862 Out 3933 Total Ftg. 71 Hr. Run 15 1/2 Cond.
 Pump Press 500 Wt. on Bit 8 Rotary RPM 50-60 No. of D.C. 20 O.D. 6"
 BHA Length 62133 Rot. hrs. on BHA 29 No. Stab. 0 Days on Drig. Jar 0 Wear Bushing 0 Days since Last BOP Test 0

Remarks		EXPENSE	DAILY COST				
		Rig	1500				
2 HRS. UNDER BEARING - 1 HR. CIRC OUT - 1/2 HRS. P.O.H - 1/2 HR.		Supervisor	450				
CHANGE CUTTERS ON UNDER BEARING - 1/2 HR. TRIP IN HOLE		Mud	5859				
1 1/2 HRS UNDER BEARING - 1/2 HRS. CIRC CUTTERS UP - 1/2 HR. STAY		Logging					
TRIP P. 14		Mud Logger					
		Rentals	212				
		Hauling					
		Casing					
		Monitoring					
		BHA					
		Bit					
		<u>UNDER BEARING</u>	2882				
		Day Cost	13,903				
Mud Logger	Back G	Conn. G	Trip G	Max G	ROP	Prev. Cost	273,602
Daily Mud	<u>5859</u>	Prev. Mud	<u>47,361</u>	Total Mud Cost	<u>53,240</u>	Total Cost	<u>287,505</u>

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

11-12-83

MORNING REPORT

COMPANY UNIVERSITY OF UTAH RESEARCH INST. / E.S.A.

COMPANY ENGINEER GENE TERRELL

Well No. LACKLAND A.I.B #1 Field W-DAT County & State BEAVER TEXAS
 Depth 3991' Footage Made 59 Days Since Spud 22 Form: (Sd, Sh, Lime, Salt, Other) Chit
 Present Operation: UNDER BEAMING Mud. Wt. 89 Viscosity 36 W.L. 52 Cake 132
 Chlo. 125 YP 39 PV 9 P.H. 9 HTHP -0 Oil 0 % Sd. 19 % Solids 9 %
 Vertical Test @ off °@ off °@ off °@ off °@ off °@ off °@
 Bit No. Beamers #4 Size 10" Mfg. TRAI-STATE Type LCB-D-1100 Jet Size NO Ser. No. 1588
 In 3933 Out 9 Total Ftg. 591 Hr. Run 12 1/2 Cond. _____
 Bit No. _____ Size _____ Mfg. _____ Type _____ Jet Size _____ Ser. No. _____
 In _____ Out _____ Total Ftg. _____ Hr. Run _____ Cond. _____
 Pump Press 500 Wt. on Bit 8 Rotary RPM 50-60 No. of D.C. 20 O.D. 6"
 BHA Length 627.33 Rot. hrs. on BHA 40 1/2 No. Stab. -0 Days on Drig. Jar 0 Wear Bushing 0 Days since Last BOP Test 0

Remarks		EXPENSE	DAILY COST				
		Rig	4500				
<u>2 HRS. P.O.H. - 1 1/2 HRS. TRIP IN HOLE w/ 8 1/2" BIT - 2 HRS</u>		Supervisor	450				
<u>WASH & REM PILOT HOLE FROM 3933 - 4093 @ 1 1/2 HRS. TIME</u>		Mud	6814				
<u>2 CLEAN HOLE - 2 HRS. P.O.H. - 2 HRS. PICKED UP UNDER</u>		Logging					
<u>BEAMING & TRIP IN HOLE - 12 HRS UNDER BEAMING</u>		Mud Logger					
		Rentals	0.00				
		Hauling					
		Casing					
		Monitoring					
		BHA					
		Bit					
		WELL OFF RESERVE UNDER BEAMING	1959				
<u>CALL: BEAMING</u>		2 HRS	9674				
<u>CALL: MANIP. OTHER</u>							
		Day Cost	22,909				
Mud Logger	Back G	Conn. G	Trip G	Max G	ROP	Prev. Cost	287,505
Daily Mud	<u>6114</u>	Prev. Mud		Total Mud Cost	<u>59,354</u>	Total Cost	<u>310,414</u>

R. W. DIRKS PETROLEUM ENGINEER, INC.
OIL FIELD DRILLING & PRODUCTION SUPERVISION
 PHONE 512-375-2194 P. O. DRAWER 200
 TULETA, TEXAS 78162-0200

MORNING REPORT

Date 11-19-83

COMPANY UNIVERSITY OF UTAH RESEARCH INST / 156 COMPANY ENGINEER GENE TRAMER

Well No. 4011000 AFB #1 Field _____ County & State _____
 Depth 3991 Footage Made _____ Days Since Spud 27 Form: Sd. Sh. Lime, Salt, Other _____
 Present Operation: Logging w/ GEOMAT Mud. Wt. 12.5 lb/gal Viscosity _____ W.L. _____ Cake _____
 Chlo. _____ YP _____ PV _____ P.H. _____ HTHP _____ Oil _____ % Sd. _____ % Solids _____ %
 Vertical Test @ _____ off _____ °@ _____ off _____ °@ _____ off _____ °@ _____ off _____ °@ _____ off _____ °@
 Bit No. _____ Size _____ Mfg. _____ Type _____ Jet Size _____ Ser. No. _____
 In _____ Out _____ Total Ftg. _____ Hr. Run _____ Cond. _____
 Bit No. _____ Size _____ Mfg. _____ Type _____ Jet Size _____ Ser. No. _____
 In _____ Out _____ Total Ftg. _____ Hr. Run _____ Cond. _____
 Pump Press _____ Wt. on Bit _____ Rotary RPM _____ No. of D.C. _____ O.D. _____
 BHA Length _____ Rot. hrs. on BHA _____ No. Stab. _____ Days on Drig. Jar _____ Wear Bushing _____ Days since Last BOP Test _____

Remarks		EXPENSE	DAILY COST				
2 1/2 2 1/2 HRS. WAIT ON COMPLETION RIG - 1 1/2 HRS.		Rig	1095				
Rig up Rig - 8 HRS. RIGGED UP GEOMAT & BAN C.B.L. & GAMMA RAJ - HAD 7 DOUBLE W TOOLS & PANEL		Supervisor C.B.L. Mud	450				
		Logging	2.218				
		Mud Logger					
		Rentals					
		Hauling	1000				
		Casing					
		Monitoring					
		BHA					
		Bit 8 7/8 P.O. C.B.L. 2-2 1/2" C.B.L. Panels	197 625				
		Air Comp Haul Oil S&T WATER	300 458				
		Day Cost	6243				
Mud Logger	Back G	Conn. G	Trip G	Max G	ROP	Prev. Cost	404595
Daily Mud	Prev. Mud	Total Mud Cost	Total Cost	410,938			

