

6101634

# COMPLETION REPORT

---

**GEOHERMAL PRODUCTION WELL P-88-2**

**Sulphurdale, Utah**

For

**Mother Earth Industries, Inc.  
7350 E. Evans, Suite B  
Scottsdale, Arizona 85260**



**GEOHERMAL MANAGEMENT Co., Inc. P.O. Box 2980 Evergreen, CO. 80439-2980**

6101634

COMPLETION REPORT

GEOHERMAL PRODUCTION WELL P-88-2  
(LADY LORRETTA)

Sulphurdale, Utah

For

Mother Earth Industries, Inc.  
7350 E. Evans, Suite B  
Scottsdale, Arizona 85260

Prepared by  
Geothermal Management Company, Inc.  
P.O. Box 2980  
Evergreen, Colorado 80439

July 1989

TABLE OF CONTENTS

I.	ABSTRACT.....	Page	3
II.	LOCATION.....		4
III.	WELL DRILLING AND CONSTRUCTION HISTORY.....		5
IV.	GEOLOGY.....		6
V.	PERMITS.....		7
VI.	COSTS.....		7
VII.	CLEANOUT/FLOW TEST DATA.....		8

FIGURES

Figure 1 - Location Map.....	Following Page	4
Figure 2 - Well Profile.....	" "	5
Figure 3 - Drilling Curve.....	" "	5
Figure 4 - 12" Blowout Preventer Stack.....	" "	5

APPENDICES

APPENDIX A	P-89-2 Drilling History
APPENDIX B	Production Well Drilling Plan
APPENDIX C	A Lithologic Evaluation of Drill Cuttings
APPENDIX D	Permits and related correspondance
APPENDIX E	Summary Cost Estimate

PLATE (in pocket)

PLATE I - Survey Plat of MEI Production Area

COMPLETION REPORT FOR

P-88-2

Sulphurdale, Utah

I. ABSTRACT

A geothermal production well designated P-88-2 and informally named "Lady Lorretta" was drilled and tested on Fee land controlled by Mother Earth Industries, Inc. between the dates of January 2 and January 25, 1989. The well is 3018 ft. south and 986 ft. east of the northwest corner of Section 7, T26S, R6W, SLB&M.

P-88-2 penetrated about 77 feet of Quaternary alluvium typical of "sulphur pit materials" and then transected about 723 feet of variably colored, altered and metalized ash-flow tuffs of the Three Creeks formation (Tbt). Between 135 and 230'KB, a red-brown to black hydrothermal breccia was encountered and between 750 and 800'KB the Tbt was green, strongly argillized and pyritic.

The Coconino sandstone/quartzite was penetrated at about 800'KB. The first steam entry was recorded at 815'KB and major steam-bearing fractures were logged at 825 and 830'KB. The well was bottomed in the Coconino Fm., at 951'KB, 22 days after the start of drilling.

The prime contractor for the well was Sierra Drilling Inc.; surveys were done by Sunrise Engineering, Inc. of Fillmore, Utah; Safety Services were provided by Bell Safety of Evanston, Wyoming; wellsite geological supervision was by Geothermal Management Company, Inc. of Evergreen, Colorado; and petrographic examination of drill cuttings was done by Joseph Moore of Salt Lake City, Utah. All other activities were conducted by Mother Earth Industries, Inc.

## II. LOCATION

This report pertains to MEI geothermal production well P-88-2 located near Sulphurdale, in Beaver County, Utah within the Cove Fort-Sulphurdale KGRA.


Specifically, the well is on MEI controlled fee land approximately 3018 feet south and 986 feet east of the northwest corner of Section 7, T26S, R6W, SLB&M. It is about 410 feet southwest of P-88-1A, 800 feet southwest of well 34-7A (Olga), 560 feet southwest of exploratory well S-87-4, 65 feet south of exploration well S-88-3, and 540 feet northeast of exploration well S-89-4.

Figure 1 depicts the location of the well relative to the section corner; Plate I (in the pocket) is a survey plat of the entire MEI production area.

1 6  
12 7

SECTION 7  
T.26S., R.6W. S.L.B.#M.

~3018'




WELL SITE

P-88-2

~986'

REVISIONS			By: GWH	Ckd: GWH
No.	Date	By	Date: 7-14-89	
1			Scale: 1" = 600'	
2			Dwng. No: MEIP882-1	
3			Figure 1	
4				
5				



**GEOHERMAL MANAGEMENT Co.**  
P.O. Box 2980 Evergreen, CO. 80439-2980 (303) 670-3454

LOCATION MAP P-88-2

SULPHURDALE, UTAH

### III. WELL DRILLING AND CONSTRUCTION HISTORY

In order to increase the amount of steam recoverable from the Sulphurdale geothermal field, production well P-88-2 was drilled as follows:


On January 3, 1989, 10 feet of 30" SW, ASTM A53, Grade B, ERW conductor casing was set by backhoe and cemented in place. Following a lengthy rig-up, the well was spudded on January 8, and by 0630 on January 9, a 26" hole had been drilled to 100'KB. The contract drilling engineer decided to set surface casing at this depth and on January 9, 83' of 20", 94#, K-55, BT&C was landed and cemented using a 2" tremie outside the casing.


Following nipple-up of the BOPE and repeated thawing of frozen air and mud lines, an attempt was made, on January 11, to drill ahead with a 17.5" bit. When drilling mud returned to the surface via the mousehole, it became apparent that the outside cement job had failed and operations were shut down by Mother Earth Industries, Inc.

On January 16, operations resumed with new crews. B.J. Titan successfully squeezed cement into the 20" casing and the mousehole and between January 18 and January 20 the well was drilled from 100' to 470'KB.


At 470'KB, 13.375", 61#, K-55, BT&C production casing was run and cemented without incident. On January 22, after pressure testing the BOPE, drilling resumed and on January 23, steam was encountered at 815'KB. Drilling continued into the production zone and the well was bottomed at 951'KB on January 24. A brief cleanout/flow test was run on January 25.

A drilling history, describing daily events between January 2 and January 25, 1989, drilling activity sheets, and tour reports accompany this document as Appendix A. Figure 2 is a profile of the well as completed; Figure 3 is a drilling curve showing the rate of drilling progress, and Figure 4 shows the Blowout Preventer stack used on the 13.375" casing. Appendix B, attached, is MEI's basic drilling procedure developed for production scale wells.




REVISIONS			By: GWH	Ckd: GWH
No.	Date	By	Date: 7-14-89	
1			Scale: 1" = 200'	
2			Dwng. No: MEIP882-2	
3			Figure 2	
4				
5				
 <p><b>GEO THERMAL MANAGEMENT Co.</b> P.O. Box 2980 Evergreen, CO. 80439-2980 (303) 670-3454</p>			WELL PROFILE P-88-2	
			SULPHURDALE, UTAH	







REVISIONS		
No.	Date	By
1		
2		
3		
4		
5		

  
**GEOHERMAL MANAGEMENT Co.**  
 P.O. Box 2980 Evergreen, CO. 80439-2980 (303) 670-3454  
**DRILLING CURVE P-88-2**  
**SULPHURDALE, UTAH**

By: GWH	Ckd: GWH
Date: 7-14-89	
Scale: 1" = 200' VERT.	
Dwng. No: HEIP88-3	
Figure <b>3</b>	



REVISIONS		
No.	Date	By
1		
2		
3		
4		
5		

  
**GEOHERMAL MANAGEMENT Co.**  
 P.O. Box 2980 Evergreen, CO. 80439-2980 (303) 670-3454  
**13 3/8" B.O.P.E. STACK P-88-2'**  
**SULPHURDALE, UTAH**

By: GWH Ckd: GWH  
 Date: 7/14/89  
 Scale: NONE  
 Dwng. No: ME/P88-4  
 Figure 4

IV. GEOLOGY

The Cove Fort-Sulphurdale region, in southwestern Utah, comprises folded and faulted sedimentary and metasedimentary rocks of Paleozoic to Mesozoic age that are overlain, sequentially, by Oligocene to Miocene age ash-flow tuffs and Quaternary basalts. All of the rocks except the basalts have been intruded locally by Miocene quartz monzonite and/or latite porphyry stocks, sills, and dikes.

The rocks penetrated in F-88-2 comprise hydrothermal breccias and ash-flow tuffs (Ttb), hydrothermally altered to varying extents, that have been designated as the Three Creeks Tuff Member of the Bullion Canyon Volcanics (one of the oldest of the local volcanic units). The Three Creeks Tuff has three distinct zones: an upper and a lower zone of red to grey densely welded tuff and a middle zone of poorly welded white tuff. Only the lower zone of the Three Creeks Tuff has been mapped in the Cove Fort area of interest.

This lowermost zone of the Three Creeks Tuff has been further subdivided into two cooling units. The upper unit is characterized by euhedral plates of biotite up to several millimeters wide and euhedral (beta morphology) quartz crystals while the rocks of the lower cooling unit are mineralogically the same but much finer grained. The lower unit (tentatively correlated with the Wales Canyon Formation) was not found in F-88-2.

F-88-2 penetrated "Sulphur Pit" type altered alluvial materials to 77'KB and then stayed in coarse grained, light to medium to dark grey, to green-grey, to red-brown, variably altered and pyritized Tbt to 800'KB. A hydrothermal breccia was logged between 135 and 230'KB and a section from 435 to 630'KB was noted to be highly pyritic.

The well entered the Coconino sandstone/quartzite at 800'KB with the first steam entry at 815'KB. Continued drilling of the white, vitreous, silicified Coconino resulted in increased steam flows, especially from major fractures between 825 and 830'KB. The hole was terminated in the production zone at 951'KB due to technical, wear-related problems.

Attached, as Appendix C, is a petrographic description of drill cuttings from 0 to 630'KB together with some interpretive comments. Unfortunately the cuttings from 630 to 951 were lost after they were binocularly field-logged.

V. PERMITS

Because well P-88-2 was drilled on privately owned land and not on Federal property, the permitting required was minimal. Attached as Appendix D is a copy of the relevant permit from the Utah Division of Water Resources (UDWR). Archeological clearance for the well was given as a result of studies encompassing the whole prospect area that were previously accomplished and documented. When the BOP stack on P-88-2 was pressure tested in accordance with State regulations, the test was witnessed and approved by UDWR representative John Solum.

VI. SUMMARY COST ESTIMATE

P-88-2 costs, summarized in Appendix E, averaged \$266.86 per foot for two primary reasons:

- 1) The weather was unusually severe causing delays due to repeated freeze-ups and burial of equipment beneath snow and
- 2) There arose a disagreement regarding drilling procedures between the well owner and the contracted drilling engineer that resulted in an eventual costly, time consuming change of personnel and vendors.

VII. CLEANOUT/FLOW TEST DATA

Test conducted by Jay C. Hauth of MEI.

1-25-89

1030 Close flowline valve.  
1031 Start to open master valve, slight blind ram leak.  
WHP 46 psig.  
1034 Open flowline valve, well unloads black fluid, mud  
and gravel.  
1035 Still unloading.  
1037 Still black.  
1038 Completely open master valve.  
1039 Occasional black slugs.  
1041 WHP=9 psig, flowline pressure=3-4 psig at point ~6  
feet d/s from well.  
1043 Blind rams no longer leaking. Wind North and  
light, ambient air temperature = 5F. Olga pressure  
down 0.5 psig.  
1200 Crews released.  
1215 WHP=8 psi +/- 1 psi.  
1219 S-88-3 WHP=48.8 psig, well stable, no cannonballs.  
Flow not transparent at flowline nozzle. Flare  
angle=10 degrees.  
1222 Flowline pressure = 2-3 psig.  
1300 S-88-1 = 47 psig.  
1301 Linda = 41.5 psig.  
1303 Olga = 40.5 psig.  
1405 Linda = 41.5 psig.  
1407 Olga = 40.5 psig  
1410 S-88-1 = 47 psig  
1419 P-88-2 WHP = 8 psig.  
1420 Start shut-in with flowline valve.  
1422 WHP = 20 psig, complete flowline closure, begin  
master valve closure.  
1424 WHP = 42 psig.  
1425 WHP = 43 psig.  
1426 S-88-3 = 48.4 psig.  
1427 P-88-2 = 45 psig.  
1430 P-88-2 = 45 psig.  
1431 S-88-3 = 48.5 psig.  
1448 P-88-2 = 46 psig.  
1449 S-88-3 = 49 psig.

APPENDIX A

P-88-2 DRILLING HISTORY

1-2-89  
0730 - 1800 Miscellaneous cleanup; material stocking.

1-3-89  
0730 - 1800 MIRU; Set 10' of 30" SW, ASTM A53, Grade B, ERW conductor casing.

1-4-89  
0730 - 1800 MIRU

1-5-89  
0730 - 1800 MIRU, Safety classes for entire crew.

1-6-89  
0730 - 1800 MIRU

1-7-89  
0730 - 1800 MIRU

1-8-89  
0000 - 0400 MIRU  
0400 - 0600 Spud hole with 26" Smith RB bit and drill to 30'KB. KB=6L plus 17'.  
0600 - 0800 MU new mud.  
0800 - 0900 DA to 47'KB.  
0900 - 1200 Build and condition mud.  
1200 - 1545 Service rig and change subs.  
1545 - 2300 DA 47'-100'KB. Into bedrock at about 77'KB.  
2300 - 2330 Circulate mud.  
2330 - 2400 RIH to check for fill.

1-9-89  
0000 - 0415 Circulate and condition hole.  
0415 - 0630 FODH, ice problems.  
0630 - 1400 Run 83' of 20", 94#, K-55, BT&C surface casing.  
1400 - 1430 Cement, via a 2" tremie pipe on the outside of the casing, 12 yds Class G cement plus 2% CaCl<sub>2</sub>. CIP at 1430.  
1430 - 2400 WDC; install weather protection on rig.

1-10-89  
0000 - 0300 WDC; service rig.  
0300 - 0530 Cut off 30" and 20" casings.  
0530 - 1200 Weld on Braden head, test to 3000 psi for 30 minutes.  
1200 - 2000 NU 20" Hydril.  
2000 - 2400 Continue rig-up in bitter weather.

1-11-89

0000 - 0600 Service rig, redrill mousehole, clean out cellar.  
0600 - 1000 Rig up choke and kill lines.  
1000 - 1200 MU 17.5" BHA.  
1200 - 1400 Try to pressure test BOPE to 500 psi. No luck.  
1400 - 2200 Discover cement leaking up mousehole.  
2200 - 2400 POOH, RD as per MEI instructions.

1-12 through 15-89 No operations.

1-16 to 1-25-89 See "P88-2 Activity Log" that follows in a different format.

Presented below is a brief documentation of the situation at P-88-2 on January 10 and 11, 1989.

Mr. Wayne A. Portanova  
Mother Earth Industries, Inc.  
7350 East Evans, Suite B  
Scottsdale, Az 85260

January 12, 1989

Dear Wayne:

This "Trip Report" letter is written upon my return to Evergreen on January 12, 1989 following the temporary shut down of operations on MEI well P-88-2 effective January 11, 1989. The purpose of the letter is to document my activities and my impressions of the overall situation that prevailed while I was on site.

When I arrived at Sulphurdale on Jan. 10, at about 1500 hours, the well was at 100 feet, with 97 feet of 20" casing cemented in place. The day crew was tightening the bolts on the 20" annular BOP. For the next 2 hours they continued to nipple up the BOP and the pitcher nipple/flow line. In the early evening, they began changing a valve on one of the mud pumps and this they continued to do in a driving snowstorm for several hours. Gary Sherman predicted that they would be drilling out the casing shoe by midnight after hooking up a kill line and pressure testing the 20 " annular BOP.

At 0630 on Jan. 11, the day crew was beginning to make up their bottom hole assembly after cleaning out the mousehole and a cellar-full of mud all night while repeatedly thawing air lines. Jay and Gary vigorously jumped into the work scene and tried to speed operations. Their skill and experience did help noticeably, but they too were constantly

frustrated by frozen equipment, "green hands" standing around, and the need to modify or replace various pieces of hardware. By 1300 hours, when we talked to you, the BOP had still not been pressure tested though the BHA had been made up and mud was circulating. (The following paragraphs should help you understand why the pressure test was not accomplished).

On Jan. 10, I examined the drill cuttings from 17' - 100', using the MEI Binocular Microscope. The materials penetrated from 17' to approximately 60' were similar to those recorded in the log of S-88-3. That is, a mixture of colluvial gravels of several lithologic types and cryptocrystalline silica in several habits including some that appear to be typical of hot spring deposits. From about 60' to 100', the cuttings were predominantly grey with a yellow cast. The grey is largely due to an abundance of pyrite and only secondarily to the presence of tuffaceous materials. The cuttings were 50-70% quartz, 20-25% decomposed feldspar, and about 5% pyrite. No textures or structures were visible in the fragments, and little cementation was visible. All of this means that the 20" casing was placed in rock that has been significantly altered by geothermal gasses and/or fluids.

I was told by Gary that they were able to drill 10' of "bedrock" in 35 minutes, or about 17 feet per hour. With a 26" bit, this is quite rapid, but not really "snowdrift drilling". In the light of these statistics, I agreed that 40 feet of penetration into this rock with the 20" casing would probably be adequate and safe. My thinking took into account the fact that the 13.375" casing will be installed and cemented for more than 500' in competent rock well above the point at which we anticipate intersection of the steam resource.

The reason that the crews were not able to do a pressure test on the BOP was that mud was observed filling the cellar while the mud was being pumped out of the mud tanks to test the BOP. After hours of hand-bailing the mud out of the sump (there were not available any working pumps) mud was seen to be flowing out of the mousehole into the cellar. This means that the cement job on the 20" (done from the outside of the casing, with a tremie, for some reason) was not adequate. Probably, a repair can be achieved by putting a packer into the 20" and pressure-grouting the leaks that now access the surface via the mousehole.




In summary: 1) The rig, though oversized for the job at hand, can be run in such a way as to drill your wells in a fairly cost effective manner if experienced cold weather, geothermal crews are brought in, 2) Both Jay and Gary have tried very hard to give you reasonable "bang for your buck" but they have both been fighting the weather and the lack of truly experienced hands, and 3) The 20" casing should have been cemented in the conventional "inside-out" way in light of the altered nature of the bedrock encountered. Without a geologist on site, there was no way in which the quality of the rock could be assessed rapidly and a decision made to change the cementing method.

I'm sure that you have made a wise decision by hiring experienced crews to run your rig. Hopefully, costs per foot will decrease and, more important, "green-hand related emergencies" should be avoided. I look forward to returning to P-88-2 soon and to completing the first of what I anticipate will be many successful wells this year.

Sincerely,

G.W. Hutterer  
Geothermal Management Company, Inc.

P8821et.rep



P68-2 Activity log		Last edited 1/21/89	
Date	Time (2400)	Depth, RKB	Activity
1/16/89	0800	95	Hold safety meeting w/Veco crews, Grimshaw and toolpusher
1/16/89			inspect rig for safety hazards
1/16/89	0900		start complete rig service, thaw out water lines,
1/16/89			hook up steam lines, hook up air dryer on compressor, adjust
1/16/89			cathead, put #1 pump together, thaw out water tank
1/16/89	1330		RU BJ Titan for squeeze:
1/16/89	1530		CIP, RD cementers, clean all unnecessary equip from rig,
1/16/89			rig floor, and clean location while WOC.
1/16/89	2000		Crew released for day, WOC
1/17/89	0800		Complete rig service, start up rig compressor, start engines
1/17/89			ND flowline and pitcher nipple
1/17/89			prep for rot head install
1/17/89			Safety meeting with crew
1/17/89			All hands on location attend H2S certification training by Bell Safety
1/17/89	2200		Hook up water lines and diesel lines to air comp for rot. head
1/18/89	0000		Install pipe to standpipe for air compressors
1/18/89	0300		Find elec. short in rig lighting sys
1/18/89	0400		measure, makeup bit and monel DC
1/18/89	0700		Install rot head packoff, compressors will not start
1/18/89	0800		Elec Acc arr., electrician on loc.
1/18/89	0945		#1 compressor started
1/18/89	1000		Hook up acc. and remote panel on floor, work on comps, mix foam
1/18/89	1045		Thawing acc, moving air starter from booster to unit #37 comp
1/18/89	1135		Unload hole w/air
1/18/89	1145		Inj foam 10 bbl/hr, start drilling out cement
1/18/89	1145		compressor stage pressures 20, 60, and 75 psi
1/18/89	1200		Lost air compressor, valve on Dresser fuel closed, killed motor
1/18/89	1215		Still warming acc, setup mist pump, still moving air starter to #37
1/18/89	1230		comp up again, Drilling out cmt from 77 to 95
1/18/89	1235		Compressor running, circ OK drlg ahead
1/18/89	1240	95	Hit shoe
1/18/89	1400	95	Shut down to start #2 comp, mix foam, comp. starter doesn't work,
1/18/89			drlg ahead @ 5 ft/hr
1/18/89	1430		Drill into 2" Tremie pipe, unit #37 still down
1/18/89	1500	95	2" Tremie pipe under bit in hole, milling
1/18/89	1530		Drilling on junk iron
1/18/89	1545	98	Drlg @ 98
1/18/89	1630	105	Iron milled up OK. Drlg ahead
1/18/89	1800	128	only 1 compressor up
1/18/89	1830		circ w/air, clear hole
1/18/89	1915		2nd compressor started (unit #37)
1/18/89	1950	128	fill hole w/water, watch for fallback: none observed
1/18/89	2019	128	Unload hole, drlg ahead @ 128, 2 compressors operating
1/18/89	2200	159	Drlg approx 20 ft/hr, circ hole
1/18/89	2230	159	survey N73W 1/4 degree
1/18/89	2300		LD 1-6 1/2 DC, PU 2-9" (30') DC's
1/19/89	0230	159	Drilling ahead @ 159

P88-2 Activity log		Last edited 1/21/89	
Date	Time (2400)	Depth, RKB	Activity
1/19/89	0715	282	drlg 30 ft/hr due to wt incr. from 8 to 20K WOB
1/19/89	0730	282	Penetration slowed, shows hard or frac. formation 282-298
1/19/89	1000	300	Drlg ahead @ 300 ft.
1/19/89	1115	312	Clean hole, make conn and survey N86E not corr 1/2 deg dev.
1/19/89	1145	312	drlg ahead, 10-12K bit wt. 50-60 rpm, air 250 psi @5-6Bbl/hr
1/19/89	1238	316	H2S detectors tripping approx 4 times in 5 min., Bell hand on loc.
1/19/89	1238		v. slow drlg 312-322
1/19/89	1300		Bell hand indicates detectors tripping due to vibration-corrected
1/19/89	1430	342	Make conn 342. Air hands dumping air to lower press
1/19/89	1450	347	Repair spinning chain, drlg @ 15 ft/hr (hard zone 282-322 ft)
1/19/89	1530	349	Increase mist to 8-10 Bbl/Hr., penetration incr to 20'/hr
1/19/89	1610	372	Conn 372, drilled smooth 15-20 ft/hr.
1/19/89	1635	377	drlg ahead 20 ft/hr
1/19/89	1800	402	make conn 402, had to set rotating dog in place, drlg 20 ft/hr
1/19/89	1900	410	Incr mist to 12-13 bbl/hr, no returns, incr mist to 20-25 bbl/hr
1/19/89	1915	415	not full returns, suspect water influx between 402 and 415
1/19/89	2000		Repair air line #1 pump clutch, put 13 3/8 csg on rack.
1/19/89	2030	430	waiting on air booster, poor returns due to lack of air.
1/19/89	2055	432	make conn 432, 20 bbl/hr inj rate
1/19/89	2100	432	drlg ahead @ 432, hole making out Tout 90 F
1/19/89	2140	452	Tout 84 F, more water, drlg @ 30 ft/hr
1/19/89	2200	462	Drilled at 30 ft/hr, conn 462, poor returns, booster not started
1/19/89	2230		booster won't start, est 20 BBl unloaded, meas. 100 F Tout
1/19/89	2237		Drlg ahead @ 462
1/19/89	2330	470	Sample taken; decision made to case @ 470
1/20/89	0100	470	Survey
1/20/89	0130		Wipe hole to DC's, hole clean, no fill on bottom
1/20/89			Set off H2S alarm @ rotating hd and flowline, 10 ppm to over
1/20/89			100 ppm, 4000 ppm measured in cellar.
1/20/89	0200		Mix mud w/Zn material to kill H2S
1/20/89	0600		pump @ 42 SPM 60 min, no returns: 8' fill on bottom
1/20/89			mix LCM, fill hole
1/20/89	1000		Fill hole w/mud : 131 sx gel, some LCM, revamp flowline
1/20/89			with welder to circ back to pits
1/20/89	1200		Circ and cleanout fill from 455-470, circ hole clean
1/20/89	1250	470	Incr pump to 500 psi @ 92 SPM, good returns and no noticeable
1/20/89			loss of circulation. In need of hamburgers w/fries. Lost 300 psi
1/20/89			mud pump press, assume jet plugged
1/20/89	1330	470	Pull up to 20" csg shoe (95 RKB), run back in to find 6 ft fill
1/20/89	1400		Cleanout fill and circ/cond. hole. Raise vis to 60 sec.
1/20/89	1500		Pull up to 425 and wait 20 min to see if hole is still in good shape,
1/20/89			RIH, no fill. POOH, break bit
1/20/89	1630		RU floor to run 13 3/8 csg. Do not have correct slips/spider
1/20/89	1815		mods to 13 3/8 slips.
1/20/89	1930		start to run 13 3/8" csg: run 470 ft 13 3/8 K55 BT&C (11 jts
1/20/89			plus 18 ft pup)
1/21/89	0135	470	Complete MU last jt 13 3/8, RIH clean 4" off bottom

P88-2 Activity log		Last edited 1/21/89	
Date	Time (2400)	Depth, RKB	Activity
1/21/89	0224		MU stab-in tool, start RIH w/DP
1/21/89	0340		Stab into float collar, start RU BJ Titan (cementers) on floor
1/21/89	0350		Complete BJ connections on floor, start fill csg w/mud
1/21/89	0400		Complete fill csg w/mud, secure csg and BJ lines.
1/21/89	0406		BJ start pumping, pump 10 bbl water pre-flush,
1/21/89			315 ex lead slurry, 98 ex tail slurry
1/21/89	0440		CIP, returns last 5-10 min., empty cmt tanks
1/21/89	0500		RD BJ, POOH, brk off stab-in tool
1/21/89	0530		center 13 3/8 csg inside 20" WDC
1/21/89	1000		WDC, clean excess tools off rig floor
1/21/89	1300		ND diverter sys, make rough cut on 13 3/8, remove Hydriil and spoils, make final cut
1/21/89	1700		weld on csg head (2 welders on loc: 1 inside, 1 out to maintain heat)
1/21/89	1900		Test csg head welds to 2500 psi, let cool
1/21/89	2000		Start NU 13 3/8 BOP stack
1/22/89	0700		Working on 12" Pwr-Seal flowline valve
1/22/89	0800		John Solum on location
1/22/89	1000		Northwest Air crew on location, start rigup
1/22/89	1515		RIH w/String, tag cmt at 409
1/22/89	1620		BOP tst @ 1000 psi, 8% bleedoff, still completing compressor rigup
1/22/89	1840		Drig on float shoe @ 410, air good, Tout 93 F
1/22/89	1920		Drilled through float
1/22/89	2020		in cmt @ 430
1/22/89	2040	436	
1/22/89	2115	466	
1/22/89	2135	471	drig rock, Tout 84 F
1/22/89	2145		Rig transmission problem, shutdown to repair
1/23/89	0150		resume drig
1/23/89	0220	490	Sample, Tout 75 F
1/23/89	0245	496	drig ahead @ 20 ft/hr
1/23/89	0335	510	Tout 75 F
1/23/89	0345	520	Drig ahead 60 ft/hr!
1/23/89	0415	530	Drig ahead 40 ft/hr!
1/23/89	0440	540	Drig ahead 16 ft/hr
1/23/89	0505	550	Drig ahead 26 ft/hr, Tout 81 F
1/23/89	0900	600	Drig ahead 12 ft/hr, Tout 83 F, 600-606 drig break (formation got
1/23/89	0920	620	>60 ft/hr
1/23/89	0955	640	Tout 87 F, lost foam circ briefly
1/23/89	1220	682	Survey #4, due S 1/2 deg.
1/23/89	1240	690	~40 ft/hr
1/23/89	1345	715	rot hd rubber shot, Tout 99 F
1/23/89	1410	715	resume drig w/new rubber
1/23/89	1530	742	
1/23/89	1610	770	
1/23/89	1620	772	
1/23/89			drig break 768-785, big one 777
1/23/89	1700	790	

P88-2 Activity log		Last edited 1/21/89	
Date	Time (2400)	Depth, RKB	Activity
1/23/89	1730	800	
1/23/89			fractures 804-805, slow, hard drlg 802-807
1/23/89	1905	816	fracture @ 814-815, first steam
1/23/89			foam killed, likely from H2S
1/23/89			Major steam entry 825-828
1/23/89			soft drlg 828-832
1/24/89	0200	932	Flow tee washed out, disc to mod prod. flow tee
1/24/89	0630		
1/24/89	1130	932	complete welding mods on flow tee.
1/24/89	1620		RIH w/ 12 1/4 bit, no collars
1/24/89	1825	932	bit on bottom, fractures @ 933 and 935, drlg ahead @ 11-12 ft/Hr
1/24/89			fractures @ 939 and 941, 34 minutes for 5 ft
1/24/89			fractures @ 946 and 947, 62 min for 5 ft
1/24/89	2200		lost rot hd rubber, stm on floor, saver sub jt washing
1/24/89	2225		replacing rubber
1/25/89	0000	951	WAP decision to POOH
1/25/89	1030	951	Start open flow testing "Loretta"
1/25/89	1430		SI Loretta

LEASE AND WELL NUMBER <b>P 88-2</b>	DATE <b>1-2-89</b>	DAYS <b>1</b>	DRILLED	MOLE SIZE	DEPTH
DEEPEST CASING - O.D., SHOE DEPTH		LINERS - O.D., TOP AND SHOE DEPTHS		REPAIR DOWNTIME	CONTRACTOR AND RIG NO.
FORMATION TYPE AND TOPS			PRESENT OPERATION		
			DAILY COST <b>8694.00</b> / TOTAL COST		

BIT, WEIGHT, SPEED AND HYDRAULICS RECORD

SIZE	MFG.	TYPE	NOZZLES (32nds)			DEPTH		FEET	HOURS	FEET PER HOUR	BIT WT MLE	ROT. RPM	COND. (8th)			STAND PIPE PRESS	SERIAL NUMBER	PUMP 1 / PUMP 2							
			1	2	3	IN	OUT						T	B	G			LIN	SPM	LIN	SPM				

AIR PROPERTIES

of Comp. Running	Pressure: (Compressor)	# (Logger)	# Cubic Feet per Min.	
G.P.M. (	Gal. Soap to	BBL. Water)	Temp. in	Temp. Out

MUD PROPERTIES, MATERIALS ADDED, AND COSTS

SAMPLE NO.	WT.	FUN'L VIS.	PV/VP	GELS	DW	FILTRATE CC/30 min.	CAKE 3/8" dia	% SPT	% SOLIDS	% OIL	CHLORIDES PPM	TEMP IN	TEMP OUT	DAILY MUD COST	TOTAL MUD COST

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

DIRECTIONAL SURVEYS

MEASURED INSTRUM'T DEPTH	DRIFT ANGLE	DIREC-TION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'	MEASURED INSTRUM'T DEPTH	DRIFT ANGLE	DIREC-TION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'

HOURS OPERATIONS IN SEQUENCE

BOTTOM HOLE ASSEMBLY (BHA)

<b>7:30 AM CLEAN SHOW FROM Rig AND WORK ON STERN LINES CRANE WENT TO BEARER FOR TEST unload 14 joint of 13 3/8 casing FROM Padre Tubular Check in NATIONAL oilwell stop at 5:30 P.M.</b>	<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT)	
	<input type="checkbox"/> NEW BHA	
	TOOL * DESCRIP.	OD x ID x LENGTH (in.) (in.) (feet)

DRILL STRING WEIGHT

ROTATING	.000 #
UP	.000 #
DOWN	.000 #

GASES

CO2	PPM
METH.	PPM
H2S	PPM
WET TEST	PPM <sub>w</sub>

Comments/Notes:

STEAM FLOW TEST

PSIG AT	"PLATE °F.
LBS. PER HOUR	
REPORTED BY	<i>Ray Morrison</i>

LEASE AND WELL NUMBER <b>P88-2</b>	DATE <b>1-3-89</b>	DAYS <b>2</b>	DRILLED	HOLE SIZE	DEPTH
BEST CASING - O.D., SHOE DEPTH	LINERS - O.C., TOP AND SHOE DEPTHS	REPAIR DOWN TIME	CONTRACTOR AND RIG NO.		
FORMATION TYPE AND TOPS		PRESENT OPERATION			
		DAILY COST <b>2300.00</b> TOTAL COST <b>10994.00</b>			

**BIT. WEIGHT, SPEED AND HYDRAULICS RECORD**

BIT NO.	SIZE	MFG.	TYPE	NOZZLES (32025)			DEPTH		FEET	HOURS	FEET PER HOUR	BIT WT MLB	ROT. RPM	COND. (6th)			STAND PIPE PRESS	SERIAL NUMBER	PUMP 1 / PUMP 2	
				1	2	3	IN	OUT						T	B	G			LIN	SPM

**AIR PROPERTIES**

No. of Comps. Running	Pressure: (Compressor)	# (Logger)	# Cubic Feet per Min.
G.P.M.:	Gal. Soap to	63L. Water)	Temp. In
			Temp. Out

**MUD PROPERTIES, MATERIALS ADDED, AND COSTS**

SAMPLE TIME	WT.	FUNIL. VIS.	PV/VP	GELS	PH	FILTRATE CC/30 min.	CAKE 32nds	% SAND	% SOLIDS	% OIL	CHLORIDES PPM	TEMP IN	TEMP OUT	DAILY MUD COST	TOTAL MUD COST

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

**DIRECTIONAL SURVEYS**

MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIREC. TION	COORDINATES	VERT. DEPTH (VKS)	DOGLEG SEV. 0/100'	MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIREC. TION	COORDINATES	VERT. DEPTH (VKS)	DOGLEG SEV. 0/100'

**HOURS OPERATIONS IN SEQUENCE BOTTOM HOLE ASSEMBLY (BHA)**

<b>7:30</b> WORK ON STEAM LINE RAISE DERIVE Had Safety meeting with ALL the men and Steve Egan Picked weld on 30" Conductor And mud tanks Run some AIR line and Fuel line unload Acme Tank and check it in unload Tibbett Tank unload Gel + Cede Ash	<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT) <input type="checkbox"/> NEW BHA
	TOOL * DESCRIPT. OD x ID x LENGTH (in.) (in.) (feet)

<b>DRILL STRING WEIGHT</b>	
ROTATING	,000 #
UP	,000 #
DOWN	,000 #
<b>GASES</b>	
CO2	PPM
METH.	PPM
H2S	PPM
WET TEST	PPM <sub>w</sub>

Comments/Notes:	<b>STEAM FLOW TEST</b>	"PLATE
	PSIG AT	°F.
		LBS. PER HOUR

REPORTED BY  
*Ray Sherman*

LEASE AND WELL NUMBER <b>P-88-2</b>	DATE <b>1-4-89</b>	DAYS <b>3</b>	DRILLED	HOLE SIZE	DEPTH
DEEPEST CASING - O.D., SHOE DEPTH	LINERS - O.D., TOP AND SHOE DEPTHS	REPAIR DOWN TIME	CONTRACTOR AND RIG NO.		
FORMATION TYPE AND TOPS		PRESENT OPERATION			
		DAILY COST <b>7310.00</b> / TOTAL COST <b>15304.00</b>			

BIT, WEIGHT, SPEED AND HYDRAULICS RECORD

SIZE	MFG.	TYPE	NOZZLES (32-75)			DEPTH		FEET PER HOUR	BIT WT. MLB	ROT. RPM	COND. (82)			STAND PIPE PRESS.	SERIAL NUMBER	PUMP 1 / PUMP 2	
			1	2	3	IN	OUT				T	S	G			LIN	SPM

AIR PROPERTIES

of Comp. Running	Pressure: (Compressor)	# (Logger)	Cubic Feet per Min.
G.P.M. ( )	Gal. Speed to	U.S.L. Water)	Temp. in / Temp. Out

MUD PROPERTIES, MATERIALS ADDED, AND COSTS

SAMPLE NO.	WT.	PUMP VIS.	SWAMP	GELS	PH	FILTRATE CC/30 min.	CAKE 32oz	% SAND	% SOLIDS	% OIL	CHLORIDES PPM	TEMP IN	TEMP OUT	DAILY MUD COST	TOTAL MUD COST

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

DIRECTIONAL SURVEYS

MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT. DEPTH (VKB)	DOGLES REV. 5/100'	MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT. DEPTH (VKB)	DOGLES REV. 0/100'

HOURS OPERATIONS IN SEQUENCE BOTTOM HOLE ASSEMBLY (BHA)

7:30 Start Rig up <del>and</del> <b>Rig Floor</b> and Rig up Guide line and lay stem line to water Pond had safety meeting with men	<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT) <input type="checkbox"/> NEW BHA	
	Rig up some steam heater spot van for mud and hand out in low run elec line weld on 2" cotton and mud tank weld on 2" cotton on conductor pipe <del>1200 gal</del> OF Fuel	TOOL * DESCRIP. OD x ID x LENGTH (in.) (in.) (feet)
1330	ROTATING	,000 #
1:30 P.M. Showed Tabban was work 24" pipe wrench and wrench slip and hot him over right eye had to 5 <del>STICKS</del> STICKS do return to work. 1536	UP	,000 #
	DOWN	,000 #
	GASES	
	CO <sub>2</sub>	PPM
	METH.	PPM
	H <sub>2</sub> S	PPM
	WET TEST	PPM <sub>w</sub>
Comments/Notes:	STEAM FLOW TEST "PLATE	
	PSIG AT	°F.
	LBS. PER HOUR	
	REPORTED BY <i>Ray Shuman</i>	



LEASE AND WELL NUMBER <b>P-88-2</b>		DATE <b>1-5-89</b>	DAYS <b>4</b>	DRILLED	HOLE SIZE	DEPTH
BEST CASING - O.D., SHOE DEPTH		LINERS - O.D., TOP AND SHOE DEPTHS		REPAIR DOWN TIME	CONTRACTOR AND RIG NO.	
FORMATION TYPE AND TOPS				PRESENT OPERATION		
				DAILY COST <b>4290</b>	TOTAL COST <b>19594.00</b>	

BIT, WEIGHT, SPEED AND HYDRAULICS RECORD

SIZE	MPG.	TYPE	NOZZLES (32nd)			DEPTH		FEET	HOURS	FEET PER HOUR	BIT WT MLB	ROT. RPM	COND. (8th)			STAND PIPE PRESS	SERIAL NUMBER	PUMP 1 / PUMP 2			
			1	2	3	IN	OUT						T	S	G			LIN	SPM	LIN	SPM

AIR PROPERTIES

# of Comp. Running	Pressure: (Compressor)	# (Logger)	Cubic Feet per Min.	
G.P.M. ( )	Gel Soap to	BBL. Water)	Temp. in	Temp. Out

MUD PROPERTIES, MATERIALS ADDED, AND COSTS

SAMPLE NO	WT.	FUN'L VIS.	PV/YP	GELS	P-	FILTRATE CC/30 min.	CAKE 32nds	% SAND	% SOLIDS	% OIL	CHLORIDES PPM	TEMP IN	TEMP OUT	DAILY MUD COST	TOTAL MUD COST

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

DIRECTIONAL SURVEYS

MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'	MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'

HOURS OPERATIONS IN SEQUENCE

7:30 CLEAN SHOW 5 MEN AT  
 BELL SAFETY CLASS ONE CREW WORK ON STIEN  
 LIME AND AIR LINE WORK WITH ELECTRICIAN  
 5 MEN IN BELL SAFETY CLASS ONE CREW  
 WORK ON RIGGING UP FLOW WELDER WORK  
 ON MUD TRAKE AND BLEND 26 RAY 17 1/2  
 AND 12 1/4 GAGE REPACK SWIVEL INSTILL  
 PAT HOLE AND A JUST CATHEAD WORK  
 ON MUD PUMP AND SET IN MIXING PUMP  
 SET IN HEATER STOP AT 1800 HR.

BOTTOM HOLE ASSEMBLY (BHA)

<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT)	TOOL * DESCRIP.	OD * ID * LENGTH (in.) (in.) (feet)
<input type="checkbox"/> NEW BHA		
DRILL STRING WEIGHT		
ROTATING		.000 #
UP		.000 #
DOWN		.000 #
GASES		
CO2		PPM
METH.		PPM
H2S		PPM
WET TEST		PPM W

Comments/Notes:

STEAM FLOW TEST	"PLATE
PSIG AT	°F.
LBS. PER HOUR	
REPORTED BY	<i>Ray Sherman</i>

LEASE AND WELL NUMBER <b>P-88-2</b>	DATE <b>1-6-89</b>	DAYS <b>5</b>	DRILLED	HOLE SIZE	DEPTH
BEST CASING - O.D., SHOE DEPTH	LINERS - O.D., TOP AND SHOE DEPTHS	REPAIR DOWN TIME	CONTRACTOR AND RIG NO. <b>M.E.I. Rig 1</b>		
FORMATION TYPE AND TOPS		PRESENT OPERATION <b>Rig up</b>			
		DAILY COST <b>9809</b>		TOTAL COST <b>29403.00</b>	

BIT, WEIGHT, SPEED AND HYDRAULICS RECORD

SIZE	MFG.	TYPE	NOZZLES (SIZES)			DEPTH		FEET PER HOUR	BIT WT. LBS.	ROT. RPM	COND. (8th)			STAND PIPE PRESS.	SERIAL NUMBER	PUMP 1 / PUMP 2	
			1	2	3	IN	OUT				1	2	3			LIN	SPM

AIR PROPERTIES

of Comd. Running	Pressure (Compressor)	# (Logger)	Feet per Min.
G.P.M. I	Gal. Soap to	BBL. Water)	Temp.
			Temp. Out

MUD PROPERTIES, MATERIALS ADDED, AND COST

SAMPLE NO.	WT.	FUNNEL VISC.	PL/VE	GELS	PH	FILTRATE CC/30 min.	CAKE 31/64"	% SAND	% SOLIDS	% OIL	CHLORIDE PPM	TEMP IN	TOTAL MUD COST

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

DIRECTIONAL SURVEYS

MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'	MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'

HOURS

OPERATIONS IN SEQUENCE

BOTTOM HOLE ASSEMBLY (BHA)

2:30 Rig up Floor, clean down Bell safety, class all M.E.I. & Prod. Ctr. Operator certify work on bit and mud Pumps welded in mix pump in still wind walks, Rescue Rammer closing unit and sub & Flow Tee and spigot safe 24" B.C. & 12" BIT Rig up water line and start to fill mud tanks Five tubes in number 1 tank pull water in 2 tank put it of water weld on tank stop at 18:00 hr.	<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT) <input type="checkbox"/> NEW BHA
	TOOL * DESCRIP.      OD x ID x LENGTH (in.) (in.) (feet)
	DRILL STRING WEIGHT ROTATING      .000 # UP      .000 # DOWN      .000 #
	GASES CO2      PPM METH.      PPM H2S      PPM WET TEST      PPM <sub>w</sub>
Comments/Notes: 1-7-89 2:50 start Pick up keys and bit weld on mud tank.	STEAM FLOW TEST      "PLATE PSIG AT      °F. LBS. PER HOUR
	REPORTED BY <i>Nancy Salmeron</i>

WELL AND WELL NUMBER <i>P-88-2</i>	DATE <i>1-7-89</i>	DAYS <i>6</i>	DRILLED	HOLE SIZE	DEPTH
DEEPEST CASING - O.D., SHOE DEPTH	LINERS - O.D., TOP AND SHOE DEPTHS	REPAIR DOWN TIME	CONTRACTOR AND RIG NO. <i>MEI Rigt</i>		
FORMATION TYPE AND TOPS			PRESENT OPERATION <i>R.L. SA</i>		
			DAILY COST <i>4773.00</i> TOTAL COST <i>34176.00</i>		

BIT, WEIGHT, SPEED AND HYDRAULICS RECORD

NO.	SIZE	MFG.	TYPE	NOZZLES (32nds)			DEPTH		FEET	HOURS	FEET PER HOUR	BIT WT. LBS	ROT. RPM	COND. (8th)			STAND PIPE PRESS	SERIAL NUMBER	PUMP 1 / PUMP 2	
				1	2	3	IN	OUT						T	B	G			LIN	SPM

AIR PROPERTIES

No. of Comp. Running		Pressure: (Compressor)	# (Logger)	Cubic Feet per Min.	
Mist	G.P.M. ( )	Gel. Soap to	BBL. Water	Temp. In	Temp. Out

MUD PROPERTIES, MATERIALS ADDED, AND COSTS

AMPLE TIME	FUN'L VIS.	PV/YP	GELS	PH	FILTRATE C./30 min.	CAKE 32nds	% SAND	% SOLIDS	% OIL	CHLORIDES PPM	TEMP IN	TEMP OUT	DAILY MUD COST	TOTAL MUD COS

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

DIRECTIONAL SURVEYS

MEASURED INSTRUMT DEPTH	DRIFT ANGLE	DIREC-TION	COORDINATES	VERT. DEPTH (VKB)	DOGLED SEV. 0/100'	MEASURED INSTRUMT DEPTH	DRIFT ANGLE	DIREC-TION	COORDINATES	VERT. DEPTH (VKB)	DOGLED SEV. 0/100'

OPERATIONS IN SEQUENCE

HOURS <i>7:30</i> weld on mud Tank Rig up <i>Board</i> Fill out water and fill mud tank start pump meter & check out meter work on water line <i>Make up</i> MAKE UP Kelly and Pick up same one crews home AT 15:00 hr mix mud in still Floor line work on steel meter by sub Boss and water to mud tank & Floor	<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT) <input type="checkbox"/> NEW BHA
	TOOL * DESCRIPT. OD x ID x LENGTH (in.) (in.) (feet)
DRILL STRING WEIGHT ROTATING .000 # UP .000 # DOWN .000 #	
GASES CO <sub>2</sub> PPM METH. PPM H <sub>2</sub> S PPM WET TEST PPM <sub>w</sub>	
Comments/Notes: <i>High PM Build volume mud work on mud pump drill to 35 ft speed in at 4:00 PM. Kelly KB 12/6</i>	STEAM FLOW TEST PSIG AT LBS. PEI REPORTED BY <i>Jay Sharma</i>

CASE AND WELL NUMBER <b>P 88-2</b>	DATE <b>1-8-89</b>	DAYS <b>7</b>	DRILLED <b>80</b>	MOLE SIZE <b>26</b>	DEPTH <b>100</b>
BEST CASING - O.D., SHOE DEPTH	LINERS - O.D., TOP AND SHOE DEPTHS	REPAIR DOWN TIME	CONTRACTOR AND RIG NO. <b>M.E.I.</b>		
FORMATION TYPE AND TOPS <b>GRAY TUFF</b>			PRESENT OPERATION <b>P.O.H To Check Perfor</b>		
DAILY COST			TOTAL COST		

BIT, WEIGHT, SPEED AND HYDRAULICS RECORD

SIZE	MFG.	TYPE	NOZZLES (32nds)			DEPTH		FEET PER HOUR	BIT WT. MLB	ROT. RPM	COND. (PSI)			STAND PIPE PRESS	SERIAL NUMBER	PUMP 1 / PUMP 2	
			1	2	3	IN	OUT				T	B	G			LIN	SPM
26	Smt	RB	14	20		30		72	60-70				100		6	7 1/2	

AIR PROPERTIES

of Comp. Running	Pressure: (Compressor)	# (Loggers)	Cubic Feet per Min.
G.P.M. (	Gal. Soap to	BBL. Water)	Temp. In / Temp. Out

MUD PROPERTIES, MATERIALS ADDED, AND COSTS

SAMPLE NO.	WT.	FUN'L VIS.	PV/VP	GELS	PH	FILTRATE CC/30 min.	CAKE 32nds	% SAND	% SOLIDS	% OIL	CHLORIDES PPM	TEMP IN	TEMP OUT	DAILY MUD COST	TOTAL MUD COST
88	45													592.00	592.00

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

DIRECTIONAL SURVEYS

MEASURED INSTRUMT DEPTH	DRIFT ANGLE	DIREC-TION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'	MEASURED INSTRUMT DEPTH	DRIFT ANGLE	DIREC-TION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'

HOURS OPERATIONS IN SEQUENCE BOTTOM HOLE ASSEMBLY (BHA)

HOURS	OPERATIONS IN SEQUENCE	BHA
12:00 12:30	Rig up	<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT) <input type="checkbox"/> NEW BHA
12:30 2:00	Perf up sub	
2:00 4:00	work on pump #2 Thru Hydraulics	TOOL * DESCRIPT. / OD x ID x LENGTH (in.) (in.) (feet)
04:00 5:00	P Spud in	BIT
05:00 6:00	Drilled to 30	2 9" DC
6:00 8:00	Run out Flare Build Var and water	2 10 sub
8:00 9:00	DRIF to 47	
9:00 12:00	conditions met and Fill water tank	
12:00 12:45	Sea Run	DRILL STRING WEIGHT
12:45 3:45	Pick up Drill and change sub	ROTATING .000 #
3:45 11:00	Drilling Formation change 40 to 100 FT	UP .000 # DOWN .000 #
11:00 11:30	Close	GASES
11:30 12:00	check for fill	CO2 PPM METH. PPM H2S PPM WET TEST PPM <sub>w</sub>

Comments/Notes: <b>After close Rig up to Run casing.</b>	STEAM FLOW TEST	"PLATE
	PSIG AT	"F.
		LBS. PER HOUR
	REPORTED BY	<i>Jay Shamer</i>

LEASE AND WELL NUMBER <b>0-88-2</b>	DATE <b>1-9-89</b>	DAYS	DRILLED <b>NON</b>	HOLE SIZE <b>20"</b>	DEPTH <b>100</b>
BEST CASING - O.D., SHOE DEPTH <b>25" 20 97</b>	LINERS - O.D., TOP AND SHOE DEPTHS	REPAIR DOWN TIME	CONTRACTOR AND RIG NO. <b>MEI RIG</b>		
FORMATION TYPE AND TOPS			PRESENT OPERATION <b>WOC</b>		
			DAILY COST <b>980</b> / TOTAL COST <b>52,591.0</b>		

BIT, WEIGHT, SPEED AND HYDRAULICS RECORD

BIT NO.	SIZE	MFG.	TYPE	NOZZLES (32nds)			DEPTH		FEET	HOURS	FEET PER HOUR	BIT WT MLB	ROT. RPM	COND. (8th)			STAND PIPE PRESS	SERIAL NUMBER	PUMP 1 / PUMP 2	
				1	2	3	IN	OUT						T	B	G			LIN	SPM
26	Smith	RB		18	20	30	20	100	100	45	12	10	3060				100	-	6	2 1/4

AIR PROPERTIES

No. of Comp. Running	Pressure (Compressor)	# (Logger)	# Cubic Feet per Min.
G.P.M. (	Gal. Soap to	EBL Water)	Temp. In
			Temp. Out

MUD PROPERTIES, MATERIALS ADDED, AND COSTS

SAMPLE NO.	WT.	FUN'L VIS.	PV/VG	GELS	PH	FILTRATE CC/30 min.	CAKE 32nds	% SAND	% SOLIDS	% OIL	CHLORIDES PPM	TEMP IN	TEMP OUT	DAILY MUD COST	TOTAL MUD COST
510		74													

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

DIRECTIONAL SURVEYS

DRIFT ANGLE	DIREC-TION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 3/100'	MEASURED INSTRUMT DEPTH	DRIFT ANGLE	DIREC-TION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'

OPERATIONS IN SEQUENCE

BOTTOM HOLE ASSEMBLY (BHA)

HOURS	<p><b>CIRC Survey</b></p> <p><b>P.O.H. 3 BREAK OUT BIT + SOL</b></p> <p><b>Rig up and Run 99.39 20" casing 455 944 with float shoe at 97 FT. Cement with 12 yd of class G cement 85% on yd and 15 yd with 2% Col in place at 2130 good Return 10 FT of 2" pipe in ANK Cement WOC</b></p>	<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT) <input type="checkbox"/> NEW BHA TOOL * DESCRIP:    OD x ID x LENGTH (in.) (in.) (feet) <p style="text-align: center;"><b>None</b></p>
	<p><b>DRILL STRING WEIGHT</b></p> <p>ROTATING .000 #</p> <p>UP .000 #</p> <p>DOWN .000 #</p>	
	<p><b>GASES</b></p> <p>CO<sub>2</sub> PPM</p> <p>METH. PPM</p> <p>H<sub>2</sub>S PPM</p> <p>WET TEST PPM<sub>w</sub></p>	
Comments/Notes:	<p><b>550 P.D. weld on head OUTING OF 20" + 30" casing</b></p>	<p><b>STEAM FLOW TEST</b> "PLATE</p> <p>PSIG AT °F.</p> <p>LBS. PER HOUR</p> <p>REPORTED BY <i>[Signature]</i></p>

LEASE AND WELL NUMBER <i>P-88-2</i>	DATE <i>1-10-89</i>	DAYS <i>9</i>	DRILLED <i>RYAN</i>	HOLE SIZE <i>20"</i>	DEPTH <i>100</i>
BEST CASING C.O.D. SHOE DEPTH <i>20" 99'</i>	LINERS O.D., TOP AND SHOE DEPTHS	REPAIR DOWN TIME	CONTRACTOR AND RIG NO. <i>MEI Rig 1</i>		
FORMATION TYPE AND TOPS	PRESENT OPERATION				
DAILY COST <i>10,505</i>			TOTAL COST <i>62,999.70</i>		

BIT, WEIGHT, SPEED AND HYDRAULICS RECORD

SIZE	MFG.	TYPE	NOZZLES (32 PSI)			DEPTH		FEET	HOURS	FEET PER HOUR	BIT WT MLB	ROT. RPM	COND. (PSI)			STAND PIPE PRESS	SERIAL NUMBER	PUMP 1 / PUMP 2			
			1	2	3	IN	OUT						T	S	G			LIN	SPM	LIN	SPM

AIR PROPERTIES

Net Comp. Running	Pressure: (Compressor)	# (Logger)	Cubic Feet per Min.
G.P.M. ( )	Gal. Soap to	BGL Water	Temp. In
			Temp. Out

MUD PROPERTIES, MATERIALS ADDED, AND COSTS

SAMPLE NO.	WT.	FUN'L VIS.	RV/VP	GELS	PH	FILTRATE CC/30 min.	CAKE 32 PSI	% SAND	% SOLIDS	% OIL	CHLORIDES PPM	TEMP IN	TEMP OUT	DAILY MUD COST	TOTAL MUD COST

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

DIRECTIONAL SURVEYS

MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'	MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT. DEPTH (VKB)	DOGLEG SEV. 0/100'

OPERATIONS IN SEQUENCE

SOTTOM HOLE ASSEMBLY (SHA)

<p><i>W.O.C. - SURV RIG</i></p> <p><i>CUT OFF 30" casing and 30"</i></p> <p><i>clean out CELLAR - hold on head and test to 300 PSI for 30 min.</i></p> <p><i>Nipped up 20" Hydrill</i></p> <p><i>change out 3" and 2" mud valve on #1 pump</i></p> <p><i>instill flow line</i></p> <p><i>instill Kelly Hose Rig up to Drill Mouse Hole</i></p>	<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT)	TOOL DESCRPT.		OD x ID x LENGTH (in.) (in.) (feet)		
	<input type="checkbox"/> NEW SHA					
	DRILL STRING WEIGHT					
	ROTATING	,000 #				
	UP	,000 #				
	DOWN	,000 #				
	GASES					
	CO <sub>2</sub>	PPM				
METH.	PPM					
H <sub>2</sub> S	PPM					
WET TEST	PPM <sub>w</sub>					
<p>Comments/Notes: <i>SUR RIG THROUGHT OUT A.D. LINE Re DRILL mouse</i></p> <p><i>and install Break down Mouse Hole Ass.</i></p> <p><i>@ 6:00 AM install <del>flow</del> fill up line</i></p> <p><i>and Rig up <del>flow</del> casing unit</i></p>	STEAM FLOW TEST		"PLATE			
	PSIG AT		°F.			
			LBS. PER HOUR			
REPORTED BY		<i>Sally Schuman</i>				

LEASE AND WELL NUMBER <b>P-88-2</b>	DATE <b>2-11-89</b>	DAYS <b>10</b>	DRILLED <b>NONE</b>	HOLE SIZE <b>20"</b>	DEPTH <b>900</b>
DEEPEST CASING - O.D., SHOE DEPTH <b>20" 97"</b>	LINERS - O.D., TOP AND SHOE DEPTHS	REPAIR DOWN TIME	CONTRACTOR AND RIG NO. <b>MEI Rig 1</b>		
FORMATION TYPE AND TOPS	PRESENT OPERATION <b>Shot down</b>				
DAILY COST <b>8208</b> / TOTAL COST <b>65,207</b>					

**BIT, WEIGHT, SPEED AND HYDRAULICS RECORD**

SIZE	MFG.	TYPE	NOZZLES (32nds)			DEPTH		FEET PER HOUR	BIT WT MLB	ROT. RPM	COND. (SI)			STAND PIPE PRESS	SERIAL NUMBER	PUMP 1 / PUMP 2	
			1	2	3	IN	OUT				T	B	G			LIN	SPM

**AIR PROPERTIES**

% of Comp. Running	Pressure: (Compressor)	# (Logger)	Cubic Feet per Min.
G.P.M. ( )	Gal. Soap to	B3L. Water)	Temp. In
Temp. Out			

**MUD PROPERTIES, MATERIALS ADDED, AND COSTS**

SAMPLE NO.	WT.	FUN'L VIS.	PV/VP	GELS	PH	FILTRATE CC/30 min.	CAKE 32nds	% SAND	% SOLIDS	% OIL	CHLORIDES PPM	TEMP IN	TEMP OUT	DAILY MUD COST	TOTAL MUD COST

MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS

**DIRECTIONAL SURVEYS**

MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT DEPTH (VKB)	DOLGERS SEV. 0/100'	MEASURED INSTRUMENT DEPTH	DRIFT ANGLE	DIRECTION	COORDINATES	VERT. DEPTH (VKB)	DOGLER SEV. 0/100'

**HOURS OPERATIONS IN SEQUENCE BOTTOM HOLE ASSEMBLY (BHA)**

<b>12:00</b> 6:00 In Rig Thruout air line Re Drilled mouse hole Brake down mouse Hole Ass clean out cellan <b>6:00</b> 10:00 Rig up kill line and Rig up Chose unit <b>10:00</b> 12:00 Pick up 1 7/8 down Ass <b>12:00</b> 2:00 Fry to Test <b>2:00</b> 6:00 clean out cellan Fine That we do not have a good GEMENT job mud coming up mouse Hole may clean Kelly and draw mud line and part that will Freeze Two men walk off at <b>12:00</b> 3 men plus myself work till 10:00	<input type="checkbox"/> NO CHANGE (SEE PRIOR REPORT!) <input type="checkbox"/> NEW BHA																		
	<table border="1"> <thead> <tr> <th>TOOL * DESCRIPT.</th> <th>OD x ID x LENGTH (in.) (in.) (feet)</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>	TOOL * DESCRIPT.	OD x ID x LENGTH (in.) (in.) (feet)																
TOOL * DESCRIPT.	OD x ID x LENGTH (in.) (in.) (feet)																		
<table border="1"> <thead> <tr> <th colspan="2">DRILL STRING WEIGHT</th> </tr> </thead> <tbody> <tr><td>ROTATING</td><td>.000 #</td></tr> <tr><td>JP</td><td>.000 #</td></tr> <tr><td>DOWN</td><td>.000 #</td></tr> </tbody> </table>	DRILL STRING WEIGHT		ROTATING	.000 #	JP	.000 #	DOWN	.000 #	<table border="1"> <thead> <tr> <th colspan="2">GASES</th> </tr> </thead> <tbody> <tr><td>CO<sub>2</sub></td><td>PPM</td></tr> <tr><td>METH.</td><td>PPM</td></tr> <tr><td>H<sub>2</sub>S</td><td>PPM</td></tr> <tr><td>WET TEST</td><td>PPM<sub>w</sub></td></tr> </tbody> </table>	GASES		CO <sub>2</sub>	PPM	METH.	PPM	H <sub>2</sub> S	PPM	WET TEST	PPM <sub>w</sub>
DRILL STRING WEIGHT																			
ROTATING	.000 #																		
JP	.000 #																		
DOWN	.000 #																		
GASES																			
CO <sub>2</sub>	PPM																		
METH.	PPM																		
H <sub>2</sub> S	PPM																		
WET TEST	PPM <sub>w</sub>																		
Comments/Notes: <b>2</b>	<table border="1"> <thead> <tr> <th colspan="2">STEAM FLOW TEST</th> <th>PLATE</th> </tr> </thead> <tbody> <tr> <td>PSIG AT</td> <td>°F.</td> <td> </td> </tr> <tr> <td colspan="3">LBS. PER HOUR</td> </tr> </tbody> </table>	STEAM FLOW TEST		PLATE	PSIG AT	°F.		LBS. PER HOUR											
STEAM FLOW TEST		PLATE																	
PSIG AT	°F.																		
LBS. PER HOUR																			
REPORTED BY <b>Gary Sherman</b>																			

TIME	DEPTH	NAME	ACTIVITY LOG	WELL #	DATE
12:00	0	0			
12:30	0	0			
02:00	0	0	Rig Serv		
04:00	0	0	pick up subs		
05:00	27'	0	work on pump #2		
06:00		0	spud in		
08:00	47'	0	Drill		
09:00		0	Drill		
12:00	12:00	0	Drill		
13:00		0	Condition mud		

DATE: 1-8-89

COMMENTS

WELL #: [P.88-2]



UERN

MEL DRILLING ACTIVITY LOG		WELL #: [P00-2]	DATE: [1-8-89]
TIME	DEPTH	NAME	COMMENTS
<sup>NOON</sup> 12:00	12:45		Checked oil on Engines
12:05	1:05		Air-Iced up lines
1:05	3:45		Made up Callers # 1
3:45	4:05		Started Drilling — 47' in depth
4:05	4:20		Strata change 60 feet Gray Tuff (not too hard to drill)
4:20	5:04		Gray Tuff turned a little lighter - Getting harder to drill
5:04	7:35		Make up Callers
7:35	9:46		Started to drill (Callers # 2) Still in Gray Tuff - Getting a little harder to drill
9:46	10:02		Started Drilling — Cut drilling to 10' per hr. Air lines ICED UP - Engines wouldn't rap up - Need a separator (Air from water)
10:02	10:58		Went back to drilling
10:58	12:00		Drilled to 100 ft. — Circulated

UERN GRIMSHAW

1 401 262 1705 Jc 06.89 11:54 P.05

MEI DRILLING ACTIVITY LOG WELL #: [P. 88-2] DATE: [1-9-88]

TIME	DEPTH	NAME	COMMENTS
00:00			Circulate Hole & Condition mud
03:00			Start to Trip out Hole / Drained MUD line And Kelly Hose
03:30			Air line's Froze to Control panel Lost all Air To Rig / Put Heat on Air lines to Though System / out of De-Icer.
04:15			Start to trip out Hole / Top Collet joint will not Break / put cat line on it / Did not Help / Had to Heat the joint with Larry The welder / Finally Broke
05:30			Finished to trip out of Hole
06:30			out of Hole / Rig up And-Run 2" Tremie pipe to Cement with.
08:00			Rig up to Run Casing 20" picked up Slips / tongs / spicers / Elevators / Had to Change Are tongs and Hang there's / Same with Elevators
10:00			Pick up 1st joint of 20" with shoe And ran in Hole
10:30			Pick up 2nd joint / wont make up / Bottom joint

Break  
down

NEW  
1 501 265 1703 Jan 06 09 11:54 P.05

MEI DRILLING ACTIVITY LOG WELL #: [ sp 88-2 ] DATE: [ 1-9-88 ]

TIME	DEPTH	NAME	COMMENTS
10:30			Keeps moving around Hard to start Thread's / used Hyd winch And got it to start.
11:30		Brent Jensen	pick up 3rd joint, Clean threads / Turn over
A			

263 1703 Jan 06, 89 11:34 P.05

Ueda Grains Haus

WELL DRILLING ACTIVITY LOG WELL # [1-9-88]	DATE [1-9-88]	COMMENTS	TIME	DEPTH NAME
		Installing 20" casing	18:00	13:30
		Meppling up <del>to</del> with 2" greent line	18:30	14:00
		Cemented hole. Good return	19:00	14:30
		Cleared out Shaker + Tank, Flow live, Return live, greent line and Sells. Was over 2 yds. in it. Cut <del>out</del> hole in 30" conductor to drain cement out. Cement had set up.	19:30	14:30
		Put <del>some</del> plastic around rig - hooked up another heater. Hope it will help out with our <u>Tring</u> WP. Put tarps over generator house. Serviced engines. W.D.C.	7:30	12:00
		W.D.C.	14:30	2400

MEI DRILLING ACTIVITY LOG WELL #:[ P. 88-2]

DATE:[ 1-10-89

TIME	DEPTH	NAME	COMMENTS
12:00		Brent	Wait on Cement to Dry Hands where getting Bolt's clean and Brading Head out of snow and Cleaned up.
3:00		Jansen	Larry's portable welding got here and cut off 30" casing Had to split it, and cut off 20". (Then we laid it Down)
5:30			Crew Laid Down the split pieces + Crew Hooked on to well Head + Cleaned mud off it and Staked on Casing welding @ Ground Level Load out eqpt, on floor to Case and Cement with / laid Down 20" Landing joint. - Load out spider's, slips, Elevator's, tong's,
8:45			start to Rig up floor to Drill - add tong weights - Hooked up torq gauge for tong's / BOP line's to floor + Run Air line/ still welding on Head @ 10:00 A.M. Hook Pick up SUB. For pick up Slings -

MEI DRILLING ACTIVITY LOG WELL # [P. 88-2]

DATE: [1-10-88]

TIME	DEPTH	NAME	COMMENTS
9:45		Burr	well Head is on presser testing @ 11:20 AM
		J	Pick up Slings to Nipple up BOP
12:00		Jansen	Put Bit on floor to Drill Mouse Hole
			Crew Change

Vern Grimshaw

P88-2

#1

MEI DRILLING ACTIVITY LOG WELL # [ ~~1-10-88~~ ] DATE [ 1-10-89 ]

TIME	DEPTH	NAME	COMMENTS
12:00			Removed beaver slide + steps
13:00			Picked up spool after cleaning it and the well head, then set the spool on.
			Put bolts in and hand tightened them.
1330			Picked up annuler and <del>set</del> it (after we cleaned it up. Put bolts <del>it</del> in to hand tight.
14:30			Picked up 20" casing with flang, set it on. The welder took measurements for <del>return</del> mub return line. Took back off and layed it down for welder. He welded on a 3'x 8" casing for return.
<del>3:30</del>			
3:30			Men are tightening bolts on spool + annuler. Will take some time. (New hand came on at 4:00) <sup>13:11</sup> Anderson
4:30			Set pincher nepple on annuler. Tightened nuts down. Crew still working on spool + annuler bolts.
7:00			Set beaver ramp + stairs, still tightening bolts
8:00			Pounded on Bolts again, spool + annuler

I need my dictionary

1 01 00 1703 JAN 06 99 11:54 P.05

MEI DRILLING ACTIVITY LOG WELL #: [ P-88-2 ] DATE: [ 1-10-89 ]

TIME	DEPTH	NAME	COMMENTS
------	-------	------	----------

20:00			<p>Changed 3" valve on duplex pump # 2 was hard getting off. Had to beat on it and heat it up. Changed 2" valves going to mud tanks; they were hard to get off too.</p>
-------	--	--	---

21:30			<p>Set mud return line with forklift &amp; sand line. 8" return line off pincher nipple was too long, had to cut 6" off. Cuppled up good.</p>
-------	--	--	---

22:00			<p>One man serviced engines            Put blocks on Kelly - hooked up hose.            Looked all over for a change over sub 4 1/2 Ex H. to 6 1/2 I.F. Don't know what to do. Need to clean out mouse hole. Can't without that sub.            Say came down. Put three <del>sub</del> subs together to make her work. Other crew came on</p>
-------	--	--	--

1 501 203 1705 Jan 05, 89 11:34 P.05



MEI DRILLING ACTIVITY LOG WELL# [P.88-2] DATE: [1-11-89]

TIME DEPTH NAME cove fort - COMMENTS

00:00 100 Brent Rig Serv. (5 min Safety meeting)

00:30 Jensen Air lines to Rig Froze up - put more Alcohol in Compressor - Took propane torch's And thought-ed the lines - - Air Back.

01:15 Drilled mouse Hole - Adjusted Cathead / Drilled up Hard. (Set mouse Hole) @ 300 AM Sucked mud tanks Dry, And filled the Celler with Drilling mud, Had to set Kelly Buss. on mouse Hole for it to go Down -

03:00 Put 1/2" + two 1" Lines (Hao) in mud Tanks to Build Voul / <sup>water</sup> Tank-pump was Froze from K To Suit Case - Vis queen Blow off. Thoughted out got it gain To mud pit's / water tank was Low so I started water pump at pond & Filling it

03:30 (Drained mud system) Hydraulic pump was freezing And would not let Kelly Hose Down / un thoughted / Broke Down mouse Hole Assembly

04:40 Bucket out Celler Try to un plug Drain

1 201 288 1705 Jan 09, 89 11:54 P.05

# Verza Grimsitaw

MET DRILLING ACTIVITY LOG		WELL: [P88-2]	DATE: [1-11-88]
TIME	DEPTH	NAME	COMMENTS
12:00			Morning crew had just <del>capped</del> <sup>hooked</sup> up to a drill collar. (#2) we came on and finished doing it, made it up, putting <del>two</del> <sup>collars</sup> on plus tools <del>underneath</del> .
12:30			Having problems with accumulator, can't get enough psi to close it.
5:00			Its working better. Have it closed but can't build any pressure in hole.
5:30			Have lost a lot a mud out of pit. Found out it was going into the collar. Collar is full of mud.
10:00			Have no pump that will work. Started bucketting it out. Ras went to get his pump. But it wont work either.
18:00			Have collar cleaned out, <del>then</del> Run another pressure test. Mud came out of mouse hole. Bad cement job
20:00 - <sup>22:00</sup> <del>10:00</del>			Drained all pumps and lines. Unhooked Kelly and layed it down. Stacked collars. Brock off sweep, set on floor. Tied off Blocks to mart and shut down.

2001 JAN 09:09 11:54 P.05  
 2001 JAN 09:09 11:54 P.05  
 2001 JAN 09:09 11:54 P.05

# GEOHERMAL MANAGEMENT CO., Inc.

1

P.O. Box 2980

Evergreen, Co. 80439

27972 Meadow D

Mr. Wayne A. Fortanova  
Mother Earth Industries, Inc.  
7350 East Evans, Suite B  
Scottsdale, Az 85260

January 12, 1989

Dear Wayne:

This "Trip Report" letter is written upon my return to Evergreen on January 12, 1989 following the temporary shut down of operations on MEI well P-88-2 effective January 11, 1989. The purpose of the letter is to document my activities and my impressions of the overall situation that prevailed while I was on site.

When I arrived at Sulphurdale on Jan. 10, at about 1500 hours, the well was at 100 feet, with 97 feet of 20" casing cemented in place. The day crew was tightening the bolts on the 20" annular BOP. For the next 2 hours they continued to nipple up the BOP and the pitcher nipple/flow line. In the early evening, they began changing a valve on one of the mud pumps and this they continued to do in a driving snowstorm for several hours. Gary Sherman predicted that they would be drilling out the casing shoe by midnight after hooking up a kill line and pressure testing the 20" annular BOP.

At 0630 on Jan. 11, the day crew was beginning to make up their bottom hole assembly after cleaning out the mousehole and a cellar-full of mud all night while repeatedly thawing air lines. Jay and Gary vigorously jumped into the work scene and tried to speed operations. Their skill and experience did help noticeably, but they too were constantly frustrated by frozen equipment, "green hands" standing around, and the need to modify or replace various pieces of hardware. By 1300 hours, when we talked to you, the BOP had still not been pressure tested though the BHA had been made up and mud was circulating. (The following paragraphs should help you understand why the pressure test was not accomplished).

On Jan. 10, I examined the drill cuttings from 17'-100', using the MEI Binocular Microscope. The materials penetrated from 17' to approximately 60' were similar to those recorded in the log of S-88-3. That is, a mixture of colluvial gravels of several lithologic types and cryptocrystalline silica in several habits including some that appear to be typical of hot spring deposits. From about 60' to 100', the cuttings were predominantly grey with a yellow cast. The grey is largely due to an abundance of pyrite and only secondarily to the presence of tuffaceous materials. The cuttings were 50-70% quartz, 20-25% decomposed feldspar; and about 5% pyrite. No textures or structures were visible in the fragments, and little cementation was visible. All of this means that the 20"

casing was placed in rock that has been significantly altered by geothermal gasses and/or fluids.

I was told by Gary that they were able to drill 10' of "bedrock" in 35 minutes, or about 17 feet per hour. With a 26" bit, this is quite rapid, but not really "snowdrift drilling". In the light of these statistics, I agreed that 40 feet of penetration into this rock with the 20" casing would probably be adequate and safe. My thinking took into account the fact that the 13.375" casing will be installed and cemented for more than 500' in competent rock well above the point at which we anticipate intersection of the steam resource.

The reason that the crews were not able to do a pressure test on the BOP was that mud was observed filling the cellar while the mud was being pumped out of the mud tanks to test the BOP. After hours of hand-bailing the mud out of the sump (there were not available any working pumps) mud was seen to be flowing out of the mousehole into the cellar. This means that the cement job on the 20" (done from the outside of the casing, with a tremie, for some reason) was not adequate. Probably, a repair can be achieved by putting a packer into the 20" and pressure-grouting the leaks that now access the surface via the mousehole.


In summary: 1) The rig, though oversized for the job at hand, can be run in such a way as to drill your wells in a fairly cost effective manner if experienced cold weather, geothermal crews are brought in, 2) Both Jay and Gary have tried very hard to give you reasonable "bang for your buck" but they have both been fighting the weather and the lack of truly experienced hands, and 3) The 20" casing should have been cemented in the conventional "inside-out" way in light of the altered nature of the bedrock encountered. Without a geologist on site, there was no way in which the quality of the rock could be assessed rapidly and a decision made to change the cementing method.

I'm sure that you have made a wise decision by hiring experienced crews to run your rig. Hopefully, costs per foot will decrease and, more important, "green-hand related emergencies" should be avoided. I look forward to returning to P-88-2 soon and to completing the first of what I anticipate will be many successful wells this year.

Sincerely,

G.W. Nuttner

P8821et.rep



January 16, 1989

File: 1989 Drilling

Re: Status Report, Production well P88-2 (offset to S88-3)

The subject well status is as follows:

KB measurement= 17'6" AGL

TD: 97' (all depths RKB) 20" 94# K-55 BT&C in a 26" hole cemented with Class G 8-sx mix cement.

Veco Drilling Co. both crews on location, will be performing cement squeeze; BJ Titan cementers on location. Anticipate complete squeeze by 1600 hrs plus 12Hr WOC. Both crews to work today cementing, familiarization with rig, shutdown tonight, one crew to report 0800 hrs 1/17/89 for 24 hr operation.

Bell Safety rep will be on location in morning; G. Hutterer late pm 1/17. Mobilizing air compressor crew tonight. Reviewed cost info with Jay Grimshaw, provided him with cost and operations reporting documentation and info. Will provide Exec with complete cost update report 1/17 am.

---

MEI DRILLING ACTIVITY LOG WELL#[P-88-2 ] DATE:[ 1-17-89 ]

TIME	DEPTH	NAME	COMMENTS
8:00		Ira Cox	Complete Rig Service start up Air Compressor Start Engines Nipple Down Flowline, Pitcher Nipple prepare to install Rotating head for Air Drilling. Held safety meeting with crew Attend H2S training school

\*\*\*\*\*

TIME	DEPTH	NAME	COMMENTS
10:00 AM		E.S.	Held H2S + SAFETY TRAINING School
12:30			INSTALL ROTATING HEAD, weld Flow Line + Nipple up
14:00			MOVE ACCUMULATOR + Rig up same.
17:53:30			Repair Deadman ANCHOR BOLTS, Adjust Cat Head, Repair Tang Torque Gauge
18:00			Pick up manse hole, Kelly + Swivel, Hook up Kelly Hase
03:30 - 05:00		JHG	MOVE in Air COMPRESSORS, BOOSTER, Mist pump + Dog House
22:30			Help Hook up Compressors, BOOSTER, mist pump.

\*\*\*\*\*

MEI DRILLING ACTIVITY LOG WELL#: [ 789-2 ] DATE: [ 1-19-89 ]

TIME	DEPTH	NAME	COMMENTS
2200			
2230	159'	Ira Cox	circulate hole Clean @ 159'
2230			
2300			wire line Survey
2300			
2400			lay Down 1-1/2" DC - Plus 2-9" DC's
2400			Drilling 1 7/8" hole F/159' T/ with 8-10,000 bit wt.
			catching samples @ Flow line Each 10' of hole
0730	282'		Penetration slowed @ 282' shows Hard or fractured
1000	300'		Formation (frac from 282-298')
1000	300	RH	Drilling @ 10-12' P.R. NR. Hard or fractured Formation
			T/ 312
11:15	312		Clean Hole & MAKE CONNECTION & SURVEY N80E NOT COR. 1/4" DC.
11:45			Resume Drilling F/312 10-12,000 weight 50-60 RPM
			250 PSI @ 5-6 BBL's P.R. NR
12:38	316 318	DCG	H2S detectors going off @ intervals that crews assume presence of gas - getting Bell Hard on location

1/18/89

JCR



MEI DRILLING ACTIVITY LOG WELL #: [ P88-2 ] DATE: [ 1-19-89 ]

TIME	DEPTH	NAME	COMMENTS
<del>1130</del> 1430	312	RU	Resume Drilling 5' per HR F/320', penetration increased To 15' FT per HR 10'-12' mud w.o.B., 20-25 R.P.M.
1430 <del>1430</del>	342	JHG	250 PSI AIR PEOPLE ARE DUMPING AIR TO LOWER PRESSURE, WERE INJECTING MIKE CONN. @ 342, MORE FLOW TO COMPENSATE, WE NEED THE BOOSTER
1450	347		Repair Spinning Chain
1530	349		INCREASE MIST T/ 8-10 BBL per HR penetration increased to 20' per HR
1610	372		connection @ 372 Drilled SMOOTH @ 15-20' per HR.
1635	377		Drilling @ 20' per HR.
1800	402		" " " "
1815	402		connection - had trouble getting rotating dog not in place
19:00	410		INCREASE MIST T/ 12-13 BBL per HR, NOT GETTING ANY CUTTINGS BACK OUT OF HOLE INCREASE MIST T/ 20-25 BBL HR.
19:15	415		NOT GETTING FULL RETURNS @ Flowline, LOSTING AIR AT compressors Due to Higher Pressure, could NOT CATCH CUTTINGS sample @ 410" very little CUTTINGS RETURN Suspected WATER INFUX BETWEEN 402' + 415'

MEI DRILLING ACTIVITY LOG WELL#: [P 882] DATE: [11/9/89]

TIME DEPTH NAME COMMENTS

2000		<del>RT</del>	REPAIR AIR LINE #1 pump clutch, PUT 13 3/8" CSG ON RACK
2030	430'	JAG	STILL WORKING ON BOOSTER, VERY POOR RETURNS, LACK OF AIR.
2055	432	RT	MAKE CONNECTION @ 432' / 20 BARRELS PER HR INJECTION RATE
2200	460	RT	DRlg 30' per HR

JAG



MEI DRILLING ACTIVITY LOG		WELL#: [P-88-2]	DATE: [1-19-89 TO 1-20-89]
TIME	DEPTH	NAME	COMMENTS
2200	463	Era Cox	Try to get booster pump running poor Returns
2230	470 <sup>TP</sup>	}	Drilling 1 1/2" hole T/ 470' csg point
2300	"		circulate clean hole F/wiper trip
0100			wire line Survey @ 470
0130			wipe hole T/O's hole clean no fill on Bottom
			set off H <sub>2</sub> S Alarm @ Rotating head and Flow line
			10ppm To over 100 ppm 4000 p.p.m. in cellar
0200			At 0215 hrs Jay wait to talk to wayne P.
0200			Mix lost circulation material Gel to kill H <sub>2</sub> S
0600			pump @ 42 SPM 60 min. no Returns - 8' Fill on Bottom
0600			mix L.S.M. Fill hole
1000		Fill Hole with LCM 131 STKS ReVAMP Flow line	
		with welder to tie back to pits	
1200		CIR + CLEAN OUT FILL FROM 455' - TO 470' CIR HOLE CLEAN	
1250	470'		Increase pump Bi to 500 psi @ 92 SPM Have good Returns and NO noticeable loss of Circulation - in
			Need of Hamburger's w/Fries lost 300 psi Assume Jet w/plugged
1330			Pull Pipe up To <sup>20"</sup> Csg shoe @ 78' G <sub>1</sub> + RUN BACK IN TO find 6' fill

MEI DRILLING ACTIVITY LOG WELL #: [ P88-2 ] DATE: [ 1/20/89 ]

TIME	DEPTH	NAME	COMMENTS
1400		RH	Clean out Fill + cir + cond Hole. Raise viscosity to 60 sec.
1500			Pull up to 425 + wait 20 min to see if Hole is still
			in good shape, RH; 420 fill <sup>4"</sup> . Pull out of Hole
			BREAK BIT
1630		RH	Rig up FLOOR TO RUN 13 3/8" csg. Did NOT HAVE RIGHT
			Slips + spider FOR 13 3/8" csg.
1815		H	Still trying to build spider/slips tool.
1930		RH	RUN 13 3/8" csg.
		D 291	run 11 1/2 + 18' pup.
			↓
			1/21/89



MEI DRILLING ACTIVITY LOG WELL #:[ P88-2 ] DATE:[ 1/21/89 ]

TIME	DEPTH	NAME	COMMENTS
0135	472	JCH	Complete MU last jt 13 <sup>3</sup> / <sub>8</sub> , RIH <sup>down</sup> 1" off bottom
0224		JCH	MU stab-in tool, start RIH. (cable float @ ~ 430414)
0340		JCH	Stab into float, start RU BJ lines
0350			Complete BJ conn, start fill csg w/ mud.
<del>0400</del>			
0400			Complete full csg, secure csg.
0406			Start pump out.
0440	472	JCH	Empty cement tanks - 5-10 min of references <sup>21P,</sup> 10 Bbls. H <sub>2</sub> O Per Ft. 315 3x 3 1/4" 98 SA Tail
0500		I.C.	Rig Down B.J. Pull out of hole. Bits off stab in tool
0530			center 13 <sup>3</sup> / <sub>8</sub> csg, inside 20" W.O.C.
1000		RA	WOC CLEAN EXCESS TOOL OFF RIG FLOOR
1300			NIPPLE DOWN DIVERTER SYSTEM MAKE ROUGH CUT REMOVE HYDRIL + SPADS, MAKE FINAL CUT.
1700			WELD ON CSG HEAD + TEST TO 2500 PSI
1900			LET WELD COOL
2000		RL	NIPPLE UP BLOWOUT PREVENTER



MEI DRILLING ACTIVITY LOG WELL #:[P88-2] DATE:[1-22-89]

TIME	DEPTH	NAME	COMMENTS
2200	470	I.C.	Nipple up B.O.P's + Test Blind Rams To 750 PSI OK
1200			Lay dn 9" Drill collars + Pick up 6 1/4" Drill collars MAKE UP BIT TAG FLOAT @ 409'
1530			Bit FHMP AG4 22 jets TEST CASING + Pipe Rams TO 1000 PSI
1620			HOOK UP Flow line + Rig up AIR COMPRESSORS
1815			DRILL ON FLOAT @ 409' DRILL CEMENT + SHOE @
2045			CONNECTION @ 436' HARD CEMENT
2135		X	OUT of shoe, into new rock @ 471', To = 84°F
2145-1620		X	Repair leaking oil in power-box BOP Pipe rams tested @ 1040 → 948 15 mins. = 8.8% John Shum State Engineer
<del>2130</del> 2130	470		Drillout shoe and in new formation @ w/8000 WOB



FE: [ 1-23-89 ]

MEI DRILLING ACTIVITY LOG		WELL#:	DA
TIME	DEPTH	NAME	COMMENTS
2200	475	ING COX	Repair Rotary table Drive Shaft
0150	475		Finish Repair on Drive Shaft - Set Bushings on e man under Rotary Table (Bill Barrington) detected H <sub>2</sub> S gas <del>at</del> chest pains also sick as a dog
0226	490	FRA	e Arc Running 2700 c.F.M. @ 190 P.S.I. 8 G.P.M. Injection Rate 28' per hr drilling Rate @ 70 R.P.M. w.o.B. = 8-10,000
0415	528	FRA	Made Connection Drilled 25' per hr the 1st 15' of Single and 40' per hr last 15' (10-12,000 W.O.B. 60 R.P.M.)
0620	559		Made Connection 15' per hr
0810	591		Connection 15' per hr formation fracture @
		B.L.	connect 606' and Light Drill Brake
0935	622	WOP	CONNECTION - DRILL BREAK - TIMED 3 1/2 - 5 MIN PER 5 FT. (60-100 FT/MIN) SLOWED DRILLING DOWN
1045	653	RN	CONNECTION @ 653' 10-12,000 30' per hr. Drilling Break @ 677' - 682'
1130	682	RH	CIR Hole Clean Change Rotating Head Pack off RUBBER Took H <sub>2</sub> S sample NO TRACE of gas - Survey (wireline)

MEI DRILLING ACTIVITY LOG		WELL #: [                      ]	DATE: [ 1-23-89 ]
TIME	DEPTH	NAME	COMMENTS
1220	682	lde	Resume Drilling -
1317	712		Conn.
1340	717		PACK OFF RUBBER TURN OUT OF HEAD CHANGE <del>PT</del> OUT PACK OFF
1415	717		Resume Drilling
1530	741		Conn Drilling Bit 768
1620		Jag A.	Open SE Kill valve (3") on WH - Kill line to floor.
1625			# 588-3 WHP = 50.25 psig
1640			Fracture @ 777
		JCH.	Pressures 48.5 linder 48 Olyr 1630
		JCH.	588-1 47 1642
1652	785		End of fractured formation Jag G. lost.
1656		JCH.	install 0-160 WHP gauge on choke side 3" outlet
1730	803		Connection -
1750			
1750	805		Fractured Form
1815	809	RW	H2S Alarm Light came on 10PPM in cellar
	814	B.J.	Fracture Light



LITHOLOGIC LOG OF MEI WELL P-88-2

Prepared for  
Mother Earth Industries, Inc.  
7350 E. Evans Road, Suite B  
Scottsdale, Arizona 85260

By  
Joseph N. Moore  
Salt Lake City, Utah

April, 1989

This report summarizes observations made on cuttings collected from MEI well P-88-2 between depths of 17 and 630 feet. The cuttings were examined to determine the stratigraphy and alteration of the rocks encountered in this well. A lithologic log showing the stratigraphic relationships and the extent of the alteration is attached.

### Lithologic Relationships

The upper 77 feet of P-88-2 consists of alluvial deposits. However, in contrast to the alluvial deposits encountered in other wells drilled by MEI, the cuttings are white to buff colored as a result of the intense alteration that has affected them. A common feature of the cuttings from P-88-2 is the presence of solution cavities and coatings of clay and sulfate minerals.

The cuttings recovered from depths between 77 and 630 feet contain approximately 50% phenocrysts in a light to medium gray matrix. Both the matrix and phenocrysts are intensely altered. The presence of quartz and partially altered biotite phenocrysts up to 1-2 mm across throughout the sample interval indicate that this portion of the well was drilled entirely within the coarse-grained Three Creeks Tuff. Unaltered phenocrysts of plagioclase, sanidine, and hornblende, which are abundant in the Three Creeks Tuff, were not observed. However, the lithologic characteristics of the rocks in P-88-2 are identical to those of the Three Creeks Tuff encountered in other MEI production and slim holes.

### Hydrothermal Alteration

Two types of hydrothermal alteration occur in the well. The alluvial deposits have been affected by strong acid leaching. Cuttings in the upper 77 feet of the well are characterized by dissolution cavities, alteration to clay

and silica, the presence of native sulfur, and coatings of sulfate minerals. Only the quartz grains, which commonly display the dipyramidal form characteristic of the Three Creeks Tuff, have been unaffected by the alteration.

Traces of native sulfur are found at a depth of 32-37 feet. In contrast, sulfate minerals (gypsum?) are widespread. Sulfate minerals are found as fine-grained coatings on the chips, as millimeter size aggregates, and as euhedral crystals deposited on the altered fragments. Coarse aggregates of sulfate are concentrated at a depth of 17-22 feet.

Similar secondary mineral assemblages are found in the Sulphurdale pit. The formation of these minerals is the result of two different processes. The first process involves the deposition of native sulfur by oxidation of  $H_2S$  released from a boiling fluid at depth. The second process involves the downward percolation of surface waters or steam condensate to produce sulphuric acid from the sulfur. The intense acid alteration of the alluvial deposits observed in P-88-2 is the result of the downward movement of the sulfuric acid.

The underlying Three Creeks Tuff is characterized by argillic alteration of the phenocrysts and silicification of the matrix. Feldspar and hornblende phenocrysts, which are common in the Three Creeks Tuff, have been replaced by fine-grained aggregates of white to buff colored clays and traces of calcite. Alteration of the biotite to clays varies from moderate to complete. Little biotite is preserved below 450 feet.

Minor amounts of calcite were observed in several intervals. Millimeter size aggregates of vein (?) calcite were found at a depth of 77-82 feet. In addition, minor calcite is associated with intensely silicified cuttings occurring between 130 and 180 feet.

The matrix of the Three Creeks Tuff ranges from light to medium gray. Thin sections of MEI wells indicate that the color of the matrix primarily reflects the amount of alteration, rather than the extent of welding as previously thought. These sections show that the potassium feldspar formed by devitrification of the original glassy matrix is progressively replaced by fine-grained quartz as the degree of alteration increases. The light gray color of the matrix of the Three Creeks Tuff in P-88-2 suggests that it has been extensively silicified. Silicification has been accompanied by pyrite deposition between 450 and 630 feet.

Fine-grained chips of highly silicified rocks are common between 120 and 220 feet. The chips range in color from black to reddish brown. In places, these chips display a clastic texture suggesting that they are hydrothermal breccias similar to those encountered in other MEI wells. Thin sections of breccias in other wells indicate that the dark color is due to disseminated magnetite. Oxidation of the magnetite to hematite produces the reddish brown coloration typical of many of the chips.

The alteration assemblages observed in the Three Creeks Tuff appear to be related primarily to ascending near-neutral fluids rather than to the highly acidic downward percolating sulfuric acid. The extent of downward alteration is dependent on several factors. These include the depth to the water table (or a perched water table which can neutralize the acid), the degree of fracturing beneath the alluvium, the ability of the rocks to buffer the pH of the fluids, and a continued supply of sulfur which is required to produce the acid. The coarse-grained calcite aggregates which occur at the top of the Three Creeks Tuff show no signs of dissolution. Thus, the acid fluids probably did not penetrate to greater depths at this location.

The alteration assemblages present in the Three Creeks Tuff are typical of low to moderate temperature regimes (i.e. up to 200° to 250°C). An upper temperature limit of 250°C is indicated by the absence of epidote in the Three Creeks Tuff. Similar temperature limits have been estimated from the alteration assemblages found in other wells drilled in this area.

The presence of acid alteration and native sulfur in the alluvial deposits implies that structures connected to the geothermal system are present near the drill site. At present, the orientation of these structures is unknown. They may, however, represent important targets for future drilling. Detailed soil mercury or gas surveys may be useful in determining their orientations.

The alteration and hydrothermal brecciation of the Three Creeks Tuff is also fault controlled. However, these faults and associated alteration must pre-date the present vapor-dominated cap and the alluvium which shows no evidence of silicification.

### Summary

The rocks penetrated in the upper 630 feet of P-88-2 consist of highly altered, coarse-grained Three Creeks Tuff. This unit is lithologically identical to the rocks encountered in other MEI wells. The alluvial deposits have been intensely altered by downward percolating acid fluids that originated at the surface above a fumarole. Thus, the present fumarolic activity occurring in the Sulphurdale pit must have extended further to the north than it presently does. The underlying Three Creeks shows no clear evidence of acid alteration. The alteration of the Three Creeks Tuff could have been produced by near-neutral hydrothermal fluids with temperatures in the range of 200°C.

The alteration of the alluvium indicates that unmapped structures which have been connected to the active geothermal system are present in the vicinity of P-88-2. More detailed mercury or soil gas surveys may be useful in delineating the location of these structures.

The intense alteration of the alluvium in this area may lead to difficult drilling conditions in the future. Such alteration may extend further into the bedrock at drill sites that are closer to the faults that produced the fumarolic activity or in areas where the alluvial deposits are thicker. Because of the extent of the alteration around Sulphurdale, carefully drilled slim holes may be the only means of determining the extent of "bad ground" in the area.



GRAPHIC LOGS							DESCRIPTIONS	
DEPTH	ALTERATION					GRAPHIC GEOLOGY		TR. TRACE 1. WEAK 2. MOD. 3. STRONG
	Fe Ox.	Bio.	Matrix	Pyrite	Sulph.			
							VEINLETS	
550								
600								

DRILL HOLE P-88-2  
 LOCATION Sulphurdale

LOGGED BY VNM





State of Utah  
DEPARTMENT OF NATURAL RESOURCES  
DIVISION OF WATER RIGHTS

Appendix D

Norman H. Hangerter  
Governor  
Dee C. Hansen  
Executive Director  
Robert L. Morgan  
State Engineer

1636 West North Temple, Suite 220  
Salt Lake City, Utah 84116-3156  
801-538-7240

December 6, 1988

Mr. Jay C. Hauth, Operations Manager  
Mother Earth Industries, Inc.  
3761 South 700 East, Suite 200  
Salt Lake City, UT 84106

RE: Request to Drill Production Holes P88-1 and P88-2  
Expiration Date: May 5, 1989

Dear Mr. Hauth:

Reference is made to your request of October 27, 1988, which was received by the State Engineer about October 31, 1988, to drill two production geothermal wells as part of MEI's continued field development program at the Cove Fort/Sulfurdale KGRA. The location of the well is to be:

P88-1 South 2710 feet and East 1152 feet from the NW Corner of Section 7, T26S, R6W, SLB&M, which is within about 25 feet of S88-1.

P88-2 South 2951 feet and East 990 feet from the NW Corner of Section 7, T26S, R6W, SLB&M, which is within about 25 feet of S88-3.

By this letter you are hereby granted permission to drill, subject to the following conditions:

1. Your request is approved as a test well application only. If, at a later date, it is desired to bring the well to production, it will be necessary to obtain the State Engineer's approval on the appropriate water right application(s) at or previous to that time. The approval of this request does not grant production or use of geothermal fluids from the well(s) until proper procedures have been followed.
2. This approval is conditioned upon the proper easements and trespass agreements being obtained from Delano Development Company, the fee holder of the land where the proposed wells will reside. A copy of such agreements shall be provided the Division of Water Rights before this approval is considered final.

3. The driller must be bonded and have a current Utah water well driller's license from the Division of Water Rights.
4. The owner/operator of the wells must post a bond in the amount of \$10,000 for each well or \$50,000 to cover all wells drilled within the state.
5. The wells may be drilled to a maximum depth of 2000 feet, more or less. The applicant must obtain written permission from the State Engineer prior to drilling to a depth significantly beyond 2000 feet, i.e., to a depth requiring changes or additions to the Plan of Operations submitted to the State Engineer, or posing a threat to the safety of personnel or the structural integrity of the well.
6. The applicant must notify the Division of Water Rights at least 24 hours prior to 1) the commencement of drilling, and 2) testing the BOP equipment and the surface casing, so that a representative may be on site for the inspections. The applicant must also notify the Division prior to testing the well for flow or resource characteristics so that a representative of the Division may observe the test.
7. The casing shall be installed according to the schedule in the plan of operations in the request to drill, summarized as follows:
  - A. The conductor casing (20 inch) shall be installed to a depth of 60-120 feet and the annular space shall be cemented back solid to the surface.
  - B. The surface casing (13 3/8 inch) shall be set to a depth of 400-900 feet and cemented back to the surface. Blow-out prevention equipment shall be installed and tested before drilling further.
  - C. The well may be drilled open-hole below the surface casing.

Any variances from the Plan of Operations must be approved by the State Engineer prior to their implementation.

8. The BOP Equipment and the surface casing shall be pressure tested in accordance with federal regulations as contained in Federal GRO Order No. 2. The applicant shall notify the Division prior to the test so that a representative of the Division may witness the test.

9. Mud return temperatures shall be monitored and recorded at least with the addition of each new drill pipe, or 30 feet, whichever is less. If the return temperatures reach 125 degrees Fahrenheit before the surface casing has been set, drilling shall cease immediately until casing has been set and/or BOP equipment has been installed and successfully tested.
10. The driller shall take all necessary precautions to prevent fires, blow-outs, or others hazards and to conduct all activities in a safe and workmanlike manner. The driller shall be prepared with proper equipment and drilling techniques to handle either artesian or thermal pressure, or both, particularly in the bedrock layers which apparently form the reservoir matrix. The driller shall utilize such equipment as is necessary to contain the well at any stage, whether above or within the bedrock layer. Appropriate H2S warning devices shall be utilized during all drilling and testing operations, and personnel shall be instructed in proper emergency procedures and the use of emergency equipment.
11. The applicant shall provide for proper and safe disposal of any geothermal fluids produced during the drilling or testing of the well. Plans for disposal pits or other facilities must be approved by the State Engineer prior to the commencement of testing. No more water may be diverted from any of the wells than is necessary to conduct the tests associated with drilling. Any extended flow test to determine the production capabilities of the well must be approved in writing by the State Engineer prior to the commencement of testing.
12. In case of any emergency, the applicant shall immediately notify the Division at one of the numbers listed below:

	Work	Home
Gerald Stoker	(801) 586-4231	
John Solum	(801) 538-7406	(801) 546-1979
Kent Jones	(801) 538-7405	(801) 561-9901

It is the responsibility of the applicant to notify the Division.


13. The applicant shall submit to the Division all drilling reports and logs at the completion of drilling, and geologic data, chemical analyses, and test results at the completion of testing or earlier if the State Engineer determines that the information is necessary for immediate decisions regarding the management of the resource. This information will, at the request of the applicant, be held confidential until it is released by the applicant.

This is permission for the licensed driller to begin drilling the geothermal test well. Note that the expiration date of this letter is May 5, 1989.

Please notify Gerald Stoker, the Area Engineer, at 586-4231 or John Solum, at 538-7406 prior to the commencement of drilling operations so that a representative of the Division may be on site when drilling is begun.

This is not permission for you to develop a final test well to be used for production purposes, but is only intended to develop sufficient information to determine if a likely geothermal resource is available in the area. It is the responsibility of the applicant to obtain proper water rights and other necessary permits.

Yours very truly,



Kent Jones, P.E.  
Directing Appropriations Engineer

KLJ:JS:rc

cc: Gerald W. Stoker  
Jerry Bronice1  
Delano Development Company

P88-1A (Clara)			
Daily field cost estimate summary			
JCH 3/23/89			
Date	Daily Cost	Cum Cost	Comments
Prior to 2/1/89:		65,712	WH, csg
2/1/89	3242.00	68,954	Start rigdown on P88-2
2/2/89	660.37	69,614	
2/3/89	745.50	70,360	
2/4/89		70,360	
2/5/89		70,360	
2/6/89		70,360	
2/7/89		70,360	
2/8/89		70,360	
2/9/89		70,360	
2/10/89		70,360	
2/11/89		70,360	
2/12/89		70,360	
2/13/89	1655.43	72,015	Building location
2/14/89	1314.00	73,329	
2/15/89	1378.00	74,707	
2/16/89	3882.73	78,590	set/cmt conductor, move rig
2/17/89	4646.50	83,237	
2/18/89	7521.40	90,758	
2/19/89	2382.00	93,140	
2/20/89	1250.00	94,390	
2/21/89		94,390	
2/22/89		94,390	
2/23/89		94,390	
2/24/89	5901.81	100,292	Drilling 26" hole
2/25/89	8295.63	108,587	cmt 20" csg, parted
2/26/89	4411.56	112,999	
2/27/89	5175.00	118,174	
2/28/89	1500.00	119,674	Start rigdown for move 10'N
3/1/89	3599.10	123,273	rathole driller: cond, rh, mh
3/2/89	3614.00	126,887	skid rig
3/3/89	1850.00	128,737	big snow
3/4/89	8719.60	137,457	
3/5/89	10203.81	147,660	dr lg 26" hole on P88-1A
3/6/89	2412.50	150,073	cmt 20" csg, NU
3/7/89	6095.30	156,168	start dr lg 17 1/2"
3/8/89	14391.02	170,559	
3/9/89	25099.00	195,658	
3/10/89	6616.00	202,274	run/cmt 13 3/8 csg
3/11/89	8444.00	210,718	NU 12" stack
3/12/89	9805.31	220,524	dr lg 12 1/4"
3/13/89	13724.01	234,248	
3/14/89	3280.31	237,528	Start rigdown
3/15/89	2570.00	240,098	moving rig
3/16/89	2360.00	<b>\$242,458</b>	rig moved to yard

P88-2 Daily drilling cost summary					
Last edit date: 2/7/89					
ACCT. #	ACCT. DESCRIPTION	Prior to 1/2/89	1/2/89	1/3/89	1/4/89
<b>TRANSPORTATION:</b>					
101	AIR TRAVEL - COMMERCIAL				
102	AIR TRAVEL - CHARTER				
103	RENTAL CAR				
105	FREIGHT - REGULAR				
106	FREIGHT - HOTSHOT				
<b>DRILLING (TANGIBLES):</b>					
301	Casing/tubing	58474.5			
302	Wellhead Assembly	33949.05			
303	Other Completion Equipment				
<b>DRILLING (INTANGIBLES):</b>					
326	Location Prep/Maintenance				
327	Rig Mob/Demob				
328	Contract drilling	9000	1400	1400	1400
329	Supervision	9625	1100	550	550
330	Bits, BHA purchase/rental/repair				
331	Mud/chemicals/Mud engr.				
332	H2S Safety				
333	BOP Rentals/Repairs				
334	Drillpipe & DC purchase/rent/rep/insp				
335	Casing Crew/Handling Services & Equip.				
336	Air Compressors				
337	Generator rental/repair				
338	Cement/Services				
339	Wellhead services/rentals				
340	Fishing Tools/services				
341	Directional Drilling				
342	Logging, surveys				
343	Water hauling/costs/pumping/lines				
<b>OPERATIONS:</b>					
401	Piping, hardware, mechanical equipment	220.05	6194		845
402	Electrical equipment				
403	Equipment rental/lease	1025			
404	Welding	736		350	194
405	Roustabouts, labor				
406	Tools	500.22			
407	Repairs				
408	Instrumentation new/calibration				
409	General operating/maintenance supplies	828.05			
410	Fuel/lubricants	1223.07			1121
411	Road Maintenance				
412	Gravel/fill/concrete	2676.5			
413	Lumber/supplies				

<b>P88-2 Daily drilling cost summary</b>					
<b>Last edit date: 2/7/89</b>					
<b>ACCT. #</b>	<b>ACCT. DESCRIPTION</b>	<b>Prior to 1/2/89</b>	<b>1/2/89</b>	<b>1/3/89</b>	<b>1/4/89</b>
414	Trailer/toilet rentals				200
415	Geochemical equipment				
416	Steam/gas/water analyses				
417	Safety Equipment/Training				
418	Fences				
419	Buildings/maintenance				
420	Security				
421	Reclamation/Revegetation				
<b>PROFESSIONAL SERVICES</b>					
501	Geology/Geophysics				
502	Geochemical consulting				
506	Engineering-Drilling				
	Daily Total:	\$118,257	\$8,694	\$2,300	\$4,310
	Daily Cum:	\$118,257	\$126,951	\$129,251	\$133,561
	Costs direct to P88-2:	\$89,820	\$5,594	\$2,300	\$4,310
	Daily cost to 2nd well:	\$28,437	\$3,100	\$0	\$0
	Cum cost to 2nd well:	\$28,437	\$31,537	\$31,537	\$31,537
	P88-2 Cum costs:	\$89,820	\$95,414	\$97,714	\$102,024

P88-2 Daily drilling cost summary					
Last edit date: 2/7/89					
ACCT. #	ACCT. DESCRIPTION	1/5/89	1/6/89	1/7/89	1/8/89
<b>TRANSPORTATION:</b>					
101	AIR TRAVEL - COMMERCIAL				
102	AIR TRAVEL - CHARTER				
103	RENTAL CAR				
105	FREIGHT - REGULAR				
106	FREIGHT - HOTSHOT		2349	540	
<b>DRILLING (TANGIBLES):</b>					
301	Casing/tubing				
302	Wellhead Assembly				
303	Other Completion Equipment				
<b>DRILLING (INTANGIBLES):</b>					
326	Location Prep/Maintainance				
327	Rig Mob/Demob				
328	Contract drilling	1800	2000	2000	3692
329	Supervision	550	550	550	550
330	Bits, BHA purchase/rental/repair				3000
331	Mud/chemicals/Mud engr.				597
332	H2S Safety	560	560.31	173	173
333	BOP Rentals/Repairs				
334	Drillpipe & DC purchase/rent/rep/insp				
335	Casing Crew/Handling Services & Equip.				
336	Air Compressors				
337	Generator rental/repair				
338	Cement/Services				
339	Wellhead services/rentals				
340	Fishing Tools/services				
341	Directional Drilling				
342	Logging, surveys				
343	Water hauling/costs/pumping/lines				
<b>OPERATIONS:</b>					
401	Piping, hardware, mechanical equipment	918	2729.03		
402	Electrical equipment	89			
403	Equipment rental/lease				337.6
404	Welding	320	256	939	128
405	Roustabouts, labor		64		64
406	Tools	52			
407	Repairs		779.54		
408	Instrumentation new/calibration				
409	General operating/maintenance supplies		22.41		
410	Fuel/lubricants		499.5	571.34	76.64
411	Road Maintainance				
412	Gravel/fill/concrete				
413	Lumber/supplies				



<b>P88-2 Daily drilling cost summary</b>					
Last edit date: 2/7/89					
<b>ACCT. #</b>	<b>ACCT. DESCRIPTION</b>	<b>1/5/89</b>	<b>1/6/89</b>	<b>1/7/89</b>	<b>1/8/89</b>
414	Trailer/toilet rentals				
415	Geochemical equipment				
416	Steam/gas/water analyses				
417	Safety Equipment/Training				
418	Fences				
419	Buildings/maintenance				
420	Security				
421	Reclamation/Revegetation				
<b>PROFESSIONAL SERVICES</b>					
501	Geology/Geophysics				
502	Geochemical consulting				
506	Engineering-Drilling				
	Daily Total:	\$4,289	\$9,810	\$4,773	\$8,618
	Daily Cum:	\$137,850	\$147,660	\$152,434	\$161,052
	Costs direct to P88-2:	\$4,289	\$8,635	\$4,773	\$8,618
	Daily cost to 2nd well:	\$0	\$1,175	\$0	\$0
	Cum cost to 2nd well:	\$31,537	\$32,712	\$32,712	\$32,712
	P88-2 Cum costs:	\$106,313	\$114,948	\$119,721	\$128,340

P88-2 Daily drilling cost summary					
Last edit date: 2/7/89					
ACCT. #	ACCT. DESCRIPTION	1/9/89	1/10/89	1/11/89	1/12/89
<b>TRANSPORTATION:</b>					
101	AIR TRAVEL - COMMERCIAL				
102	AIR TRAVEL - CHARTER				
103	RENTAL CAR				
105	FREIGHT - REGULAR				
106	FREIGHT - HOTSHOT				
<b>DRILLING (TANGIBLES):</b>					
301	Casing/tubing				
302	Wellhead Assembly				
303	Other Completion Equipment				
<b>DRILLING (INTANGIBLES):</b>					
326	Location Prep/Maintainance				
327	Rig Mob/Demob				
328	Contract drilling	2000	2000	2000	
329	Supervision	550	550	550	550
330	Bits, BHA purchase/rental/repair				
331	Mud/chemicals/Mud engr.				
332	H2S Safety	173	173		
333	BOP Rentals/Repairs		674	224	
334	Drillpipe & DC purchase/rent/rep/insp				
335	Casing Crew/Handling Services & Equip.	840			
336	Air Compressors				
337	Generator rental/repair				
338	Cement/Services	5459.52			
339	Wellhead services/rentals				
340	Fishing Tools/services				
341	Directional Drilling				
342	Logging, surveys				
343	Water hauling/costs/pumping/lines				
<b>OPERATIONS:</b>					
401	Piping, hardware, mechanical equipment		4186.54		
402	Electrical equipment		1850.66		
403	Equipment rental/lease	25.6			
404	Welding	320	400		
405	Roustabouts, labor	64	64	64	64
406	Tools				
407	Repairs				
408	Instrumentation new/calibration				
409	General operating/maintenance supplies	368.45	122.5		
410	Fuel/lubricants		15		
411	Road Maintainance				
412	Gravel/fill/concrete				
413	Lumber/supplies				

<b>P88-2 Daily drilling cost summary</b>					
Last edit date: 2/7/89					
<b>ACCT. #</b>	<b>ACCT. DESCRIPTION</b>	<b>1/9/89</b>	<b>1/10/89</b>	<b>1/11/89</b>	<b>1/12/89</b>
414	Trailer/toilet rentals				
415	Geochemical equipment				
416	Steam/gas/water analyses				
417	Safety Equipment/Training				
418	Fences				
419	Buildings/maintenance				
420	Security				
421	Reclamation/Revegetation				
<b>PROFESSIONAL SERVICES</b>					
501	Geology/Geophysics		370	370	
502	Geochemical consulting				
506	Engineering-Drilling				
Daily Total:		\$9,801	\$10,406	\$3,208	\$614
Daily Cum:		\$170,852	\$181,258	\$184,466	\$185,080
Costs direct to P88-2:		\$9,801	\$10,406	\$3,208	\$614
Daily cost to 2nd well:		\$0	\$0	\$0	\$0
Cum cost to 2nd well:		\$32,712	\$32,712	\$32,712	\$32,712
P88-2 Cum costs:		\$138,140	\$148,546	\$151,754	\$152,368

P88-2 Daily drilling cost summary					
Last edit date: 2/7/89					
ACCT. #	ACCT. DESCRIPTION	1/13/89	1/14/89	1/15/89	1/16/89
<b>TRANSPORTATION:</b>					
101	AIR TRAVEL - COMMERCIAL				
102	AIR TRAVEL - CHARTER				
103	RENTAL CAR				
105	FREIGHT - REGULAR				
106	FREIGHT - HOTSHOT				
<b>DRILLING (TANGIBLES):</b>					
301	Casing/tubing				
302	Wellhead Assembly				
303	Other Completion Equipment				
<b>DRILLING (INTANGIBLES):</b>					
326	Location Prep/Maintainance				
327	Rig Mob/Demob				
328	Contract drilling				2575
329	Supervision			350	700
330	Bits, BHA purchase/rental/repair				
331	Mud/chemicals/Mud engr.				
332	H2S Safety				
333	BOP Rentals/Repairs				
334	Drillpipe & DC purchase/rent/rep/insp				
335	Casing Crew/Handling Services & Equip.				
336	Air Compressors				
337	Generator rental/repair				
338	Cement/Services				5585.9
339	Wellhead services/rentals				
340	Fishing Tools/services				
341	Directional Drilling				
342	Logging, surveys				
343	Water hauling/costs/pumping/lines				
<b>OPERATIONS:</b>					
401	Piping, hardware, mechanical equipment				
402	Electrical equipment				
403	Equipment rental/lease				
404	Welding				160
405	Roustabouts, labor	64			64
406	Tools				
407	Repairs				
408	Instrumentation new/calibration				
409	General operating/maintenance supplies				
410	Fuel/lubricants				
411	Road Maintainance				
412	Gravel/fill/concrete				
413	Lumber/supplies				

<b>P88-2 Daily drilling cost summary</b>					
<b>Last edit date: 2/7/89</b>					
<b>ACCT. #</b>	<b>ACCT. DESCRIPTION</b>	<b>1/13/89</b>	<b>1/14/89</b>	<b>1/15/89</b>	<b>1/16/89</b>
414	Trailer/toilet rentals				
415	Geochemical equipment				
416	Steam/gas/water analyses				
417	Safety Equipment/Training				
418	Fences				
419	Buildings/maintenance				
420	Security				
421	Reclamation/Revegetation				
<b>PROFESSIONAL SERVICES</b>					
501	Geology/Geophysics				
502	Geochemical consulting				
506	Engineering-Drilling				
	Daily Total:	\$64	\$0	\$350	\$9,085
	Daily Cum:	\$185,144	\$185,144	\$185,494	\$194,579
	Costs direct to P88-2:	\$64	\$0	\$350	\$9,085
	Daily cost to 2nd well:	\$0	\$0	\$0	\$0
	Cum cost to 2nd well:	\$32,712	\$32,712	\$32,712	\$32,712
	P88-2 Cum costs:	\$152,432	\$152,432	\$152,782	\$161,867

P88-2 Daily drilling cost summary					
Last edit date: 2/7/89					
ACCT. #	ACCT. DESCRIPTION	1/17/89	1/18/89	1/19/89	1/20/89
<b>TRANSPORTATION:</b>					
101	AIR TRAVEL - COMMERCIAL				
102	AIR TRAVEL - CHARTER				
103	RENTAL CAR				
105	FREIGHT - REGULAR	56.37		23	
106	FREIGHT - HOTSHOT				
<b>DRILLING (TANGIBLES):</b>					
301	Casing/tubing				
302	Wellhead Assembly				
303	Other Completion Equipment				
<b>DRILLING (INTANGIBLES):</b>					
326	Location Prep/Maintainance				
327	Rig Mob/Demob				
328	Contract drilling	2575	2575	2575	2575
329	Supervision	700		700	700
330	Bits, BHA purchase/rental/repair		4362.96		
331	Mud/chemicals/Mud engr.		1219	2070	
332	H2S Safety	560.31	450.31	450.31	535.31
333	BOP Rentals/Repairs			6359.83	850
334	Drillpipe & DC purchase/rent/rep/insp				
335	Casing Crew/Handling Services & Equip.				
336	Air Compressors		250	1100	
337	Generator rental/repair				
338	Cement/Services				
339	Wellhead services/rentals				
340	Fishing Tools/services				
341	Directional Drilling				
342	Logging, surveys				
343	Water hauling/costs/pumping/lines				
<b>OPERATIONS:</b>					
401	Piping, hardware, mechanical equipment				
402	Electrical equipment				
403	Equipment rental/lease	891.66	761		
404	Welding	352	128		
405	Roustabouts, labor	64			
406	Tools				
407	Repairs			1426.6	
408	Instrumentation new/calibration				
409	General operating/maintenance supplies			32.14	
410	Fuel/lubricants		1607.81		
411	Road Maintainance				
412	Gravel/fill/concrete				
413	Lumber/supplies				

<b>P88-2 Daily drilling cost summary</b>					
Last edit date: 2/7/89					
<b>ACCT. #</b>	<b>ACCT. DESCRIPTION</b>	<b>1/17/89</b>	<b>1/18/89</b>	<b>1/19/89</b>	<b>1/20/89</b>
414	Trailer/toilet rentals				
415	Geochemical equipment				
416	Steam/gas/water analyses				
417	Safety Equipment/Training				
418	Fences				
419	Buildings/maintenance				
420	Security				
421	Reclamation/Revegetation				
<b>PROFESSIONAL SERVICES</b>					
501	Geology/Geophysics	501	332	320	320
502	Geochemical consulting				
506	Engineering-Drilling				
Daily Total:		\$5,700	\$11,686	\$15,057	\$4,980
Daily Cum:		\$200,279	\$211,965	\$227,022	\$232,003
Costs direct to P88-2:		\$5,700	\$11,686	\$15,057	\$4,980
Daily cost to 2nd well:		\$0	\$0	\$0	\$0
Cum cost to 2nd well:		\$32,712	\$32,712	\$32,712	\$32,712
P88-2 Cum costs:		\$167,567	\$179,253	\$194,310	\$199,290

<b>P88-2 Daily drilling cost summary</b>					
Last edit date: 2/7/89					
<b>ACCT. #</b>	<b>ACCT. DESCRIPTION</b>	<b>1/21/89</b>	<b>1/22/89</b>	<b>1/23/89</b>	<b>1/24/89</b>
<b>TRANSPORTATION:</b>					
101	AIR TRAVEL - COMMERCIAL				
102	AIR TRAVEL - CHARTER				
103	RENTAL CAR				
105	FREIGHT - REGULAR				
106	FREIGHT - HOTSHOT				
<b>DRILLING (TANGIBLES):</b>					
301	Casing/tubing				
302	Wellhead Assembly				
303	Other Completion Equipment				
<b>DRILLING (INTANGIBLES):</b>					
326	Location Prep/Maintainance				
327	Rig Mob/Demob				
328	Contract drilling	2575	2575	2575	2575
329	Supervision	700	700	700	700
330	Bits, BHA purchase/rental/repair				
331	Mud/chemicals/Mud engr.			2438	300
332	H2S Safety	450.31	450.31	450.31	450.31
333	BOP Rentals/Repairs		2201	1465.4	1650
334	Drillpipe & DC purchase/rent/rep/insp				
335	Casing Crew/Handling Services & Equip.				
336	Air Compressors		2450	1250	1250
337	Generator rental/repair				
338	Cement/Services	12517.49			
339	Wellhead services/rentals				
340	Fishing Tools/services				
341	Directional Drilling				
342	Logging, surveys				
343	Water hauling/costs/pumping/lines				
<b>OPERATIONS:</b>					
401	Piping, hardware, mechanical equipment				
402	Electrical equipment				
403	Equipment rental/lease			60	
404	Welding	374	800		
405	Roustabouts, labor				
406	Tools				
407	Repairs		514.52		
408	Instrumentation new/calibration				
409	General operating/maintenance supplies			14.76	
410	Fuel/lubricants			2226.03	
411	Road Maintainance				
412	Gravel/fill/concrete				
413	Lumber/supplies				



P88-2 Daily drilling cost summary					
Last edit date: 2/7/89					
ACCT. #	ACCT. DESCRIPTION	1/21/89	1/22/89	1/23/89	1/24/89
414	Trailer/toilet rentals				
415	Geochemical equipment				
416	Steam/gas/water analyses				
417	Safety Equipment/Training				
418	Fences				
419	Buildings/maintenance				
420	Security				
421	Reclamation/Revegetation				
<b>PROFESSIONAL SERVICES</b>					
501	Geology/Geophysics	320	501	320	320
502	Geochemical consulting				
506	Engineering-Drilling				
Daily Total:		\$16,937	\$10,192	\$11,500	\$7,245
Daily Cum:		\$248,939	\$259,131	\$270,631	\$277,876
Costs direct to P88-2:		\$16,937	\$10,192	\$11,500	\$7,245
Daily cost to 2nd well:		\$0	\$0	\$0	\$0
Cum cost to 2nd well:		\$32,712	\$32,712	\$32,712	\$32,712
P88-2 Cum costs:		\$216,227	\$226,419	\$237,918	\$245,164

**P88-2 Daily drilling cost summary**

Last edit date: 2/7/89

ACCT. #	ACCT. DESCRIPTION	1/25/89	Item totals
<b>TRANSPORTATION:</b>			
101	AIR TRAVEL - COMMERCIAL		0
102	AIR TRAVEL - CHARTER		0
103	RENTAL CAR		0
105	FREIGHT - REGULAR		79.37
106	FREIGHT - HOTSHOT		2889
<b>DRILLING (TANGIBLES):</b>			
301	Casing/tubing		58474.5
302	Wellhead Assembly		33949.05
303	Other Completion Equipment		0
<b>DRILLING (INTANGIBLES):</b>			
326	Location Prep/Maintainance		0
327	Rig Mob/Demob		0
328	Contract drilling	1606	53473
329	Supervision	700	22875
330	Bits, BHA purchase/rental/repair		7362.96
331	Mud/chemicals/Mud engr.		6624
332	H2S Safety	560.31	6170.1
333	BOP Rentals/Repairs		13424.23
334	Drillpipe & DC purchase/rent/rep/insp		0
335	Casing Crew/Handling Services & Equip.		840
336	Air Compressors	875	7175
337	Generator rental/repair		0
338	Cement/Services		23562.91
339	Wellhead services/rentals		0
340	Fishing Tools/services		0
341	Directional Drilling		0
342	Logging, surveys		0
343	Water hauling/costs/pumping/lines		0
<b>OPERATIONS:</b>			
401	Piping, hardware, mechanical equipment		15092.62
402	Electrical equipment		1939.66
403	Equipment rental/lease		3100.86
404	Welding		5457
405	Roustabouts, labor		576
406	Tools		552.22
407	Repairs		2720.66
408	Instrumentation new/calibration		0
409	General operating/maintenance supplies		1388.31
410	Fuel/lubricants		7340.39
411	Road Maintainance		0
412	Gravel/fill/concrete		2676.5
413	Lumber/supplies		0

<b>P88-2 Daily drilling cost summary</b>			
<b>Last edit date: 2/7/89</b>			
<b>ACCT. #</b>	<b>ACCT. DESCRIPTION</b>	<b>1/25/89</b>	<b>Item totals</b>
414	Trailer/toilet rentals		200
415	Geochemical equipment		0
416	Steam/gas/water analyses		0
417	Safety Equipment/Training		0
418	Fences		0
419	Buildings/maintenance		0
420	Security		0
421	Reclamation/Revegetation		0
<b>PROFESSIONAL SERVICES</b>			
501	Geology/Geophysics	350	4024
502	Geochemical consulting		0
506	Engineering-Drilling		0
Daily Total:		\$4,091	
Daily Cum:		\$281,967	Check cum: \$281,967
Costs direct to P88-2:		\$4,091	
Daily cost to 2nd well:		\$0	
Cum cost to 2nd well:		\$32,712	
P88-2 Cum costs:		\$249,255	

MEI DRILLING ACTIVITY LOG WELL #: [ P 88-2 ] DATE: [ 1/23/99 ]

TIME	DEPTH	NAME	COMMENTS
<del>1844</del>			
1844	815	JH.	Steam observed @ flowline discharge! 145°F TEMP
1928	820		Fracture
1954	828	JH	Dry Run 828 - 833
2015	833		Pick up + CIR + CLEAN Hole
2045	833		CONN WITH MARK
2045	833		Drill 3 FT work pipe Drill 3 FT work pipe DRILL 5 FT. WORK PIPE WATCH FOR FRACTURES + BREAKS
2200	864'	Fra Cox	Drilling F/854 T/864 Fractured Rock About 45' per hr. works kelly up 10' Every 5' of hole made no fill hole cleaning very well 10-12,000 w.o.B. @ 65 R.P.M.
2320	864'	Wap	CONNECTION, START DRILLING AFTER 45 MIN CIR & CLEANING
2350	895	Wap	KELLY DOWN, DRILLING AT 60' PER HOUR, CIR & ROTATE 30 MIN
0017	895	Wap	CONNECTION, START DRILLING
0048	925	Wap	KELLY DOWN, DRILLING AT 60' PER HOUR, ROUGH W/ FRACTURES, CIR & ROTATE 30 MIN.
<del>0114</del>			
0114	925	Wap	CONNECTION START DRILLING
0120	932	Wap	FLOW TEE LEAK DISCOVERED, STOP DRILLING, CLEAN HOLE

2 16:00 R 6 XH 1 1 1 1 1 1

CUMULATIVE  
TON MI. OR TRIPS

TIME DISTRIBUTION - HOURS			
OPERATION	NORM.	DAY	EVE.
UP AND OR DOWN			
RL ACTUAL	2	4.5	
MING			
ING			
OTION MID INCULATE	5	1	
PS			
IRGATE RIG	1/2	1/2	
PAR RIG	2	1/2	
OFF LING LINE			
ATION SURVEY			
E LINE LOGS			
ASING EMENT			
IT ON MENT			
PLE UP P.			
ST B.O.P.			
LL STEM TEST			
UG BACK			
UREZE CEMENT			
MING			
L WORK			
.U. Subs	1/2	5.5	
SPUD	1		
A. PERF'N'TH			
B. TIC TRIPS			
C. TREATING			
D. SWABBING			
E. TESTING			
F. ADIT'N'L.			
G.			
STALS	12	12	
DAY WORK TIME SUMMARY (OFFICE USE ONLY)			
V/CONTR. D.P.			
U/OPS. D.P.			
R/D.P.			
TANDBY			
- DAY WORK			
F DAYS SPUD			
ACTIVE TING HRS.			
L MUD COST			

NO. DRILLING ASSEMBLY (As used of hour)		BIT RECORD		MUD RECORD	
BIT	FT.	BIT NO.	SIZE	TIME	
1	2	1	26	12:30	6:00 11:30
C OMP. 2.18		SIZE 26		WEIGHT	
SPT. 2.69		IADC CODE		PRESSURE GRADIENT	
D.C. ID	00	MFG.		VISC. SEC.	40 38 42
STB RMR	00	TYPE		PV/YP	/ / /
D.C. ID	00	SER. NO.		GELS	/ / /
STB RMR	00	JETS 1/32" /TFA 1/2"		ML. CC% /H	
DEPTH OUT		DEPTH IN 0		SOLIDS %	
TOTAL FTG.		TOTAL HRS.		MUD & CHEMICALS ADDED	
KELLY DOWN 41		CUT. STRUC.		TYPE AMT. TYPE AMT.	
TOTAL 47.78		1 0 0 1 1		GEL 82	
WT. OF STRING 6		B 6 0 R		COTIC 3	
		GPM/PUMP-PSI			

NO. DRILLING ASSEMBLY (As used of hour)		BIT RECORD		MUD RECORD	
BIT	FT.	BIT NO.	SIZE	TIME	
2	31.80				
Callea 31.80		IADC CODE		WEIGHT	
SPT. 31.80		IADC CODE		PRESSURE GRADIENT	
D.C. ID	00	MFG.		VISC. SEC.	
STB RMR	00	TYPE		PV/YP	/ / /
D.C. ID	00	SER. NO.		GELS	/ / /
STB RMR	00	JETS 1/32" /TFA 1/2"		ML. CC% /H	
DEPTH OUT		DEPTH IN		SOLIDS %	
TOTAL FTG.		TOTAL HRS.		MUD & CHEMICALS ADDED	
KELLY DOWN		CUT. STRUC.		TYPE AMT. TYPE AMT.	
TOTAL		1 0 0 1 1			
WT. OF STRING		B 6 0 R			
		GPM/PUMP-PSI			

NO. DRILLING ASSEMBLY (As used of hour)		BIT RECORD		MUD RECORD	
BIT	FT.	BIT NO.	SIZE	TIME	
1	2	1	26	3:45	7:35 10:00
Callea 2		IADC CODE		WEIGHT	
SPT. 62.05		IADC CODE		PRESSURE GRADIENT 42 42 43	
D.C. ID	00	MFG.		VISC. SEC.	42 42 43
STB RMR	00	TYPE		PV/YP	/ / /
D.C. ID	00	SER. NO.		GELS	/ / /
STB RMR	00	JETS 1/32" /TFA 1/2"		ML. CC% /H	
DEPTH OUT		DEPTH IN		SOLIDS %	
TOTAL FTG.		TOTAL HRS.		MUD & CHEMICALS ADDED	
KELLY DOWN 33		CUT. STRUC.		TYPE AMT. TYPE AMT.	
TOTAL 100		1 0 0 1 1		Gel 5	
WT. OF STRING		B 6 0 R			
		GPM/PUMP-PSI			

FOOTAGE		D.L.D. TO - R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1		PUMP NO. 2		METHOD RUN
FROM	TO			LINEAR SIZE	S.P.M.				LINEAR SIZE	S.P.M.			
2	47		D	Surface		70	-	300	5/8	2	5/8	62	5
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
		12:00	12:30	1/2	7	Rig ✓							
		12:30	2:00	1 1/2	21	Pick up Subt							
		2:00	4:00	2	8	Work on pump #2 Though Hych lines							
		4:00	5:00	1	22	Spud in.							
		5:00	6:00	1	2	Drld							
		6:00	8:00	2	5	Run out Fluid - Build Up.							
		8:00	9:00	1	2	Drld							
		9:00	12:00	3	5	Condition mud - Build Up. DRILLER Brand Jones							

FOOTAGE		D.L.D. TO - R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1		PUMP NO. 2		METHOD RUN
FROM	TO			LINEAR SIZE	S.P.M.				LINEAR SIZE	S.P.M.			
47						36		100	5/8	62	3/4	62	5
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
		12:00	12:45	45	7	Secured Rig							
		12:45	3:45	3	22	Picked up Callea + Made up (Started Drilling 3145)							
		4:05	4:20			Strata Change - Gray Tuff (60' in the hole)							
		4:20	4:55		5	Dumped Hole and Circulate							
		4:55	7:35		21	Spud up (#2 Callea)							
		7:35				Started Drilling							

FOOTAGE		D.L.D. TO - R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1		PUMP NO. 2		METHOD RUN
FROM	TO			LINEAR SIZE	S.P.M.				LINEAR SIZE	S.P.M.			
47	100												
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
		12:00	1:05	1	27	Secured Rig							
		1:05	3:45		21	Pick up (#1 Callea) 2 hr. 40 min							
		3:45	5:04		2	Drill (60' hit Gray Tuff)							
		5:04	7:35		21	Pick up (#2 Callea)							
		7:35	11:00		2	Drill							
		11:00	12:00		5	Circulate @ 11:30 P.M. To check FOR FULL							

TIME DISTRIBUTION - HOURS			NO. DRILLING ASSEMBLY (As end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORN.	DAY	BIT NO.	FT.	BIT NO.	FT.	TIME	WEIGHT
RIG UP AND TEAR DOWN			2	3.70	1	26	3:00	
DRILL ACTUAL								
REAMING			2	62:08				
CORING								
CONDITION MUD & CIRCULATE	11:4							
TRIPS	11:4							
LUBRICATE RIG	12							
REPAIR RIG								
CUT OFF DRILLING LINE								
DEVIATION SURVEY								
WIRE LINE LOGS								
RUN CASING & CEMENT	6:24							
WAIT ON CEMENT								
NEPPEL UP B.O.P.	9:10							
TEST B.O.P.								
DRILL STEM TEST								
PLUG BACK								
SQUEEZE CEMENT								
FISHING								
DIR. WORK								
Cleaned out cement								
A. PERF'R'TH								
B. TBG TRIPS								
C. TREATING								
D. SWABBING								
E. TESTING								
F. ADD'NL.								
G.								
TOTALS								
DAY WORK TIME SUMMARY (OFFICE USE ONLY)								
AS. W/CONTR. D.P.								
AS. W/OPR. D.P.								
AS. W/D.P.								
AS. STANDBY								
OTAL DAY WORK								
NO. OF DAYS FROM SPUD								
CUMULATIVE STATING HRS.								
TOTAL MUD COST								

FOOTAGE		DR. D. IN. - R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT LBS.	PUMP PRESS.	PUMP NO. / LINER SIZE	PUMP NO. / S.P.A.	PUMP NO. / LINER SIZE	PUMP NO. / S.P.A.	METHOD RUN
FROM	TO											
100							205"	84				5
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
		12:00	4:15	4:14	5	Circ - Hole						
		4:15	4:45	1/2	7	Rig Set						
		4:45	6:30	1:44	6	2 1/2" water Run casing, T.O.H.						
		6:30	12:00	6	12	Rig up and Run casing 20"						
DRILLER <i>Brent Jones</i>												
FOOTAGE		DR. D. IN. - R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT LBS.	PUMP PRESS.	PUMP NO. / LINER SIZE	PUMP NO. / S.P.A.	PUMP NO. / LINER SIZE	PUMP NO. / S.P.A.	METHOD RUN
FROM	TO											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
		12:00	2:30			Run 20" casing 155-94" with float shoe 2.30 95T @ 92T cement with 12yd class 6 cement with 2% CCL in place @ 2:30 good return on cement 80' of 2" pipe in Ann						
DRILLER												
FOOTAGE		DR. D. IN. - R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT LBS.	PUMP PRESS.	PUMP NO. / LINER SIZE	PUMP NO. / S.P.A.	PUMP NO. / LINER SIZE	PUMP NO. / S.P.A.	METHOD RUN
FROM	TO											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
		12:00	1:30	1/2	12	Install 20" casing (finished)						
		1:30	2:00	1/2	12	Nepped up Grout tube (2")						
		2:00	2:30	1/2	12	Cemented hole						
		2:30	12:00	9 1/2	13	Cleaned out all line, tubes & tanks with cement in them. Cleaned out seller W.O.C. Serviced Engines						
DRILLER <i>W.H. G.</i>												

16.66 0.12 0.44 X 11 37

CUMULATIVE TON MI. OR TRIPS

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT
UP AND DOWN				STB RMR	00	IADC CODE		PRESSURE GRADIENT	
ACTUAL				D.C. ID	00	MFG.		VISC.-SEC.	
TRIP				STB RMR	00	TYPE		PV/YP	
MOTION MUD CIRCULATE				D.C. ID	00	SER. NO.		GELS	
RPS				STB RMR	00	JEYS 1/32" /FA in <sup>2</sup>		ML -CC'S	
LUBRICATE RIG						DEPTH OUT		pH	
PAIR RIG						DEPTH IN		SOLIDS %	
OFF ROLLING LINE				STANDS DP	FT.	TOTAL FIG.		MUD & CHEMICALS ADDED	
EVATION SURVEY				SINGLES DP	FT.	TOTAL HRS.		TYPE	AMT.
RE LINE LOGS				KELLY DOWN	FT.	CUT STRUC.			
IN CASING CEMENT				TOTAL	FT.	1 0 0 1 1			
AT ON CEMENT				WT. OF STRING	LBS.	8 6 0 0 R			
IPPLE UP 3' P.O.O. I						GPM/PUMP/PSI			

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT
EST B.O.P.				STB RMR	00	IADC CODE		PRESSURE GRADIENT	
ROLL STEM TEST				D.C. ID	00	MFG.		VISC.-SEC.	
LUG BACK				STB RMR	00	TYPE		PV/YP	
SQUEEZE CEMENT				D.C. ID	00	SER. NO.		GELS	
TRIP				STB RMR	00	JEYS 1/32" /FA in <sup>2</sup>		ML -CC'S	
GL WORK						DEPTH OUT		pH	
W.O.C. - 3						DEPTH IN		SOLIDS %	
cut off 2 1/2				STANDS DP	FT.	TOTAL FIG.		MUD & CHEMICALS ADDED	
weld 9 1/2 6 1/2				SINGLES DP	FT.	TOTAL HRS.		TYPE	AMT.
				KELLY DOWN	FT.	CUT STRUC.			
				TOTAL	FT.	1 0 0 1 1			
				WT. OF STRING	LBS.	8 6 0 0 R			
						GPM/PUMP/PSI			

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT
W/CONTR. D.P.				STB RMR	00	IADC CODE		PRESSURE GRADIENT	
W/OPR. D.P.				D.C. ID	00	MFG.		VISC.-SEC.	
W/D.P.				STB RMR	00	TYPE		PV/YP	
STANDBY				D.C. ID	00	SER. NO.		GELS	
				STB RMR	00	JEYS 1/32" /FA in <sup>2</sup>		ML -CC'S	
						DEPTH OUT		pH	
						DEPTH IN		SOLIDS %	
				STANDS DP	FT.	TOTAL FIG.		MUD & CHEMICALS ADDED	
				SINGLES DP	FT.	TOTAL HRS.		TYPE	AMT.
				KELLY DOWN	FT.	CUT STRUC.			
				TOTAL	FT.	1 0 0 1 1			
				WT. OF STRING	LBS.	8 6 0 0 R			
						GPM/PUMP/PSI			

FOOTAGE		DRILLER	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 LBS.	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
DEVIATION RECORD												
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
12:00	3:00	3	21	W.O.C. - Rig Serv.								
3:00	5:30	2 1/2	22	cut off casing lay it down 30" + 20"								
5:30	12:00	6 1/2	23	clean out cellar + weld on head								
7 1/2 Test To 3000# for 30 min												
												DRILLER

FOOTAGE		DRILLER	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 LBS.	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
DEVIATION RECORD												
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
12:00	8:00	8	14	Nipped up spool + annular, welded on mud return line and then set top 20" casing near annular.								
8:00	10:00	2	14	Change out 3" and 2" mud valve on 1" pump inside flow line								
10:00	12:00			INSTALL Kelly + House Rig up to Death Mouse Hole								
												DRILLER

FOOTAGE		DRILLER	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 LBS.	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
DEVIATION RECORD												
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
												DRILLER



PRINTED IN U.S.A. APPROVED

IADC - API OFFICIAL DAILY DRILLING REPORT FORM

FORM 3T-4

7-17-16-15 614 114 5T

CUMULATIVE  
TON IN. OR TRIPS

TIME DISTRIBUTION - HOURS				DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD		
CODE NO.	OPERATION	MORN.	DAY	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
1	RIG UP AND TEAR DOWN									
2	DRILL ACTUAL				STB	IADC CODE				
3	REAMING				D.C. ID	MFG.		VISC. SEC.		
4	CORING				STB RMR	TYPE		PV/YP		
5	CONDITION MUD & CIRCULATE				D.C. ID	SER. NO.		GELS		
6	TRIPS				STB RMR	JETS 1/32" /FA in <sup>2</sup>		ML -CC'S		
7	LUBRICATE RIG					DEPTH OUT		pH		
8	REPAIR RIG					DEPTH IN		SOLIDS %		
9	WIP OUT OF DRILLING LINE				STANDS DP	TOTAL FIG.	MUD & CHEMICALS ADDED			
10	DEVIATION SURVEY				SINGLES DP	TOTAL HRS.	TYPE	AMT.	TYPE	AMT.
11	WIRE LINE LOGS				KELLY DOWN	TOTAL HRS.				
12	RUN CASING & CEMENT				TOTAL	D CUT STRUC I O D L L B G O R				
13	WAIT ON CEMENT				WT. OF STRING	LBS.				
14	SHUDDLE UP B.G.P.				GPM/PUMP-PSI					
15	TEST B.G.P.									
16	DRILL STEM TEST									
17	PLUG BACK									
18	SQUEEZE CEMENT									
19	FISHING									
20	DIRL WORK									
21										
22										
23										
COMPLETION				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
A	PERF'R'TH									
B	TBG TRIPS									
C	TREATING									
D	SWABBING									
E	TESTING									
F	ADDT'Y'L									
G										
TOTALS				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
DAY WORK TIME SUMMARY (OFFICE USE ONLY)				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
HRS. W/CONTR. D.P.				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
HRS. W/OPR. D.P.				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
HRS. WO/D.P.				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
HRS. STANDBY				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
TOTAL DAY WORK				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
NO. OF DAYS FROM START				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
CUMULATIVE ROTATING HRS.				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		
TOTAL MUD COST				DRILLING ASSEMBLY (At end of 24 hour)		BIT RECORD		MUD RECORD		

FOOTAGE		DR. D. IN. OF CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M. LINER SIZE	METHOD RUN
FROM	TO			Surf						
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
12:00		12:30	1/2	7	7	Rig Serv				
12:30		1:30	1	8	8	Air lines to Rig froze up - Though out				
1:30		3:00	1 1/2	2	2	Drilled mouse Hole Empty mud tanks -				
3:00		3:30	1/2	8	8	H2O Line From Water tank froze, Though out				
3:30		5:00	1 1/2	8	8	Drained mud system - Hydrolic pump freezing				
5:00		6:00				Broke Down mouse hole Assembly -				
						Bucket out Celler Drain want Drain -				
						Driller Brent Jaden				
FOOTAGE		DR. D. IN. OF CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M. LINER SIZE	METHOD RUN
FROM	TO									
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
6:00		10:00	4:00			Hook up Hyd To BOP + Acc. Kill line				
FOOTAGE		DR. D. IN. OF CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M. LINER SIZE	METHOD RUN
FROM	TO									
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				



										SINCE LAST CUT	
										CUMULATIVE TON M. OF TRIPS	

TIME DISTRIBUTION - HOURS				NO.	DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OP.	MORN.	DAY	EVE.		BIT	FT.	BIT NO.	TIME	WEIGHT	TIME
RIG UP AND TEAR DOWN				STB RHR	00	FT.	SIZE		WEIGHT	
DRILL ACTUAL				D.C. ID	00	FT.	IADC CODE		PRESSURE GRADIENT	
REAMING				STB RHR	00	FT.	MFG.		VISC.-SEC.	
CORING				D.C. ID	00	FT.	TYPE		PV/YP	
CONDITION MUD & CIRCULATE				STB RHR	00	FT.	SER. NO.		GELS	
TRIPS				D.C. ID	00	FT.	JETS 1/32" /FA in <sup>2</sup>		ML -CC'S	
LUBRICATE RIG				STB RHR	00	FT.	DEPTH OUT		pH	
REPAIR RIG							DEPTH IN		SOLIDS %	
CUT OFF DRILLING LINE							DEPTH IN			
DEVIATION SURVEY				STANDS DP	FT.		TOTAL FTG.		MUD & CHEMICALS ADDED	
WIRE LINE LOGS				SINGLES DP	FT.		TOTAL HRS.		TYPE AMT. TYPE AMT.	
RUN CASING & CEMENT				KELLY DOWN	FT.		0 CUT STRUC			
WAIT ON CEMENT							1 1 0 0 1 1			
WIPPLE UP B.O.P.				TOTAL	FT.		1 8 6 0 R			
TEST B.O.P.				WT. OF STRING	LBS.		GPM/PUMP-PSI			

TIME DISTRIBUTION - HOURS				NO.	DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OP.	MORN.	DAY	EVE.		BIT	FT.	BIT NO.	TIME	WEIGHT	TIME
DRILL STEM TEST				STB RHR	00	FT.	SIZE		WEIGHT	
PLUG BACK				D.C. ID	00	FT.	IADC CODE		PRESSURE GRADIENT	
SQUEEZE CEMENT				STB RHR	00	FT.	MFG.		VISC.-SEC.	
FISHING				D.C. ID	00	FT.	TYPE		PV/YP	
DRIL WORK				STB RHR	00	FT.	SER. NO.		GELS	
				D.C. ID	00	FT.	JETS 1/32" /FA in <sup>2</sup>		ML -CC'S	
				STB RHR	00	FT.	DEPTH OUT		pH	
							DEPTH IN		SOLIDS %	
				STANDS DP	FT.		TOTAL FTG.		MUD & CHEMICALS ADDED	
				SINGLES DP	FT.		TOTAL HRS.		TYPE AMT. TYPE AMT.	
				KELLY DOWN	FT.		0 CUT STRUC			
				TOTAL	FT.		1 1 0 0 1 1			
				WT. OF STRING	LBS.		1 8 6 0 R			

TIME DISTRIBUTION - HOURS				NO.	DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OP.	MORN.	DAY	EVE.		BIT	FT.	BIT NO.	TIME	WEIGHT	TIME
W/CONTR. D.P.				STB RHR	00	FT.	SIZE		WEIGHT	
W/OPR. D.P.				D.C. ID	00	FT.	IADC CODE		PRESSURE GRADIENT	
W/D.P.				STB RHR	00	FT.	MFG.		VISC.-SEC.	
STANDBY				D.C. ID	00	FT.	TYPE		PV/YP	
				STB RHR	00	FT.	SER. NO.		GELS	
				D.C. ID	00	FT.	JETS 1/32" /FA in <sup>2</sup>		ML -CC'S	
				STB RHR	00	FT.	DEPTH OUT		pH	
							DEPTH IN		SOLIDS %	
				STANDS DP	FT.		TOTAL FTG.		MUD & CHEMICALS ADDED	
				SINGLES DP	FT.		TOTAL HRS.		TYPE AMT. TYPE AMT.	
				KELLY DOWN	FT.		0 CUT STRUC			
				TOTAL	FT.		1 1 0 0 1 1			
				WT. OF STRING	LBS.		1 8 6 0 R			

FOOTAGE		DRL-D RHR-C CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT NOB #	PUMP PRESS	PUMP NO. LINER SIZE	S.P.M.	PUMP NO. LINER SIZE	S.P.M.	METHOD RUN TO CONTR.
FROM	TO											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
8		✓		12		Work as directed. Throw out service lines get Rig prepared for Squeeze Job - Familiarize crew with Rig's Equip - do maint w/ log						

FOOTAGE		DRL-D RHR-C CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT NOB #	PUMP PRESS	PUMP NO. LINER SIZE	S.P.M.	PUMP NO. LINER SIZE	S.P.M.	METHOD RUN TO CONTR.
FROM	TO											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
8		✓		12		Same as Above 2:00pm 7:50pm Squeeze 20" w/BI Hughes mud Succeeded But not 62nd Cont						

FOOTAGE		DRL-D RHR-C CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT NOB #	PUMP PRESS	PUMP NO. LINER SIZE	S.P.M.	PUMP NO. LINER SIZE	S.P.M.	METHOD RUN TO CONTR.
FROM	TO											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						

FORM NO. 100 (REV. 11/83)  
 SINCE LAST CUT  
 CUMULATIVE  
 TON IN. OR TRIPS

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
UP AND AR DOWN				STB RMR	OD	FT.	IADC CODE				
ACTUAL				D.C. ID	OD	FT.	MFG.				
AMING				STB RMR	OD	FT.	TYPE				
RMG				D.C. ID	OD	FT.	SER. NO.				
NOTION MUD INCULCATE				STB RMR	OD	FT.	JETS 1/32" /TFA in <sup>2</sup>				
IPS							DEPTH OUT				
BRICATE RIG							DEPTH IN				
PAIR RIG							TOTAL FTG.				
OFF LINE LINE							TOTAL HRS.				
ATION SURVEY							OUT STRUC.				
E LINE LOGS							1 0 0 D L				
CASING EMENT							B G O R				
ENT							WT. OF STRING				
PLE UP P.							LBS.				
IT B.G.P.							GPM/PUMP-PSI				
LL STEAM TEST											
IC BACK											
EEZE CEMENT											
RMG											
WORK											
A. PERM'ATH											
B. TDG TRIPS											
C. TREATING											
D. SWABBING											
E. TESTING											
F. ADDIT'L											
G.											

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
UP AND AR DOWN				STB RMR	OD	FT.	IADC CODE				
ACTUAL				D.C. ID	OD	FT.	MFG.				
AMING				STB RMR	OD	FT.	TYPE				
RMG				D.C. ID	OD	FT.	SER. NO.				
NOTION MUD INCULCATE				STB RMR	OD	FT.	JETS 1/32" /TFA in <sup>2</sup>				
IPS							DEPTH OUT				
BRICATE RIG							DEPTH IN				
PAIR RIG							TOTAL FTG.				
OFF LINE LINE							TOTAL HRS.				
ATION SURVEY							OUT STRUC.				
E LINE LOGS							1 0 0 D L				
CASING EMENT							B G O R				
ENT							WT. OF STRING				
PLE UP P.							LBS.				
IT B.G.P.							GPM/PUMP-PSI				
LL STEAM TEST											
IC BACK											
EEZE CEMENT											
RMG											
WORK											
A. PERM'ATH											
B. TDG TRIPS											
C. TREATING											
D. SWABBING											
E. TESTING											
F. ADDIT'L											
G.											

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
UP AND AR DOWN				STB RMR	OD	FT.	IADC CODE				
ACTUAL				D.C. ID	OD	FT.	MFG.				
AMING				STB RMR	OD	FT.	TYPE				
RMG				D.C. ID	OD	FT.	SER. NO.				
NOTION MUD INCULCATE				STB RMR	OD	FT.	JETS 1/32" /TFA in <sup>2</sup>				
IPS							DEPTH OUT				
BRICATE RIG							DEPTH IN				
PAIR RIG							TOTAL FTG.				
OFF LINE LINE							TOTAL HRS.				
ATION SURVEY							OUT STRUC.				
E LINE LOGS							1 0 0 D L				
CASING EMENT							B G O R				
ENT							WT. OF STRING				
PLE UP P.							LBS.				
IT B.G.P.							GPM/PUMP-PSI				
LL STEAM TEST											
IC BACK											
EEZE CEMENT											
RMG											
WORK											
A. PERM'ATH											
B. TDG TRIPS											
C. TREATING											
D. SWABBING											
E. TESTING											
F. ADDIT'L											
G.											

FOOTAGE		DR. D RMR CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN TO TOP OF CORE-C
FROM	TO											
DEVIATION RECORD												
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
FROM	TO					Nipple down Flowline - Pitcher Nipple - prepare Rotating Head to nipple up						
						Attended H2S Training						
												DRILLER <i>Lu G</i>

FOOTAGE		DR. D RMR CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN TO TOP OF CORE-C
FROM	TO											
DEVIATION RECORD												
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
FROM	TO					Attend H2S Training School						
10:00	12:30	2 1/2	21									
12:30	4:00	3 1/2	14	Nipples up Rotating Head & Build & nipple up Flowline								
4:00	5:30	1 1/2	14	Rig up Accumulator & Air Comp.								
5:30	6:30	1	8	Repair Deadline Anchor Batts & Torque gauges								
6:30	8:30	2	21	Pick up mouse hole, Kelly & Swivel & make up hose								
8:30	10:00	1 1/2	21	Hook up Air Comp, Bar star, mist pump								
												DRILLER <i>Red Huber</i>

FOOTAGE		DR. D RMR CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN TO TOP OF CORE-C
FROM	TO											
DEVIATION RECORD												
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
FROM	TO											
												DRILLER

2 16-6 E 674 X11 34

CUMULATIVE  
TONS OF CORE

TIME DISTRIBUTION - HOURS				DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	WORK	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT
OP AND DOWN				Bit Sub	158	17 1/2	17 1/2		
L. ACTUAL	5			STB RMR	OD	IADC CODE		PRESSURE GRADIENT	
WING	2			D.C. ID	25.54	MFG.	Reed	VISC.-SEC.	
MG				STB RMR	OD	TYPE	13-J	PV/YP	
ATION MUD CALCULATE				D.C. ID	30.14	SER. NO.	959085	GELS.	
S				STB RMR	OD	JETS 1/2" /TFA	3x16	ML -CC'S	
UCATE RIG				Dbl-Rn Sub	206	DEPTH OUT		pH	
NR RIG						DEPTH IN	100	SOLIDS %	
OFF LING LINE				STANDS DP	FT.	TOTAL FTG.		MUD & CHEMICALS ADDED	
ATION SURVEY				SINGLES DP	FT.	TOTAL HRS.		TYPE	AMT.
LINE LOGS				KELLY DOWN	FT.	CUT STRUC.			
CASING MENT				TOTAL	FT.	1 1 0 D L			
ON ENT				WT. OF STRING	LBS.	B G D R			
LE UP P.						GP/MP/PSI			
F.O.P.				DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
A. STEIN TEST				BIT	17 1/2	17 1/2		TIME	
C BACK				BIT SUB	158	SIZE		WEIGHT	
EEZE CEMENT				STB RMR	OD	IADC CODE		PRESSURE GRADIENT	
WING	5			D.C. ID	25.54	MFG.	Reed	VISC.-SEC.	
WORK				STB RMR	OD	TYPE	13-J	PV/YP	
				D.C. ID	30.14	SER. NO.	959085	GELS.	
				STB RMR	OD	JETS 1/2" /TFA	3x16	ML -CC'S	
				1 @ sub	206	DEPTH OUT		pH	
						DEPTH IN	100	SOLIDS %	
				STANDS DP	60.82	TOTAL FTG.	59	MUD & CHEMICALS ADDED	
				SINGLES DP	FT.	TOTAL HRS.	5	TYPE	AMT.
				KELLY DOWN	38	CUT STRUC.			
				TOTAL	159	1 1 0 D L			
				WT. OF STRING	9000	B G D R			
						GP/MP/PSI			
				DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
				BIT				TIME	
				STB RMR	OD	IADC CODE		WEIGHT	
				D.C. ID		MFG.		PRESSURE GRADIENT	
				STB RMR	OD	TYPE		VISC.-SEC.	
				D.C. ID		SER. NO.		PV/YP	
				STB RMR	OD	JETS 1/2" /TFA		GELS.	
						DEPTH OUT		ML -CC'S	
						DEPTH IN		pH	
				STANDS DP		TOTAL FTG.		SOLIDS %	
				SINGLES DP		TOTAL HRS.		MUD & CHEMICALS ADDED	
				KELLY DOWN		CUT STRUC.		TYPE	AMT.
				TOTAL		1 1 0 D L			
				WT. OF STRING		B G D R			
						GP/MP/PSI			

FOOTAGE		DR. D IN- CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
100'												
DEVIATION RECORD				DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG				FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
				12:00	12:00	2	21	Hook up water and Diesel lines to Compressors.				
				12:00	3:00	3	21	modify and install piping to Standpipe				
				3:00	4:00	1	8	try to find Electrical Short in Rig lighting System				
				4:00				make up Bit emonle 10c.				
					7:00	3	6	install Rotating Pack off				
				7:00	10:00	3	21	wait on Air Compressor Engines will not Start				
												DRILLER
												<i>John Lee</i>
FOOTAGE		DR. D IN- CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
100'	159'		0		59 1/2	48	200	(AIR)				
DEVIATION RECORD				DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG				FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
				10:00	11:30	1 1/2	21	Rig up Accumulator Remote & work on Air Comp.				
				11:50	12:00	1/2	3	Break air w/air & clean out cement F/77'				
				12:00	12:30	1/2	21	WORK ON Compressors				
				12:30	2:00	1 1/2	3	Clean out cmt + Drag shoe @ 95'				
				2:00	3:30	1 1/2	21	WORK ON Compressors				
				3:30	6:30	3	2	Drag F/95' (Junk under shoe)				
				6:30	8:00	1 1/2	21	CIR Hole w/air + TEST FORMATION w/water				
				8:00	10:00	2	2	DRAG F/129' T/159'				
												DRILLER
												<i>Red</i>
FOOTAGE		DR. D IN- CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
DEVIATION RECORD				DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG				FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				

1/2 11.6 E 6.4 XH 34

CUMULATIVE  
TON M. OR TRIPS

TIME DISTRIBUTION - HOURS				DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MOBK.	DAY	EVE.	BIT SIZE	FT.	BIT NO.	SIZE	TIME	WEIGHT
UP AND AIR DOWN				17 1/2	1.50	2	17 1/2		
ILL. ACTUAL	10	11 1/2		Bit-Sub	1.58				
AMENG				D.C. ID	25.54	MFG.	Reed		
RING				STD RMR	00	IADC CODE			
NOTION MUD CIRCULATE	1/2	1/2		D.C. ID	62.09	TYPE	13-J		
SPS	1			STD RMR	2.66	SER. NO.	959085		
BRICATE RIG				D.C. ID	93.37	JETS 1/32 /TFA in <sup>2</sup>	3X16		
PAIR RIG				STD RMR		DEPTH OUT			
LOPE LIFTING LINE				D.C. ID	180.67	DEPTH IN	100		
LOCATION SURVEY	1/2			STD RMR		TOTAL FTG.	200		
RE LINE LOGS				D.C. ID	26	TOTAL HRS	15		
IN CASING CEMENT				STD RMR	300	CUT. STRUC.			
IT ON MENT				STD RMR		I O D L			
SCALE UP D.P.				STD RMR		B G O R			
ST B.O.P.				WT. OF STRING	19,000	GPM/PUMP/PSI			
ALL STEIN TEST									
AG BACK									
FREEZE CEMENT									
SPRING									
A. WORK									
A. PERF'CTN									
B. TBC TRIPS									
C. TREATING									
D. SWABBING									
E. TESTING									
F. ADDIT'WL									
G.									
DETAILS	12	12							
DAY WORK TIME SUMMARY (OFFICE USE ONLY)									
W/CONTR. D.P.									
W/OPR. D.P.									
NO D.P.									
STANDBY									
L DAY WORK									
P DAYS SPUD LATIVE TRIP HRS.									
L MUD COST									

FOOTAGE		D.R.D. D.R.E. CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT NOB.	PUMP PRESS.	PUMP NO. LINER SIZE	PUMP NO. S.P.M. LINER SIZE	PUMP NO. S.P.M. LINER SIZE	METHOD RUN
FROM	TO										
159	300		0		670	8/10	250		AIR		
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
FROM	TO										
2200	2230	1/2	5	circ hole Clean							
2230	2300	1/2	10	wire line Survey @ 159'							
2300	2400	1	6	Log Down 1-6 1/2" De-pickup 2-9" De's							
2400	1000	10	2	Drilling 17 1/2" hole							
DRILLER <i>Jim G</i>											
FOOTAGE		D.R.D. D.R.E. CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT NOB.	PUMP PRESS.	PUMP NO. LINER SIZE	PUMP NO. S.P.M. LINER SIZE	PUMP NO. S.P.M. LINER SIZE	METHOD RUN
FROM	TO										
300			0		54	10 1/2	250		AIR		
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
FROM	TO										
10:00	11:00	1	2	Drilling F/300'							
11:00	11:30	1/2	10	circ Survey @ 312							
11:30	2200	10 1/2	2	Drilling							
DRILLER											
FOOTAGE		D.R.D. D.R.E. CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT NOB.	PUMP PRESS.	PUMP NO. LINER SIZE	PUMP NO. S.P.M. LINER SIZE	PUMP NO. S.P.M. LINER SIZE	METHOD RUN
FROM	TO										
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
FROM	TO										

MORNING TOUR

DAY TOUR

EVENING TOUR



412 16.6 F 6'14" XH 34

TON M. ON TRIPS  
SINCE LAST CUT  
CUMULATIVE  
TON M. ON TRIPS

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
DE	OP	MORNL	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT
RIG UP AND TEAR DOWN					STB	OD	FT.	SIZE	PRESSURE GRADIENT
DRILL ACTUAL					D.C.	ID	OD	IADC CODE	VISC.-SEC.
REAMING					STB	RMR	OD	MFG.	PV/VP
CORING					D.C.	ID	OD	TYPE	GELS
CONDITION MUD & CIRCULATE					STB	RMR	OD	SER. NO.	ML -CC'S
TRIPS					JETS	1/32"	1/FA	in <sup>2</sup>	PH
LUBRICATE RIG								DEPTH OUT	SOLIDS %
REPAIR RIG								DEPTH IN	
CUT OFF DRILLING LINE					STANDS DP	FT.		TOTAL FTG.	MUD & CHEMICALS ADDED
DEVIATION SURVEY					SINGLES DP	FT.		TOTAL HRS.	TYPE AMT. TYPE AMT.
WIRE LINE LOGS					KELLY DOWN	FT.			
RUN CASING & CEMENT					TOTAL	FT.			
WAIT ON CEMENT					WT. OF STRING	LBS.			
WIPPLE UP & P.P.									

FOOTAGE		DR-D RM-R	CORE C	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
470												
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
2200	0130		12	Run 13 3/4" csg. T/470'								
0130	0230		6	Run Stab in tool in csg. Rig up B.J.								
0230	0400		12	Fill csg. w/mud set Stab in tool in float								
0400	0500		12	CMT. csg. w/B.J. Grip 20440 Rig Down B.J.								
0500	0530		6	P.O.H. w/stab in Tool								
0530	1000		13	W.O.C.								

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
DE	OP	MORNL	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT
RIG UP AND TEAR DOWN					STB	OD	FT.	SIZE	PRESSURE GRADIENT
DRILL ACTUAL					D.C.	ID	OD	IADC CODE	VISC.-SEC.
REAMING					STB	RMR	OD	MFG.	PV/VP
CORING					D.C.	ID	OD	TYPE	GELS
CONDITION MUD & CIRCULATE					STB	RMR	OD	SER. NO.	ML -CC'S
TRIPS					JETS	1/32"	1/FA	in <sup>2</sup>	PH
LUBRICATE RIG								DEPTH OUT	SOLIDS %
REPAIR RIG								DEPTH IN	
CUT OFF DRILLING LINE					STANDS DP	FT.		TOTAL FTG.	MUD & CHEMICALS ADDED
DEVIATION SURVEY					SINGLES DP	FT.		TOTAL HRS.	TYPE AMT. TYPE AMT.
WIRE LINE LOGS					KELLY DOWN	FT.			
RUN CASING & CEMENT					TOTAL	FT.			
WAIT ON CEMENT					WT. OF STRING	LBS.			
WIPPLE UP & P.P.									

FOOTAGE		DR-D RM-R	CORE C	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
1000	1300											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
1300	1700			W.O.C.								
1700	2000			Nipple Down: Diverser make rough cut + final cut								
2000	2200			weld on 1 3/8" Egg Head + TEST To 2500' LOT COOL								
				Nipple up 80PC								

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
DE	OP	MORNL	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT
RIG UP AND TEAR DOWN					STB	OD	FT.	SIZE	PRESSURE GRADIENT
DRILL ACTUAL					D.C.	ID	OD	IADC CODE	VISC.-SEC.
REAMING					STB	RMR	OD	MFG.	PV/VP
CORING					D.C.	ID	OD	TYPE	GELS
CONDITION MUD & CIRCULATE					STB	RMR	OD	SER. NO.	ML -CC'S
TRIPS					JETS	1/32"	1/FA	in <sup>2</sup>	PH
LUBRICATE RIG								DEPTH OUT	SOLIDS %
REPAIR RIG								DEPTH IN	
CUT OFF DRILLING LINE					STANDS DP	FT.		TOTAL FTG.	MUD & CHEMICALS ADDED
DEVIATION SURVEY					SINGLES DP	FT.		TOTAL HRS.	TYPE AMT. TYPE AMT.
WIRE LINE LOGS					KELLY DOWN	FT.			
RUN CASING & CEMENT					TOTAL	FT.			
WAIT ON CEMENT					WT. OF STRING	LBS.			
WIPPLE UP & P.P.									

FOOTAGE		DR-D RM-R	CORE C	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											

12 16.6 F 6/14 14 37

CUMULATIVE TONAL OR TRIPS

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD		
OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	
G UP AND FAR DOWN				STB RMR	OD	FT.	IADC CODE		PRESSURE GRADIENT	
TRILL ACTUAL				D.C. ID	OD	FT.	MFG.		VISC.-SEC.	
TAMING				STB RMR	OD	FT.	TYPE		PV/TP	
TRING				D.C. ID	OD	FT.	SER. NO.		GELS	
INDITION MUD CIRCULATE				STB RMR	OD	FT.	JETS 1/32" /TFA in <sup>2</sup>		ML-CC'S	
UPS							DEPTH OUT		pH	
BRICATE RIG							DEPTH IN		SOLIDS %	
SPAIR RIG				STANDS DP	FT.		TOTAL FTG.		MUD & CHEMICALS ADDED	
IT OFF				SINGLES DP	FT.		TOTAL HRS.		TYPE	AMT.
ILING LINE				KELLY DOWN	FT.		CUT. STRUC.			
EVATION SURVEY				TOTAL	FT.		1 1 0 D D L			
RE LINE LOGS				WT. OF STRING	LBS.		B 6 G O R			
IN CASING CEMENT							GPM/PUMP-PSI			
IT ON EMENT										
PPLE UP D.P.										
EST B.O.P.										
ILL STEM TEST										
LUG BACK										
WEEZER CEMENT										
ISHING										
IL WORK										
A. PERF'K'TH										
B. TDG TRIPS										
C. TREATING										
D. SWABBING										
E. TESTING										
F. ADDIT'WL										
G.										

FOOTAGE		DR. D. R. - CORE. C.	CODE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
MORNING TOUR												
DEVIATION RECORD												
TIME LOG												
FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
2200	0700	9	14	Nipple up B.O.P.'s								
0700	1000	3	14	Free up 12" Flow Valve								
DRILLER <i>Sho Cox</i>												
DAY TOUR												
DEVIATION RECORD												
TIME LOG												
FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
1000	1200	2	14	Nipple up BOPS + TEST TO 750'								
1200	1530	3 1/2	6	Lay dn 9" DC Pipe up 6 1/4' + make up BBA + RIH TAG FLOAT @ 409'								
1530	1630	1	15	TEST csg. Pipe Roma TO 1090'								
1620				Witnessed BOP test 560-1040 End 148' <i>State Engineer John S. ...</i>								
1630	1830	2	21	Rig up Flowline + AIR COMPRESSORS.								
1830	2130	3	3	DRILL FLOAT, CLEAN OUT CEMENT + DRILL SHOES								
2130	2200	1/2	2	DRILg T/425'								
DRILLER <i>Rod ...</i>												
EVENING TOUR												
DEVIATION RECORD												
TIME LOG												
FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
DRILLER												

12 16.6 E 6'14 XH 34

CUMULATIVE TON MI. OR TRIPS

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORNL	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT
UP AND OR DOWN				12 1/4	1.00	#3	12 1/4		
LL ACTUAL		10 1/2		monel	25.54				
MINING				7	2.55				
BNC				7	218.16	Smith	F-2		
EDITION MUD									
PS									
UNCLATE RIG									
AMR RIG									
OFF LING LINE									
RATION SURVEY		1/2							
E LINE LOGS									
CASHING									
MENT									
PLE IP									
IP									
IT B.Q.P.									
LL STEN TEST									
JG BACK									
REEZE CEMENT									
MNG									
L WORK									
A. PERFORM									
B. TBG TRIPS									
C. TREATING									
D. SWABBING									
E. TESTING									
F. ADDITWL									
G.									
WT. OF STRING					33,000				

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORNL	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT
UP AND OR DOWN				12 1/4	1.00	#3	12 1/4		
LL ACTUAL				monel	25.54				
MINING				7	2.55				
BNC				7	218.16	Smith	F-2		
EDITION MUD									
PS									
UNCLATE RIG									
AMR RIG									
OFF LING LINE									
RATION SURVEY									
E LINE LOGS									
CASHING									
MENT									
PLE IP									
IP									
IT B.Q.P.									
LL STEN TEST									
JG BACK									
REEZE CEMENT									
MNG									
L WORK									
A. PERFORM									
B. TBG TRIPS									
C. TREATING									
D. SWABBING									
E. TESTING									
F. ADDITWL									
G.									
WT. OF STRING					33,000				

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
OPERATION	MORNL	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT
UP AND OR DOWN									
LL ACTUAL									
MINING									
BNC									
EDITION MUD									
PS									
UNCLATE RIG									
AMR RIG									
OFF LING LINE									
RATION SURVEY									
E LINE LOGS									
CASHING									
MENT									
PLE IP									
IP									
IT B.Q.P.									
LL STEN TEST									
JG BACK									
REEZE CEMENT									
MNG									
L WORK									
A. PERFORM									
B. TBG TRIPS									
C. TREATING									
D. SWABBING									
E. TESTING									
F. ADDITWL									
G.									
WT. OF STRING									

FOOTAGE		DR. D-B-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000's	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
475	640'		D		70	9/16						
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG	FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
	2200	0200	4	8	Repair Rotary table Drive Shaft							
	0200	1000	8	2	Drilling 12 1/4 hole F/475' T/640							

FOOTAGE		DR. D-B-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000's	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
640	854'		D		670	1/16	500					
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG	FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
	10:00	11:30	1 1/2	2	Drilling F/640' T/682'							
	11:30	12:00	1/2	21	Change Pack off RUBBER							
	12:00	12:30	1/2	10	Survey @ 682'							
	12:30	13:30	1	2	Drilling F/682' T/717							
	13:30	14:00	1/2	21	Change Pack off RUBBER							
	14:00	22:00	8	2	Drilling F/717 T/854 HIT STEAM @ 815							

FOOTAGE		DR. D-B-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000's	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN
FROM	TO											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG	FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							



472 10.6 E 614 X17 34

CUMULATIVE  
TON IN. OR TRIPS

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
CODE	OPERATION	NORM.	DAY	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN				3	12 1/4			
2	DRILL ACTUAL		3 1/2						
3	REAMING								
4	CORING								
5	CONDITION MUD & CIRCULATE								
6	TRIPS		3 1/2						
7	LUBRICATE RIG								
8	REPAIR RIG								
9	CUT OFF DRILLING LINE								
10	DEVIATION SURVEY								
11	WIRE LINE LOGS								
12	RUN CASING & CEMENT								
13	WAIT ON CEMENT								
14	NIPPLE UP B.O.P.		2						
15	TEST B.O.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21			3						
22									
23									
24									
25									
COMPLETION									
A	PERF'CT'N								
B	TBG TRIPS								
C	TREATING								
D	SHABBING								
E	TESTING								
F	ADDT'V'L								
G									
TOTALS									
DAY WORK TIME SUMMARY (OFFICE USE ONLY)									
RS	W/CONTR. D.P.								
RS	W/OPR. D.P.								
RS	W/D.P.								
RS	STANDBY								
TOTAL DAY WORK									
NO. OF DAYS FROM SPUD TO FIRST ROTATING HRS.									
TOTAL HSD COST									

FOOTAGE		DR-D OR-B CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN TO 1000' PER HOUR
FROM	TO											
854	932	D										
DEVIATION RECORD				DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG				ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
FROM	TO											
2200	0130	3 1/2	2			Drilling F/854 T/932						
0130	0400	2 1/2	5			Flow Tee on Stack Cracked circ. hole Clean						
0400	0600	2	6			Strip out of hole Lay Down 6-De's						
0600	0700	1	21			Shut in well						
0700	0830	1 1/2	6			Bkt bit Lay Down moud + 1-De						
0830	1000	1 1/2				prepare to Nipple Down to Flow Tee						
DRILLER <i>John Cox</i>												
FOOTAGE		DR-D OR-B CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN TO 1000' PER HOUR
FROM	TO											
932		D				65	4/10	200		AIR		
DEVIATION RECORD				DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG				ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
FROM	TO											
1000	1300	3	21			Weld Flange on Banja Box + Lat Cool						
1300	1500	2	14			Nipple up STACK						
1500	1600	1	6			make up BHA						
1600	1830	2 1/2	6			Strip in Hole						
1830	2200	3 1/2	2			Drilling F/932						
DRILLER <i>Red H</i>												
FOOTAGE		DR-D OR-B CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	PUMP NO. LINER SIZE	PUMP NO. S.P.M.	METHOD RUN TO 1000' PER HOUR
FROM	TO											
DEVIATION RECORD				DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG				ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
FROM	TO											

**Production Well Drilling Program  
Cove Fort - Sulphurdale KGRA**

Objective: Drill/Complete steam production well to  $\pm 2000'$  TD. Conductor casing 20" set at  $\pm 60-120'$ , 13 3/8" production casing set at  $\pm 400'-900'$ , 12 1/4" open hole to 2000' or producing formation.

September, 1987  
Updated October, 1988

Mother Earth Industries, Inc  
Production Office  
3761 South 700 East  
Salt Lake City, UT 84106  
801-263-8300

## Abbreviated sequence of operations:

1. Prepare location and sump per attached dwgs.
2. MIRU rotary rig on conductor.
3. Drill 26" hole to 60-120' GL. Optionally, rathole digger may be utilized instead of rig.
4. Run 20" conductor pipe to TD and cement from TD to surface. WOC.
5. Install master valve and rotating head/diverter on 20" conductor, optionally as required. PU 17 1/2" drilling assembly and drill out 20" conductor using mud. Drill 17 1/2" hole to approx. 400'-900'. Take directional surveys approx. every 200 feet. Maintain straight hole as is possible, max. deviation 4 degrees at TD. Maximum allowable rate of change 1.5 degrees/100'.
6. Run and cement 13 3/8" casing. WOC 8-12 hrs, as req'd.
7. Install wellhead and 12" BOP equipment on 13 3/8" casing. Test BOP to 750 psig; witnessed by BLM and Utah Div. of Water Resources representative.
8. RU compressors; Drill 12 1/4" hole with air/foam, as appropriate, to 2000' or commercial production.
9. Perform rig test to obtain approximate flowrate, WHP, WHT. Run downhole surveys per engineer and geologist direction. Run logs as required by regulatory agencies.
10. POOH, laydown drillpipe and tools, RDMO, release rig, return rental equipment.
11. Prepare and submit completion reports to appropriate agencies.

## Detailed sequence of operations:

(Note: All operations are to be in accordance with approved Plan of Operations for CFS KGRA)

1. Prepare location and sump per attached drawings. Prepare 3' deep well cellar using 8' diam culvert, with gravel in bottom and drain to sump.
2. MIRU rotary rig, drill 26" hole to approx. 60-120' GL, subject to confirmation of competent formation.
  - 2a.(optional) Mob. rathole digger to drill 26" hole to approx 60-120' GL.
3. Set 20" casing in hole; cement from TD to surface with Redi-mix cement.
4. (MIRU rotary rig, centered on conductor.) Install extension as reqd. on 20" conductor to bring it up under the rotary table, and install return flowline to pit. Optionally, install master valve and rotating head w/diverter line and valve on the 20" conductor. Install H2S monitoring equipment per attachment. At this point, all rig personnel are required to have current H2S certification from H2S safety company man. All personnel shall be familiar with attached H2S alarm procedure.
5. Spud well with 17 1/2" drilling assembly and drill w/ mud to approx. 400', or casing point as determined by well supervisor and geologist. Collect, clean, and clearly label cuttings every 10', as directed by geologist.
6. At casing depth, RIH and run E-logs per permit requirements. RIH and circulate following logging.
7. Run 13 3/8" casing per attached casing program with stab-in float collar located 1 jt above shoe on bottom.
8. RIH with stab-in tool, stab into float collar. Circulate hole clean, minimum 2 full circulations.
9. Cement 13 3/8" casing per attached cementing program. Preserve cement samples.
10. WOC 12 hrs or as dictated by samples.
11. Cut off 13 3/8" casing and install 13 3/8" SOW x 12"-400 casing head w/ two 3" wing outlets with 3" 2000 psi wing valves, with 3" companion flanges. All wellhead installation shall be in strict accordance with

manufacturer's written procedure. NU 12"-400 master valve and 12" BOP stack per attached drawing.

12. Notify BLM and Utah Division of Water Resources representatives; test BOP to 750 psig with BLM and Utah representatives present, or in accordance with permit requirements. Test witnesses are requested to document successful test completion on tour sheets. H2S safety man to be present on location.

13. RIH with 12 1/4" bit, drill out cement, float collar, and shoe using mud. Drill additional 30' into formation, circulate/displace mud out of hole with clear water.

14. POOH, PU stabilizers, per BHA program. RU compressors, RIH blowing hole dry with air.

15. Drill 12 1/4" hole with air system to 2000' or commercial steam production. Collect cuttings if possible. If steam fracture is encountered, drill ahead while flowing per geologist and engineer direction.

16. POOH, perform rig test to determine approximate flowrate, wellhead pressure, wellhead temperature, noncondensable gas content, condensate pH, etc. Test long enough to ascertain native geothermal fluids being produced, short-term pressure stability, and adequate cleanup.

17. If production is non-commercial per engineer, drill ahead or sidetrack as req'd. Obtain authorizations from appropriate agency personnel prior to

18. On completion of drilling operations, laydown drillpipe, ND BOP, return rental equipment, RDMO rig, cleanup location.

19. Prepare and submit completion reports, as req'd. Re-contour and reclaim/revegetate location as required per approved Plan of Operations and BLM/Forest Service direction.

## H2S Safety

The H2S safety company will be called out to perform certification training, install and maintain properly operating H2S monitors, and provide on-location advice and expertise regarding safety related items. The monitors will be rigged up prior to spudding the hole, and the safety man will be available on location after drilling out the production casing.

In all matters of safety, the H2S safety man has the FINAL WORD on procedures.

H2S monitors will be installed at the following locations:

1. Mud return line
2. Vicinity of floor
3. Vicinity of wellhead/BOP's
4. Additional locations per Safety Man direction, MEI/contractor recommendations.

Windssocks will be installed as to be visible from various areas of location. An H2S warning sign (with green/yellow/red warning flags) is to be installed on the access road, and the appropriate flag will be displayed, depending on current operations. Two different briefing areas will be established, to allow safe briefing in any wind condition. Emergency breathing equipment (5 min. and working-size Scott Air Packs; workline hose; high-pressure air bottles in safety trailer, etc.) will be available.

Prior to spud, all rig personnel shall successfully complete an H2S training/certification course presented by the safety man. This will include Air Pack use, operation and location of H2S monitors around the rig, location and use of briefing areas, and general information regarding safety. Throughout drilling operations, rig personnel will have procedural update briefings, safety meetings, etc., as needed.

H2S ALARM PROCEDURE  
POST PROMINENTLY IN DOGHOUSE

IN CASE OF H2S ALARM:

1. MASK UP WITH ESCAPE UNIT
2. GO IMMEDIATELY TO THE UPWIND BRIEFING  
AREA

NO EXCEPTIONS UNLESS DIRECTED BY H2S  
SAFETY MAN ON LOCATION

## Casing/Cementing Program

String	Hole Size	Casing size	Weight	Grade	Thread	Top	Bottom
Conductor	26"	20"	94ppf	K-55	BT&C	0'	40-80'
Production	17 1/2"	13 3/8"	61ppf	K-55	BT&C	0'	400'

All casing string settings approximate subject to confirmation that actual formation is appropriately competent.

Conductor to be cemented with locally available Redi-Mix. 13 3/8 production string to be cemented as follows:

Shoes, collars: Run stab-in float collar one joint above casing guide shoe on bottom. Tack weld bottom of collars on bottom 3 joints, including float collar. Clean and Thread-Lock all threads on float collar.

Centralizers: Run centralizer in middle of bottom 2 jts. Then one centralizer on every other collar to within 100 feet of surface. No scratchers.

Lead slurry: 1:1 ratio of Class H cement: perlite, +3% gel + 40% S-8 (silica flour) + .75% CD-31 (friction reducer)

Tail slurry: Class H cement + 40% S-8 (silica flour) + .65% CD-31 (friction reducer)

Both cement stages should be retarded to give 2-3 hours at approximately 280 Deg F.

Volumes: 60' 13 3/8" csg in 20" 94 ppf csg.(19.124" i.d.): 61.2 cu. ft.

340' 13 3/8" csg in 17 1/2" OH: 236.2 cu. ft.

Using 30%/100% excess in casing/open hole, total volume: 552 cu. ft.

Using stab-in tool on drillpipe, stab into float collar. Cement through drillpipe. Pump Lead Slurry until good returns are observed at surface. Then pump Tail Slurry. Pump enough water to clear surface equipment, then pull drillpipe out of float collar, dropping cement from drillpipe on top of float collar.

WOC 12 hrs or until samples have set. Observe cement; if falling, bring back to surface adding cement with 1" pipe.




## **Blowout Prevention equipment, 13 3/8" casing**

All BOP equipment capable of passing 12 1/4" bit/BHA.  
From casing going up:

1. 13 3/8" SOW x 12"-400 casing head w/ two 3" wing outlets with 3" 2000 psi wing valves, with 3" companion flanges.
2. 12" 400 RTJ WKM Power Seal through-conduit gate valve, with geothermal trim for steam service with 300 Deg F steam containing approx. 7% carbon dioxide and approx. 0.1% H<sub>2</sub>S
3. (Crossover/DSA as req'd: 12"-400 x 12"-900) 12" 900 series Banjo Box, with 12" blooie Line, and 10" or 12" blooie line valve, reducers as req'd on blooie line.
4. 12" 900 series double gate ram preventer, 1 ram CSO, 1 ram drillpipe
5. 12" 900 series rotating head, with high temperature/H<sub>2</sub>S rubbers.

P-88-2  
Loretta



COORDINATE POINT DATA FOR WELLS

WELL S-88-1	47290.7 N	51172.6 E
WELL S-88-3	47047.5 N	50994.8 E
LADY LORRETTA	46982.4 N	50985.8 E
LADY CLARA	47330.2 N	51210.7 E

N 01°25'18" E 2643.054'

S 88°35'05" W 1318.138'

1/4 COR SEC 7, T 26 S,  
R 6 W, SLB88M.1986 USFS AC  
47357.8 N  
49934.4 E

N 00°23'19" E 2654.

Plate I  
1" = 307'