December 16, 1981

Dr. L.L. Mink, Program Manager Energy & Technology Division U.S. Department of Energy Idaho Operations Office 550 Second Street Idaho Falls, Idaho 83401



Dear Roy:

Enclosed are the "Contract Management Summary Report" and "Project Status Report" for DOE grant DE-ASO7-791D12037, "Heat Flow and Geothermal Evaluation of Oregon and Washington," for the month of November 1981.

Sincerely yours,

Dac

David D. Blackwell Professor of Geophysics

ddb/cjg cc: N.W. Fraser E.G. Jones R. Gray D. Foley

enclosures

# PROJECT STATUS REPORT

DEPARTMENT OF ENERGY CONTRACT #DE-ASO7-791012037
Heat Flow and Geothermal Evaluation of Oregon and Washington

FOR THE MONTH OF \_\_November 1981 :

CONTRACT STATUS

Reduction of temperature-depth and other digitized log data, as well as thermal conductivity testing, proceeding on schedule.

#### VARIANCES AND PROBLEMS

Routine equipment maintenance lagging slightly behind schedule as laboratories are running near full capacity.

#### AREAS OF CONCERN

Scheduling use of laboratory facilities to achieve maximum production by student assistants becomes more difficult late in the semester, as students' schedules are more demanding.

#### ACHIEVEMENTS.

Current season's field data being integrated into thermal modeling of Oregon and Washington.

# CONTRACT MANAGEMENT SUMMARY REPORT

DEPARTMENT OF ENERGY CONTRACT #DE-AS07-791D12037

Heat Flow and Geothermal Evaluation of Oregon and Washington

DDO TROM COCMC		•				
PROJECT COSTS		2 1001				
June 1981	\$ 19353.83	December 1981		-		
July 1981 August 1981	\$ 15667.04	January 1982				
September 1981	\$ 16547.22	February 1982 March 1982		_		
October 1981		April 1982	***************************************	-		
November 1981	\$ 18020.81	May 1982	:	-		
November 1901	\$ 19573.63	20.333.00 NAME OF THE OWNER OWNER OF THE OWNER OW				
	TOTAL	COST-TO-DATE	\$ 117148.73			
MAJOR PROJECT MILES	STONES					
June 1981	First field use of dig	ital-recording	equipment sys	tem		
July 1981	in new logging van.  Received first batches of digital data from Oregon & Washington for reduction and analysis in computer lab.  Large volume of field data received; also first batches of cutting samples for thermal conductivity analysis.					
August 1981						
September 1981	First complete 1981 su	ummer field dat	ta workups: in	nterval		
October 1981	gradient & thermal cor Backlog of summer field assistants.					
November 1981	New field data being integrated into thermal modeling of					
December 1981	data from previous yea	ars' work.				
January 1982						
February 1982						
March 1982						
April 1982						
May 1982				×		
PROJECT MANPOWER		1				
June 1981	P.I. 80%, secretary 7	F% research a	ssociate 90%	lab acct	90%	
July 1981	lab tech (2) 90% & 100 P.I. 80%, research as:	0%, field asst	. 50%, student	(2) 50% ε	37.5%	
1331	25% & 100%, field ass	t. (2) 100%, s	tudent 50%			
August 1981	P.I. 40%, research as 50% ε 100%, student 5		ab tech 100%, 1	field asst	. (2)	
September 198	1P.1. 30%, secretary 5	0%, research as			90%,	
October 1981	lab tech. 100%, field P.I. 30%, secretary 4	ssociate 90%,	lab asst.	80%,		
November 1981	lab tech. 100%, field asst. 100%, student (2) 25% & 50% P.I. 30%, secretary 45%, research associate 90%, lab asst. 8					
December 1981	lab tech. 100%, field asst. 100%, student (2) 25% & 50%					
January 1982						
February 1982						
March 1982				9		
April 1982						
May 1982						

7/10/29 - 5/31/20 CONTRACT PERIOD CONTRACTING HOENCY: CONTRACT NUMBER(S): PRINCIPAL INVESTIGATOR: 167,000 DOE STATE 1 5 - ACOD - 20 1 12037 Control of Control WORK DESCRIPTION Second Lin Comme Contract of the second M. Backetter N. 35.20. LOCATION REMARKS



CONTRACTOR: SOUTHERN METHODIST UNIVERSITY

# APPENDIX A Suba 10,1979

For the contract period from the "entered into" date through May 31, 1980.

### Article A-1 - RESEARCH TO BE PERFORMED BY CONTRACTOR

- (a) The scope of work under this contract is unclassified, and the Contractor under this contract with the Department of Energy will perform research consisting of the following:
  - (1) The states of Oregon and Washington will contract drilling and perform various geological and geophysical studies necessary for inclusion in this study. The cost of the state work will be at the states' expense. Southern Methodist University (SMU), as part of this contract, will cooperate with the states of Oregon and Washington in order to define the heat flow and geothermal potential in the Cascade Range and in the Basin and Range province of Oregon.
  - (2) SMU will conduct field measurements of temperature and in situ well parameters of natural gamma activity, specific conductance, resistivity, and sonic velocity. Samples will be collected for thermal conductivity determinations. In the laboratory thermal conductivity determinations, terrain corrections, and other core sample determinations will be made. Complete heat flow values will then be calculated for geothermal interpretation.
  - (3) SMU will then integrate all data from the three parties to the research for a combined interpretation of the regional heat flow and geothermal potential of select target areas.
  - (4) Deliverables: SMU will develop a report (plus figures) with detailed estimates of the magnitude and location of the geothermal resources in the Cascade Range of Oregon and Washington, and in the Basin and Range province of Oregon. In addition, SMU will provide all the analyses to the states of Oregon and Washington for subsequent incorporation into state geothermal resource maps at the state's expense.

# Article A-II - WAYS AND MEANS OF PERFORMANCE

(a) The items to be supported include the following:

Salaries	\$61,153
Employee Benefits	5,634
12% Faculty Salaries of \$32,005	
6.15% staff (non-retirement) of \$29,148	
Indirect Costs	37,250
65% on-campus salaries of \$50,286	
42% off-campus salaries of \$10,867	
Equipment	31,000
Supplies	8,020
Travel	15,943
Computer	6,000
Publication	2,000
	\$167,000

(b) Items, if any, significant to the performance of this contract, but excluded from computation of Support Cost and from consideration in proportioning costs:

#### None

(c) Time or effort of Principal Investigator(s) including indirect cost and fringe benefits contributed by the Contractor but excluded from computation of Support Cost and consideration in proportioning costs:

#### None

(d) All subcontracts and consultant agreements require the review and written approval of the Contracting Officer.

# Article A-III - FUNDING

The total estimated cost of items under A-II(a) above, for the contract period stated in this Appendix A is \$167,000.00; DOE will pay 100% of the actual costs of these items incurred during the contract period stated in this Appendix A, subject to the provisions of Article III and Article B-V. The estimated DOE Support Cost for the contract period stated in this Appendix is \$167,000.00.

The estimated DOE Support Cost is funded as follows:

- (a) Estimated unexpended balance from prior period(s) S \_\_-0-
- (b) New funds for the current period \$167,000.00