



BIRDWELL

CL 03108-24
3-S Velocity


COMPANY	CER CORP.	WELL	CEH # 1
FIELD	COSO HOT SPRINGS	COUNTY	INYO
LOCATION	6 22-5 39-E	STATE	CALIFORNIA
DATE	28 SEPT. 1977	OTHER SERVICES	
PERMANENT DATUM (EQUATED LEVEL)	SEA LEVEL	ELEV. OF PERMANENT DATUM	0
DRILLING MEASURED FROM	K. B.	ELEV. OF DRILLING MEASURED FROM	0

EQUIPMENT DATA		REMARKS:
RUN NO.	1140-1001	
CAMERA MOD. NO.	15	
CAMERA SER. NO.	15	
SONDE MODEL NO.	LVAC-6001	
SONDE SER. NO.	P8	
DIAMETER	3.5/8"	
BUMPER O.S. OR	8"	
SPACING CT TO CR	7.2"	

LOGGING DATA	
TOTAL SWEEP TIME	2500
SWEEP DELAY	0
DEPTH SCALE FT./MARK	10'
TIMING SCALE JIS/MIN.	100
LOGGING SPEED FT./MIN.	60
TIME LOG STARTED	2330
TIME LOG FINISHED	0130

BOREHOLE RECORD	
CASING SIZE	9 5/8"
CASING WT.	36 LB/FT.
DEPTH SET	174'
MOLE SIZE	12 1/2"

CEMENTING DATA		CEMENTING EQUIPMENT DEPTHS		
PRIMARY OR SQUEEZE	PRIMARY	CENTRALIZERS	SCRATCHERS	BASKETS
CEMENT VOLUME	790 CU. FT.			
CEMENT TYPE	CLASS G			
RETARD <input type="checkbox"/> OR ACCEL <input type="checkbox"/> %	1/2 %			
OTHER ACTIVITIES %				
SLURRY WT.				
WATER LOSS				
DISPLACEMENT RATE				
DISPLACEMENT FLUID				
PREFLUSH FLUID TYPE				
PREFLUSH FLUID AMT.				
DATE CEMENTED	26 SEPT. 1977			
PREFLUSH RATE				
TIME CEMENTING FINISHED				



F.R. 1356'
T.D. 1357'

CALIBRATION DATA			
COMPANY	CER CORP.	DRILLER	T.D. 1361' (K.B.)
WELL	CEH # 1	BIRDWELL	T.D. 1357' (G.L.)
FIELD	COSO HOT SPRINGS	BIRDWELL	F.R. 1356'
LOCATION	6 22-5 39-E	ELEV.	K.B. 4379.5'
COUNTY	INYO		D.F. 4378.5'
STATE	CALIFORNIA	DATE	28 SEPT. 1977
			G.L. 4358.5'