

DRILLING HISTORY
McCOY 14-7A
CHURCHILL COUNTY, NEVADA

11-14-79 Spud well. Drld 17-1/2" to 24'. Set conductor in hole.
11-15-79 Cement conductor. WOC
11-16-79 WOC to 0600 (mixed 1:1 gel - cement) Drld 6" to 210'.
Mixing mud
11-17-79 Drld to 530'. Cavity 400-425. TOH. Mixed mud. RIH w/12/-/4
H.O. Reamed to 50'. Mixing mud.
11-18-79 Reamed to 90'. Down for repairs to rig.
11-19-79 Reamed to 110'. Down for repairs
11-20-79 Waiting on parts
11-21-79 Waiting on parts
11-22-79 Waiting on parts
11-23-79 Repairing rig.
11-24-79 Repaired rig. TOH. RIH w/9-7/8 H. O.
11-25-79 Reaming 9-7/8" @ 225'
11-26-79 Reamed to 235'. Down for repairs to rig.
11-27-79 Wait on parts
11-28-79 Repaired rig. Reamed to 255'. TOH for pilot bit
11-29-79 TIH w/12-1/4 H.O. Reamed to 120'. Rig released
Opns temporarily suspended.
2-26-80 Ran 475', 3/4" PVC. Completed as temp. gradient hole