

Alan

DAILY DRILLING REPORT

Project - Hole: 1198 - 106 Date: 11-20-81

Location: of Sec. T R Spud Date:

County, State: Juab Co., Utah Day #:

Prog. Depth: 220' Contractor: Superior

Geologist: Mark Avery Rig.:

Drilled 0 to 45' M/Air/ Foam injection

Footage Cut 45' Temp: In Out

Hole Size 8-7/8" Wt

Dev. Survey @ Vis

Casing 0-30' (7") lost Ph

Bits, stabs, etc. & ser. # R-1673

Lithology Rhyolite tuff, attitude N55°E 75°SE

Additional Report

Lost 30' of casing in hole. Lost hole at 45'. Hole is crooked,

dipping slightly to South, probably due to bedding plane fault.

Spent 5 hrs. setting casing.

Well History

Interval	Hole Size	Casing	Expenditures
			Total to date
			Projected
			Cost/Ft
			Budgeted

DAILY DRILLING REPORT

Project - Hole: 1198-106 Date: 11-19-81

Location: of Sec. T R Spud Date: 11-19-81

County, State: Juab Co., Utah Day #:

Prog. Depth: 220' Contractor: Superior

Geologist: Mark Avery Rig.:

Drilled 0 to 0 Mud/Air/

Footage Cut 0 Temp: In Out

Hole Size Wt

Dev. Survey @ Vis

Casing Ph

Bits, stabs, etc. & ser. #

Lithology Rhyolite flows w/flow banding. Attitude: N55°E, 75°SE

Additional Report

Drillers spent 2 hrs trying to drill through overburden of river

deposited boulders. Must move location south a few ft on to outcrop.

End shift.

Well History

Interval	Hole Size	Casing

Expenditures

Total to date
 Projected
 Cost/Ft
 Budgeted