

DAILY DRILLING REPORT

Project - Hole: 1198-110 Date: 11-18
 Location: of Sec. T R Spud Date: 11-18
 County, State: Juab Co., Utah Day #:
 Prog. Depth: 220' Contractor: Superior
 Geologist: Mark Avery Rig.:

Drilled 0 to 90' ~~XXX~~/Air/ Foam Injection
 Footage Cut 90' Temp: In Out
 Hole Size 6-3/4" Wt
 Dev. Survey @ Vis
 Casing 7" 0-30' Ph

Bits, stabs, etc. & ser. #

Lithology Limestone breccia w/chert & quartzite lenses

Additional Report

Circulation problems beginning at 30' depth. Lose all circulation
at 50'. Drill blind 50-90'.

Well History

Interval	Hole Size	Casing	<u>Expenditures</u>
<u> </u>	<u> </u>	<u> </u>	Total to date <u> </u>
<u> </u>	<u> </u>	<u> </u>	Projected <u> </u>
<u> </u>	<u> </u>	<u> </u>	Cost/Ft <u> </u>
<u> </u>	<u> </u>	<u> </u>	Budgeted <u> </u>