

DAILY DRILLING REPORT

Project - Hole: Topaz 114 Date: 11-17-81
 Location: of Sec. T R Spud Date: 11-17-81
 County, State: Day #:
 Prog. Depth: 220' Contractor: Superior
 Geologist: Mark Avery Rig.:

Drilled 0 to 220' Mud/Air/Foam injection
 Footage Cut 220' Temp: In Out
 Hole Size 4-7/8" tricone Wt
 Dev. Survey @ Vis
 Casing 7" 0-20' Ph

Bits, stabs, etc. & ser. # VI 646 (4-7/8" Tricone)
 Lithology Sand & Gravel to 100' unconsolidated. Rhyolite 100-220'

Additional Report
Water encountered at 105'. Water sample obtained. - 300-400 gals of water
per minute.
Mobilized rig to hole #110. (2 hrs standby)
Carl Pierce, helper, cut finger - taken to hospital in Delta.-End Shift.
Carl must go home. New helper is Wade ? . Wade and Bud Fey
will continue drilling operations.

Well History

<u>Interval</u>	<u>Hole Size</u>	<u>Casing</u>	<u>Expenditures</u>
<u> </u>	<u> </u>	<u> </u>	Total to date <u> </u>
<u> </u>	<u> </u>	<u> </u>	Projected <u> </u>
<u> </u>	<u> </u>	<u> </u>	Cost/Ft <u> </u>
<u> </u>	<u> </u>	<u> </u>	Budgeted <u> </u>