

DAILY DRILLING REPORT

Project - Hole: Topaz Date: 11-16-81
 Location: of Sec. T R Spud Date: 11-16-18
 County, State: Juab, Utah Day #:
 Prog. Depth: 220' Contractor: Superior
 Geologist: Mark Avery Rig.:

Drilled 0 to 145' ~~Mud~~/Air/Foam Injection
 Footage Cut 145' Temp: In Out
 Hole Size 6-3/4" hammer 0-100', 4-3/4 Tricone Wt
100-145' Vis
 Dev. Survey @ Ph
 Casing 7" 0-40'

Bits, stabs, etc. & ser. # Tricone bit #VI31870 (4-3/4")

Lithology Limestone, fractured, faulted; silicified along fracture

Additional Report

Trouble keeping circulation. Lose all circulation at 120'. Spend
3 hrs fighting circulation problem. Drill 120-145' blind.

Well History

Interval	Hole Size	Casing

Expenditures

Total to date
 Projected
 Cost/Ft
 Budgeted