

6107368

Sustained 2-6 test. RRGE-2 started 3-20 at 11:32.

RRGT-6 injection pump started at 11:32:30. Injection rate stabilized at 37.8 lps (600gpm) at 11:33:40.

Flow prior to test of 6.3 lps (100gpm) keep warm flow. This flow results in reasonably stable wellhead pressure of 56-57 psia.

In initial attempt to run test, ^{on 3-19,} wellhead pressure dropped to 48 psia for 15 minutes before the start of test. reason not known.